

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
PERMIT									PERMIT																							
NTP / PLAN CHECK / PERMITS									NTP / PLAN CHECK / PERMITS																							
150	ISSUE BLDG PERMIT	0	0		31MAR15	0		512*, 8310, 10430*, 12110, 12140	ISSUE BLDG PERMIT																							
200	CLOSE OWNER'S LIMITED PARTNERSHIP ENTITY	0	0		31MAR15*	0		1110*, 1210*, 1450*, 1550*, 1600*, 2100*, 510*, 11600*	CLOSE OWNER'S LIMITED PARTNERSHIP ENTITY																							
400	NTP (SITE MOBILIZE)	0	0	01APR15*		0			NTP (SITE MOBILIZE)																							
PHASING SUMMARY									PHASING SUMMARY																							
TARGET DURATIONS / MILESTONES									TARGET DURATIONS / MILESTONES																							
510	TOTAL PERIOD (21 MONTHS) (START ??)	455	455		01APR15*	30DEC16	0	400*	TOTAL PERIOD (21 MONTHS) (START ??)																							
512	DURATION FROM PERMIT TO WEATHER / CONTINGENCY	365	365		01APR15	26AUG16	0	150*	DURATION FROM PERMIT TO WEATHER / CONTINGENCY																							
514	WEATHER ALLOWANCE / CONTINGENCY	37	37		29AUG16	18OCT16	0	512*	WEATHER ALLOWANCE / CONTINGENCY																							
516	TCO	1	1		19OCT16	19OCT16	0	514*, 49150*	TCO																							
520	GAS METER / 1st TURN TO MGMT	10	10		20OCT16	02NOV16	0	516*, 49190*	GAS METER / 1st TURN TO MGMT																							
530	FINAL WALK-THRU'S AND TURN-OVER	42	42		03NOV16	30DEC16	0	520*	FINAL WALK-THRU'S AND TURN-OVER																							
540	PHASE 1: INITIAL UNITS TURN-OVER	0	0			02NOV16	0	520*, 49190*	PHASE 1: INITIAL UNITS TURN-OVER																							
550	BEGIN PHASE 2 TURN-OVER	0	0		05DEC16		0	540*, 49260*	BEGIN PHASE 2 TURN-OVER																							
560	PHASE 3: FINAL UNITS TURN-OVER	0	0			30DEC16	0	550*, 49260*	PHASE 3: FINAL UNITS TURN-OVER																							
CONSTRUCTION SUMMARY									CONSTRUCTION SUMMARY																							
570	SUM: CONSTRUCTION (INC WEATHER / CONTINGENCY)	455*	455*		01APR15	30DEC16	24	11600*	SUM: CONSTRUCTION (INC WEATHER / CONTINGENCY)																							
580	SUM: ABATEMENT / DEMOLITION	15*	15*		08APR15	28APR15	19	11850*	SUM: ABATEMENT / DEMOLITION																							
590	SUM: SHORING / EXCAVATION	40*	40*		29APR15	23JUN15	19	12110*	SUM: SHORING / EXCAVATION																							
600	SUM: U.G. UTILITIES / PODIUM CONSTRUCTION	129*	129*		24JUN15	21DEC15	2	12410*	SUM: U.G. UTILITIES / PODIUM CONSTRUCTION																							
640	SUM: FRAMING (THRU CRICKETS FOR BUILT-UP ROOF)	71*	71*		01DEC15	10MAR16	0	30550*	SUM: FRAMING (THRU CRICKETS FOR BUILT-UP ROOF)																							
650	SUM: INITIAL ROOF UTILITIES / ROOF DRY-IN (PH 1)	21*	21*		04MAR16	01APR16	17	31620*	SUM: INITIAL ROOF UTILITIES / ROOF DRY-IN (PH 1)																							
660	SUM: ROOF STUCCO / UTILITIES / ROOFING (PH 2)	42*	42*		28MAR16	24MAY16	17	31750*	SUM: ROOF STUCCO / UTILITIES / ROOFING (PH 2)																							
680	SUM: EXT WINDOWS / LATH / EXT DRY-IN	59*	59*		28DEC15	18MAR16	19	31900*	SUM: EXT WINDOWS / LATH / EXT DRY-IN																							
690	SUM: EXT PLASTER / REMOVE SCAFFOLD	59*	59*		21MAR16	09JUN16	5	32450*	SUM: EXT PLASTER / REMOVE SCAFFOLD																							
700	SUM: COURTYARD / POOL DECK / LANDSCAPE	50*	50*		10JUN16	19AUG16	5	32830*, 33100*	SUM: COURTYARD / POOL DECK / LANDSCAPE																							
720	SUM: EXTERIOR CLEAN / EXTERIOR PUNCH	10*	10*		19OCT16	01NOV16	1	33300*	SUM: EXTERIOR CLEAN / EXTERIOR PUNCH																							
730	SUM: 1ST FL MEP ROUGH-IN THRU INTERIOR SHEAR	37*	37*		29DEC15	18FEB16	12	33540*	SUM: 1ST FL MEP ROUGH-IN THRU INTERIOR SHEAR																							
740	SUM: 2ND FL MEP ROUGH-IN THRU INTERIOR SHEAR	35*	35*		19JAN16	07MAR16	7	33740*	SUM: 2ND FL MEP ROUGH-IN THRU INTERIOR SHEAR																							
750	SUM: 3RD FL MEP ROUGH-IN THRU INTERIOR SHEAR	35*	35*		04FEB16	23MAR16	0	33940*	SUM: 3RD FL MEP ROUGH-IN THRU INTERIOR SHEAR																							
760	SUM: 4TH FL MEP ROUGH-IN THRU INTERIOR SHEAR	25*	25*		22FEB16	25MAR16	8	36810*	SUM: 4TH FL MEP ROUGH-IN THRU INTERIOR SHEAR																							
770	SUM: 5TH FL MEP ROUGH-IN THRU INTERIOR SHEAR	25*	25*		01MAR16	04APR16	10	37010*	SUM: 5TH FL MEP ROUGH-IN THRU INTERIOR SHEAR																							
780	SUM: 1ST FL PRELIM GYP / DROPS / INSULATION / RC	36*	36*		19FEB16	08APR16	14	38010*	SUM: 1ST FL PRELIM GYP / DROPS / INSULATION / RC																							
790	SUM: 2ND FL PRELIM GYP / DROPS / INSULATION / RC	35*	35*		08MAR16	25APR16	7	38510*	SUM: 2ND FL PRELIM GYP / DROPS / INSULATION / RC																							
800	SUM: 3RD FL PRELIM GYP / DROPS / INSULATION / RC	35*	35*		24MAR16	11MAY16	0	39010*	SUM: 3RD FL PRELIM GYP / DROPS / INSULATION / RC																							
810	SUM: 4TH FL PRELIM GYP / DROPS / INSULATION / RC	29*	29*		28MAR16	05MAY16	7	39510*	SUM: 4TH FL PRELIM GYP / DROPS / INSULATION / RC																							
820	SUM: 5TH FL PRELIM GYP / DROPS / INSULATION / RC	27*	27*		05APR16	11MAY16	10	40010*	SUM: 5TH FL PRELIM GYP / DROPS / INSULATION / RC																							

Start Date	01APR15		Early Bar	ALLB	ALL ACTIVITIES GENERIC FIVE STORY PODIUM BUILDING GENERAL CONTRACTOR DATA DATE: 01APR15 DRAFT: 16MAR15 17:29
Finish Date	30DEC16		Critical Activity		
Data Date	01APR15		Progress Bar		
Run Date	16MAR15 17:29		Critical Activity		

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
CONSTRUCTION SUMMARY																																
890	SUM: 5TH FL PRODUCTION SHEETROCK / FINISHES	38*	38*	12MAY16	05JUL16	0	42120*	42800*																		SUM: 5TH FL PRODUCTION SHEETROCK / FINISHES						
900	SUM: 4TH FL PRODUCTION SHEETROCK / FINISHES	40*	40*	12MAY16	07JUL16	0	43120*	43800*																		SUM: 4TH FL PRODUCTION SHEETROCK / FINISHES						
910	SUM: 3RD FL PRODUCTION SHEETROCK / FINISHES	68*	68*	12MAY16	16AUG16	0	44120*	44800*																		SUM: 3RD FL PRODUCTION SHEETROCK / FINISHES						
920	SUM: 2ND FL PRODUCTION SHEETROCK / FINISHES	68*	68*	19MAY16	23AUG16	0	45120*	45800*																		SUM: 2ND FL PRODUCTION SHEETROCK / FINISHES						
930	SUM: 1ST FL PRODUCTION SHEETROCK / FINISHES	66*	66*	26MAY16	26AUG16	1	46120*	46800*																		SUM: 1ST FL PRODUCTION SHEETROCK / FINISHES						
940	SUM: SIGNAGE / INITIAL LIFE SAFETY INSPECTIONS	25*	25*	06JUL16	09AUG16	32	49110*, 49150	49120*																		SUM: SIGNAGE / INITIAL LIFE SAFETY INSPECTIONS						
950	SUM: WEATHER ALLOWANCE / CONTINGENCY	37*	37*	29AUG16	18OCT16	0	49130*, 49140	49130, 49140*																		SUM: WEATHER ALLOWANCE / CONTINGENCY						
960	SUM: TCO	1*	1*	19OCT16	19OCT16	0	49150*	49150*																		SUM: TCO						
980	SUM: OWNER WALK / TURN-OVER 1ST UNITS	10*	10*	20OCT16	02NOV16	0	49190*	49190*																		SUM: OWNER WALK / TURN-OVER 1ST UNITS						
990	SUM: OWNER WALK / TURN-OVER REMAINING UNITS	42*	42*	03NOV16	30DEC16	0	49260*	49260*																		SUM: OWNER WALK / TURN-OVER REMAINING UNITS						
1000	PROJECT COMPLETE	0	0		30DEC16	0	560*, 570*, 49300*																			PROJECT COMPLETE						


SUBMITTALS / PROCUREMENT

SUBMITTAL / PROCUREMENT		Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors
1110	AWARD 02000 ASPHALT PAVING	0	0		09JUN15	260	200*	1120*
1120	SUB: 02000 ASPHALT PAVING	20	20	10JUN15	07JUL15	260	1110*	1130*
1130	APP: 02000 ASPHALT PAVING	10	10	08JUL15	21JUL15	260	1120*	1150*
1150	F/D: 02000 ASPHALT PAVING	5	5	22JUL15	28JUL15	260	1130*	29360
1210	AWARD 02520 DEMOLITION	0	0		07APR15	19	200*	11850*
1450	AWARD 02850 SHORING	0	0		07APR15	2	200*	1460*
1460	SUB: 02850 SHORING / LAGGING	10	10	08APR15	21APR15	2	1450*	1470*
1470	APP: 02850 SHORING / LAGGING	10	10	22APR15	05MAY15	2	1460*	1490*
1490	F/D: 02850 SHORING / LAGGING	10	10	06MAY15	19MAY15	2	1470*	12140*
1550	AWARD 03303 VAPOR MITIGATION - METHANE	0	0		07APR15	46	200*	1560*
1560	SUB: 03303 VAPOR MITIGATION - METHANE	10	10	08APR15	21APR15	46	1550*	1570*
1570	APP: 03303 VAPOR MITIGATION - METHANE	10	10	22APR15	05MAY15	46	1560*	1590*
1590	F/D: 03303 VAPOR MITIGATION - METHANE	10	10	06MAY15	19MAY15	46	1570*	13160
1600	AWARD 03320 CONCRETE	0	0		21APR15	12	200*	1610*, 1660*, 1760*, 1810*, 1910*, 2010*
1610	SUB: 03320 CONCRETE REINFORCEMENT (FTGS / PITS)	20	20	22APR15	19MAY15	12	1600*	1620*
1620	APP: 03320 CONCRETE REINFORCEMENT (FTGS / PITS)	10	10	20MAY15	02JUN15	12	1610*	1650*
1650	F/D: 03320 CONCRETE REINFORCEMENT (FTGS / PITS)	10	10	03JUN15	16JUN15	12	1620*	12460
1660	SUB: 03320 SLAB ON GRADE REINFORCEMENT	20	20	22APR15	19MAY15	44	1600*	1670*
1670	APP: 03320 SLAB ON GRADE REINFORCEMENT	10	10	20MAY15	02JUN15	44	1660*	1690*
1690	F/D: 03320 SLAB ON GRADE REINFORCEMENT	10	10	03JUN15	16JUN15	44	1670*	13440
1760	SUB: 03320 1ST FL DECK REINFORCEMENT	30	30	22APR15	02JUN15	95	1600*	1770*
1770	APP: 03320 1ST FL DECK REINFORCEMENT	10	10	03JUN15	16JUN15	95	1760*	1790*
1790	F/D: 03320 1ST FL DECK REINFORCEMENT	10	10	17JUN15	30JUN15	95	1770*	15700
1810	SUB: 03320 CAST-IN-PLACE CONCRETE	20	20	22APR15	19MAY15	27	1600*	1820*

SUBMITTALS / PROCUREMENT

SUBMITTAL / PROCUREMENT		Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors
1110	AWARD 02000 ASPHALT PAVING	0	0		09JUN15	260	200*	1120*
1120	SUB: 02000 ASPHALT PAVING	20	20	10JUN15	07JUL15	260	1110*	1130*
1130	APP: 02000 ASPHALT PAVING	10	10	08JUL15	21JUL15	260	1120*	1150*
1150	F/D: 02000 ASPHALT PAVING	5	5	22JUL15	28JUL15	260	1130*	29360
1210	AWARD 02520 DEMOLITION	0	0		07APR15	19	200*	11850*
1450	AWARD 02850 SHORING	0	0		07APR15	2	200*	1460*
1460	SUB: 02850 SHORING / LAGGING	10	10	08APR15	21APR15	2	1450*	1470*
1470	APP: 02850 SHORING / LAGGING	10	10	22APR15	05MAY15	2	1460*	1490*
1490	F/D: 02850 SHORING / LAGGING	10	10	06MAY15	19MAY15	2	1470*	12140*
1550	AWARD 03303 VAPOR MITIGATION - METHANE	0	0		07APR15	46	200*	1560*
1560	SUB: 03303 VAPOR MITIGATION - METHANE	10	10	08APR15	21APR15	46	1550*	1570*
1570	APP: 03303 VAPOR MITIGATION - METHANE	10	10	22APR15	05MAY15	46	1560*	1590*
1590	F/D: 03303 VAPOR MITIGATION - METHANE	10	10	06MAY15	19MAY15	46	1570*	13160
1600	AWARD 03320 CONCRETE	0	0		21APR15	12	200*	1610*, 1660*, 1760*, 1810*, 1910*, 2010*
1610	SUB: 03320 CONCRETE REINFORCEMENT (FTGS / PITS)	20	20	22APR15	19MAY15	12	1600*	1620*
1620	APP: 03320 CONCRETE REINFORCEMENT (FTGS / PITS)	10	10	20MAY15	02JUN15	12	1610*	1650*
1650	F/D: 03320 CONCRETE REINFORCEMENT (FTGS / PITS)	10	10	03JUN15	16JUN15	12	1620*	12460
1660	SUB: 03320 SLAB ON GRADE REINFORCEMENT	20	20	22APR15	19MAY15	44	1600*	1670*
1670	APP: 03320 SLAB ON GRADE REINFORCEMENT	10	10	20MAY15	02JUN15	44	1660*	1690*
1690	F/D: 03320 SLAB ON GRADE REINFORCEMENT	10	10	03JUN15	16JUN15	44	1670*	13440
1760	SUB: 03320 1ST FL DECK REINFORCEMENT	30	30	22APR15	02JUN15	95	1600*	1770*
1770	APP: 03320 1ST FL DECK REINFORCEMENT	10	10	03JUN15	16JUN15	95	1760*	1790*
1790	F/D: 03320 1ST FL DECK REINFORCEMENT	10	10	17JUN15	30JUN15	95	1770*	15700
1810	SUB: 03320 CAST-IN-PLACE CONCRETE	20	20	22APR15	19MAY15	27	1600*	1820*

Start Date	01APR15		Early Bar
Finish Date	30DEC16		Progress Bar
Data Date	01APR15		Critical Activity
Run Date	16MAR15 17:29		



ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29


Sheet 2 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
SUBMITTAL / PROCUREMENT																																
4510	SUB: 06210 DOOR HARDWARE	20	20	06MAY15	02JUN15	370	4100*	4520*	SUB: 06210 DOOR HARDWARE																							
4520	APP: 06210 DOOR HARDWARE	10	10	03JUN15	16JUN15	370	4510*	4550*	APP: 06210 DOOR HARDWARE																							
4550	F/D: 06210 DOOR HARDWARE	30	30	17JUN15	28JUL15	370	4520*		F/D: 06210 DOOR HARDWARE																							
4700	AWARD 07210 INSULATION	0	0		26MAY15	173	200*	4710*	AWARD 07210 INSULATION																							
4710	SUB: 07210 BUILDING INSULATION	20	20	27MAY15	23JUN15	173	4700*	4720*	SUB: 07210 BUILDING INSULATION																							
4720	APP: 07210 BUILDING INSULATION	10	10	24JUN15	07JUL15	173	4710*	4750*	APP: 07210 BUILDING INSULATION																							
4750	F/D: 07210 BUILDING INSULATION	3	3	08JUL15	10JUL15	173	4720*	38030	F/D: 07210 BUILDING INSULATION																							
4760	AWARD 07310 ROOFING	0	0		02JUN15	178	200*	4770*, 4810*	AWARD 07310 ROOFING																							
4770	SUB: 07310 ROOFING	20	20	03JUN15	30JUN15	178	4760*	4780*	SUB: 07310 ROOFING																							
4780	APP: 07310 ROOFING	10	10	01JUL15	14JUL15	178	4770*	4790*	APP: 07310 ROOFING																							
4790	F/D: 07310 ROOFING	10	10	15JUL15	28JUL15	178	4780*	31680	F/D: 07310 ROOFING																							
4810	SUB: 07310 ROOF PAVERS	20	20	03JUN15	30JUN15	360	4760*	4820*	SUB: 07310 ROOF PAVERS																							
4820	APP: 07310 ROOF PAVERS	10	10	01JUL15	14JUL15	360	4810*	4850*	APP: 07310 ROOF PAVERS																							
4850	F/D: 07310 ROOF PAVERS	20	20	15JUL15	11AUG15	360	4820*		F/D: 07310 ROOF PAVERS																							
4900	AWARD 07340 WATERPROOFING	0	0		02JUN15	89	200*	4910*, 5010*, 5100*, 5150*	AWARD 07340 WATERPROOFING																							
4910	SUB: 07340 FLUID-APPLIED WATERPROOFING	20	20	03JUN15	30JUN15	238	4900*	4920*	SUB: 07340 FLUID-APPLIED WATERPROOFING																							
4920	APP: 07340 FLUID-APPLIED WATERPROOFING	10	10	01JUL15	14JUL15	238	4910*	4950*	APP: 07340 FLUID-APPLIED WATERPROOFING																							
4950	F/D: 07340 FLUID-APPLIED WATERPROOFING	2	2	15JUL15	16JUL15	238	4920*	32830, 32900	F/D: 07340 FLUID-APPLIED WATERPROOFING																							
5010	SUB: 07340 TRAFFIC COATING	20	20	03JUN15	30JUN15	239	4900*	5020*	SUB: 07340 TRAFFIC COATING																							
5020	APP: 07340 TRAFFIC COATING	10	10	01JUL15	14JUL15	239	5010*	5050*	APP: 07340 TRAFFIC COATING																							
5050	F/D: 07340 TRAFFIC COATING	1	1	15JUL15	15JUL15	239	5020*	32830, 32900	F/D: 07340 TRAFFIC COATING																							
5100	WATERPROOF DESIGN REVIEW (PRELIMINARY)	20	20	03JUN15	30JUN15	89	200, 4900*	5120*, 10830*, 11030	WATERPROOF DESIGN REVIEW (PRELIMINARY)																							
5120	WATERPROOF DESIGN (COORDINATE / IMPLEMENT)	20	20	01JUL15	28JUL15	89	5100*	30550	WATERPROOF DESIGN (COORDINATE / IMPLEMENT)																							
5150	SUB: 07340 WEATHER RESISTANT BARRIERS	20	20	03JUN15	30JUN15	370	4900*	5160*	SUB: 07340 WEATHER RESISTANT BARRIERS																							
5160	APP: 07340 WEATHER RESISTANT BARRIERS	10	10	01JUL15	14JUL15	370	5150*	5190*	APP: 07340 WEATHER RESISTANT BARRIERS																							
5190	F/D: 07340 WEATHER RESISTANT BARRIERS	10	10	15JUL15	28JUL15	370	5160*		F/D: 07340 WEATHER RESISTANT BARRIERS																							
5300	AWARD 07345 SUBTERRANEAN WATERPROOFING	0	0		26MAY15	0	200*	5310*	AWARD 07345 SUBTERRANEAN WATERPROOFING																							
5310	SUB: 07345 SUBTERRANEAN WATERPROOFING	10	10	27MAY15	09JUN15	0	5300*	5320*	SUB: 07345 SUBTERRANEAN WATERPROOFING																							
5320	APP: 07345 SUBTERRANEAN WATERPROOFING	10	10	10JUN15	23JUN15	0	5310*	5350*	APP: 07345 SUBTERRANEAN WATERPROOFING																							
5350	F/D: 07345 SUBTERRANEAN WATERPROOFING	3	3	24JUN15	26JUN15	0	5320*	12430*	F/D: 07345 SUBTERRANEAN WATERPROOFING																							
5455	AWARD 07370 SHEET METAL FLASHING / TRIM	0	0		26MAY15	149	200*	5460*, 5610*	AWARD 07370 SHEET METAL FLASHING / TRIM																							
5460	SUB: 07370 SHEET METAL FLASHING & TRIM	20	20	27MAY15	23JUN15	149	5455*	5470*	SUB: 07370 SHEET METAL FLASHING & TRIM																							
5470	APP: 07370 SHEET METAL FLASHING & TRIM	10	10	24JUN15	07JUL15	149	5460*	5500*	APP: 07370 SHEET METAL FLASHING & TRIM																							
5500	F/D: 07370 SHEET METAL FLASHING & TRIM	10	10	08JUL15	21JUL15	149	5470*	32160	F/D: 07370 SHEET METAL FLASHING & TRIM																							
5610	SUB: 07370 WALL LOUVERS	20	20	27MAY15	23JUN15	149	5455*	5620*	SUB: 07370 WALL LOUVERS																							
5620	APP: 07370 WALL LOUVERS	10	10	24JUN15	07JUL15	149	5610*	5650*	APP: 07370 WALL LOUVERS																							

Start Date	01APR15		Early Bar	ALLB	ALL ACTIVITIES GENERIC FIVE STORY PODIUM BUILDING GENERAL CONTRACTOR DATA DATE: 01APR15 DRAFT: 16MAR15 17:29
Finish Date	30DEC16		Progress Bar		
Data Date	01APR15		Critical Activity		
Run Date	16MAR15 17:29				

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016												
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J		
SUBMITTAL / PROCUREMENT									SUBMITTAL / PROCUREMENT																								
6570	SUB: 09610 CARPET	20	20		24JUN15	21JUL15	240	6560*	6580*	SUB: 09610 CARPET																							
6580	APP: 09610 CARPET	10	10		22JUL15	04AUG15	240	6570*	6590*	APP: 09610 CARPET																							
6590	F/D: 09610 CARPET	20	20		05AUG15	01SEP15	240	6580*	42640, 43640	F/D: 09610 CARPET																							
6600	AWARD 09620 VINYL	0	0			23JUN15	237	200*	6610*	AWARD 09620 VINYL																							
6610	SUB: 09620 RESILIENT FLOORING AND BASE	20	20		24JUN15	21JUL15	237	6600*	6620*	SUB: 09620 RESILIENT FLOORING AND BASE																							
6620	APP: 09620 RESILIENT FLOORING AND BASE	10	10		22JUL15	04AUG15	237	6610*	6650*	APP: 09620 RESILIENT FLOORING AND BASE																							
6650	F/D: 09620 RESILIENT FLOORING AND BASE	20	20		05AUG15	01SEP15	237	6620*	42600, 43600	F/D: 09620 RESILIENT FLOORING AND BASE																							
6800	AWARD 09910 PAINT	0	0			16JUN15	204	200*	6810*	AWARD 09910 PAINT																							
6810	SUB: 09910 PAINTS AND COATINGS	20	20		17JUN15	14JUL15	204	6800*	6820*	SUB: 09910 PAINTS AND COATINGS																							
6820	APP: 09910 PAINTS AND COATINGS	10	10		15JUL15	28JUL15	204	6810*	6850*	APP: 09910 PAINTS AND COATINGS																							
6850	F/D: 09910 PAINTS AND COATINGS	10	10		29JUL15	11AUG15	204	6820*	32630	F/D: 09910 PAINTS AND COATINGS																							
6900	AWARD 10555 TOILET COMPARTMENTS	0	0			23JUN15	345	200*	6910*	AWARD 10555 TOILET COMPARTMENTS																							
6910	SUB: 10555 PLASTIC LAMINATE TOILET COMPARTMENTS	20	20		24JUN15	21JUL15	345	6900*	6920*	SUB: 10555 PLASTIC LAMINATE TOILET COMPARTMENTS																							
6920	APP: 10555 PLASTIC LAMINATE TOILET COMPARTMENTS	10	10		22JUL15	04AUG15	345	6910*	6940*	APP: 10555 PLASTIC LAMINATE TOILET COMPARTMENTS																							
6940	F/D: 10555 PLASTIC LAMINATE TOILET COMPARTMENTS	20	20		05AUG15	01SEP15	345	6920*		F/D: 10555 PLASTIC LAMINATE TOILET COMPARTMENTS																							
6975	AWARD 10310 FIREPLACES	0	0			23JUN15	335	200*	6980*	AWARD 10310 FIREPLACES																							
6980	SUB: 10310 FIREPLACES	20	20		24JUN15	21JUL15	335	6975*	6990*	SUB: 10310 FIREPLACES																							
6990	APP: 10310 FIREPLACES	10	10		22JUL15	04AUG15	335	6980*	7000*	APP: 10310 FIREPLACES																							
7000	F/D: 10310 FIREPLACES	30	30		05AUG15	15SEP15	335	6990*		F/D: 10310 FIREPLACES																							
7015	AWARD 10810 TOILET AND BATH ACCESSORIES	0	0			23JUN15	345	200*	7020*, 7050*	AWARD 10810 TOILET AND BATH ACCESSORIES																							
7020	SUB: 10810 TOILET AND BATH ACCESSORIES (UNITS)	20	20		24JUN15	21JUL15	345	7015*	7030*	SUB: 10810 TOILET AND BATH ACCESSORIES (UNITS)																							
7030	APP: 10810 TOILET AND BATH ACCESSORIES (UNITS)	10	10		22JUL15	04AUG15	345	7020*	7040*	APP: 10810 TOILET AND BATH ACCESSORIES (UNITS)																							
7040	F/D: 10810 TOILET AND BATH ACCESSORIES (UNITS)	20	20		05AUG15	01SEP15	345	7030*		F/D: 10810 TOILET AND BATH ACCESSORIES (UNITS)																							
7050	SUB: 10810 TOILET AND BATH ACCESSORIES (PUBLIC)	20	20		24JUN15	21JUL15	345	7015*	7060*	SUB: 10810 TOILET AND BATH ACCESSORIES (PUBLIC)																							
7060	APP: 10810 TOILET AND BATH ACCESSORIES (PUBLIC)	10	10		22JUL15	04AUG15	345	7050*	7070*	APP: 10810 TOILET AND BATH ACCESSORIES (PUBLIC)																							
7070	F/D: 10810 TOILET AND BATH ACCESSORIES (PUBLIC)	20	20		05AUG15	01SEP15	345	7060*		F/D: 10810 TOILET AND BATH ACCESSORIES (PUBLIC)																							
7125	AWARD MAILBOX POSTAL SPECIALTIES	0	0			23JUN15	335	200*	7130*	AWARD MAILBOX POSTAL SPECIALTIES																							
7130	SUB: MAILBOX POSTAL SPECIALTIES	20	20		24JUN15	21JUL15	335	7125*	7140*	SUB: MAILBOX POSTAL SPECIALTIES																							
7140	APP: MAILBOX POSTAL SPECIALTIES	10	10		22JUL15	04AUG15	335	7130*	7150*	APP: MAILBOX POSTAL SPECIALTIES																							
7150	F/D: MAILBOX POSTAL SPECIALTIES	30	30		05AUG15	15SEP15	335	7140*		F/D: MAILBOX POSTAL SPECIALTIES																							
7200	AWARD 10710 WINDOW COVERINGS	0	0			23JUN15	248	200*	7210*	AWARD 10710 WINDOW COVERINGS																							
7210	SUB: 10710 BLINDS	20	20		24JUN15	21JUL15	248	7200*	7220*	SUB: 10710 BLINDS																							
7220	APP: 10710 BLINDS	10	10		22JUL15	04AUG15	248	7210*	7250*	APP: 10710 BLINDS																							
7250	F/D: 10710 BLINDS	20	20		05AUG15	01SEP15	248	7220*	42720, 43720	F/D: 10710 BLINDS																							
7300	AWARD 11110 APPLIANCES	0	0			23JUN15	239	200*	7310*	AWARD 11110 APPLIANCES																							
7310	SUB: 11110 RESIDENTIAL APPLIANCES	20	20		24JUN15	21JUL15	239	7300*	7320*	SUB: 11110 RESIDENTIAL APPLIANCES																							

Start Date 01APR15
Finish Date 30DEC16
Data Date 01APR15
Run Date 16MAR15 17:29



ALLB

ALL ACTIVITIES
GENERIC FIVE STORY PODIUM BUILDING
GENERAL CONTRACTOR
DATA DATE: 01APR15
DRAFT: 16MAR15 17:29

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
									SUBMITTAL / PROCUREMENT																							
7320	APP:11110 RESIDENTIAL APPLIANCES	10	10	22JUL15	04AUG15	239	7310*	7350*	APP:11110 RESIDENTIAL APPLIANCES																							
7350	F/D: 11110 RESIDENTIAL APPLIANCES	20	20	05AUG15	01SEP15	239	7320*	42620, 43620	F/D: 11110 RESIDENTIAL APPLIANCES																							
7450	AWARD 13510 POOL / SPA / FOUNTAIN	0	0		28APR15	200	200*	7460*	AWARD 13510 POOL / SPA / FOUNTAIN																							
7460	POOL/SPA DESIGN/BUILD PACKAGE	20	20	29APR15	26MAY15	200	7450*	7462*, 7470*	POOL/SPA DESIGN/BUILD PACKAGE																							
7462	POOL/SPA DESIGN/BUILD PLAN CHECK	40	40	27MAY15	21JUL15	200	7460*	7464*	POOL/SPA DESIGN/BUILD PLAN CHECK																							
7464	POOL/SPA DESIGN/BUILD REVISIONS	10	10	22JUL15	04AUG15	200	7462*	7466*	POOL/SPA DESIGN/BUILD REVISIONS																							
7466	POOL/SPA DESIGN/BUILD PERMIT	10	10	05AUG15	18AUG15	200	7464*	7490*, 32850	POOL/SPA DESIGN/BUILD PERMIT																							
7470	SUB: 13510 POOLS, SPAS & FOUNTAINS	20	20	27MAY15	23JUN15	230	7460*	7480*	SUB: 13510 POOLS, SPAS & FOUNTAINS																							
7480	APP: 13510 POOLS, SPAS & FOUNTAINS	10	10	24JUN15	07JUL15	230	7470*	7490	APP: 13510 POOLS, SPAS & FOUNTAINS																							
7490	F/D: 13510 POOLS, SPAS & FOUNTAINS	20	20	19AUG15	15SEP15	200	7466*, 7480	32850	F/D: 13510 POOLS, SPAS & FOUNTAINS																							
7500	SPECIFY SIGNAGE COMPONENTS	20	20	19AUG15	15SEP15	79	200*	7510*	SPECIFY SIGNAGE COMPONENTS																							
7510	PRELIM DESIGN SIGNAGE	20	20	16SEP15	13OCT15	79	7500*	7520*, 7530*	PRELIM DESIGN SIGNAGE																							
7520	REVIEW PRELIM SIGNAGE	20	20	14OCT15	10NOV15	79	7510*	7540*	REVIEW PRELIM SIGNAGE																							
7530	PRELIM PRICING SIGNAGE	20	20	14OCT15	10NOV15	79	7510*	7540*, 7550*	PRELIM PRICING SIGNAGE																							
7540	AWARD 13810 SIGNAGE	0	0		10NOV15	79	7520*, 7530*	7550*	AWARD 13810 SIGNAGE																							
7550	REVISE SIGNAGE DESIGN	20	20	11NOV15	08DEC15	79	7530*, 7540*	7560*	REVISE SIGNAGE DESIGN																							
7560	ALLIANCE APPROVE SIGNAGE DESIGN	10	10	09DEC15	22DEC15	79	7550*	7570*	ALLIANCE APPROVE SIGNAGE DESIGN																							
7570	CITY APPROVE SIGNAGE DESIGN	20	20	23DEC15	21JAN16	79	7560*	7610*, 7650*	CITY APPROVE SIGNAGE DESIGN																							
7610	SUB: 13810 IDENTIFYING DEVICES	20	20	22JAN16	18FEB16	79	7570*	7620*	SUB: 13810 IDENTIFYING DEVICES																							
7620	APP: 13810 IDENTIFYING DEVICES	10	10	19FEB16	03MAR16	79	7610*	7640*	APP: 13810 IDENTIFYING DEVICES																							
7640	F/D: 13810 IDENTIFYING DEVICES	40	40	04MAR16	28APR16	79	7620*	49110	F/D: 13810 IDENTIFYING DEVICES																							
7650	SUB: 13810 TRAFFIC SIGNAGE	20	20	22JAN16	18FEB16	79	7570*	7660*	SUB: 13810 TRAFFIC SIGNAGE																							
7660	APP: 13810 TRAFFIC SIGNAGE	10	10	19FEB16	03MAR16	79	7650*	7690*	APP: 13810 TRAFFIC SIGNAGE																							
7690	F/D: 13810 TRAFFIC SIGNAGE	40	40	04MAR16	28APR16	79	7660*	26120*, 26620	F/D: 13810 TRAFFIC SIGNAGE																							
7700	AWARD 10925 TRASH CHUTES	0	0		28APR15	375	200*	7710*	AWARD 10925 TRASH CHUTES																							
7710	SUB: 10925 CHUTES	20	20	29APR15	26MAY15	375	7700*	7720*	SUB: 10925 CHUTES																							
7720	APP: 10925 CHUTES	10	10	27MAY15	09JUN15	375	7710*	7750*	APP: 10925 CHUTES																							
7750	F/D: 10925 CHUTES	30	30	10JUN15	21JUL15	375	7720*		F/D: 10925 CHUTES																							
7900	AWARD 13310 LANDSCAPE / IRRIGATION	0	0		26MAY15	245	200*	7920*, 7950*	AWARD 13310 LANDSCAPE / IRRIGATION																							
7920	SUB: 13310 LANDSCAPE IRRIGATION	20	20	27MAY15	23JUN15	275	7900*	7930*	SUB: 13310 LANDSCAPE IRRIGATION																							
7930	APP: 13310 LANDSCAPE IRRIGATION	10	10	24JUN15	07JUL15	275	7920*	7940*	APP: 13310 LANDSCAPE IRRIGATION																							
7940	F/D: 13310 LANDSCAPE IRRIGATION	5	5	08JUL15	14JUL15	275	7930*	32990, 33140	F/D: 13310 LANDSCAPE IRRIGATION																							
7950	SUB: 13310 TREES, PLANTS AND GROUNDCOVERS	20	20	27MAY15	23JUN15	245	7900*	7960*	SUB: 13310 TREES, PLANTS AND GROUNDCOVERS																							
7960	APP: 13310 TREES, PLANTS AND GROUNDCOVERS	10	10	24JUN15	07JUL15	245	7950*	7970*	APP: 13310 TREES, PLANTS AND GROUNDCOVERS																							
7970	F/D: 13310 TREES, PLANTS AND GROUNDCOVERS	40	40	08JUL15	01SEP15	245	7960*	33000, 33150	F/D: 13310 TREES, PLANTS AND GROUNDCOVERS																							
8100	AWARD 14500 ELEVATORS	0	0		21APR15	193	200*	8120*	AWARD 14500 ELEVATORS																							

Start Date	01APR15		Early Bar
Finish Date	30DEC16		Progress Bar
Data Date	01APR15		Critical Activity
Run Date	16MAR15 17:29		

ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15


DRAFT: 16MAR15 17:29

Sheet 8 of 30

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
SUBMITTAL / PROCUREMENT																																
8120	SUB: 14500 ELECTRIC TRACTION ELEVATORS	20	20	22APR15	19MAY15	193	8100*	8140*	SUB: 14500 ELECTRIC TRACTION ELEVATORS																							
8140	APP: 14500 ELECTRIC TRACTION ELEVATORS	10	10	20MAY15	02JUN15	193	8120*	8160*	APP: 14500 ELECTRIC TRACTION ELEVATORS																							
8160	F/D: 14500 ELECTRIC TRACTION ELEVATORS	60	60	03JUN15	25AUG15	193	8140*	48000, 48200, 48400	F/D: 14500 ELECTRIC TRACTION ELEVATORS																							
8200	DESIGN ELEVATOR FINISHES	40	40	16SEP15	10NOV15	63	200*	8210*	DESIGN ELEVATOR FINISHES																							
8210	PRICE ELEVATOR FINISHES	10	10	11NOV15	24NOV15	63	8200*	8220*, 8230	PRICE ELEVATOR FINISHES																							
8220	APPROVE ELEVATOR FINISHES	5	5	25NOV15	01DEC15	63	8210*	8230*	APPROVE ELEVATOR FINISHES																							
8230	AWARD ELEVATOR FINISHES	0	0		01DEC15	63	8210, 8220*	8250*	AWARD ELEVATOR FINISHES																							
8250	SUB: 142100 ELEVATOR FINISHES	20	20	02DEC15	30DEC15	63	8230*	8260*	SUB: 142100 ELEVATOR FINISHES																							
8260	APP: 142100 ELEVATOR FINISHES	10	10	31DEC15	14JAN16	63	8250*	8280*	APP: 142100 ELEVATOR FINISHES																							
8280	F/D: 142100 ELEVATOR FINISHES	30	30	15JAN16	25FEB16	63	8260*	48000, 48200, 48400	F/D: 142100 ELEVATOR FINISHES																							
8300	AWARD 15300 FIRE PROTECTION	0	0		28APR15	135	200*	8310*	AWARD 15300 FIRE PROTECTION																							
8310	FIRE SPRINK DESIGN/BUILD DEFERRED APPROVAL PLANS	20	20	29APR15	26MAY15	135	150, 8300*	8350*	FIRE SPRINK DESIGN/BUILD DEFERRED APPROVAL PLANS																							
8350	FIRE SPRINKLER DEFERRED APPROVAL PLAN CHECK	10	10	27MAY15	09JUN15	135	8310*	8360*	FIRE SPRINKLER DEFERRED APPROVAL PLAN CHECK																							
8360	FIRE SPRINKLER DEFERRED APPROVAL REVISIONS	10	10	10JUN15	23JUN15	135	8350*	8400*	FIRE SPRINKLER DEFERRED APPROVAL REVISIONS																							
8400	FIRE SPRINKLER DEFERRED APPROVAL PERMIT	10	10	24JUN15	07JUL15	135	8360*	8450*	FIRE SPRINKLER DEFERRED APPROVAL PERMIT																							
8450	F/D: 15310 AUTOMATIC SPRINKLER SYSTEM	10	10	08JUL15	21JUL15	135	8400*	33570	F/D: 15310 AUTOMATIC SPRINKLER SYSTEM																							
8700	AWARD 15400 PLUMBING	0	0		28APR15	275	200*	8720*	AWARD 15400 PLUMBING																							
8720	SUB: 15410 PLUMBING FIXTURES	20	20	29APR15	26MAY15	275	8700*	8730*	SUB: 15410 PLUMBING FIXTURES																							
8730	APP: 15410 PLUMBING FIXTURES	10	10	27MAY15	09JUN15	275	8720*	8750*	APP: 15410 PLUMBING FIXTURES																							
8750	F/D: 15410 PLUMBING FIXTURES	20	20	10JUN15	07JUL15	275	8730*	42480, 43480	F/D: 15410 PLUMBING FIXTURES																							
8900	AWARD 15710 MECHANICAL	0	0		21APR15	183	200*	8910*, 9000*, 9060*, 9110*, 9160*, 9210*	AWARD 15710 MECHANICAL																							
8910	SUB: 15710 HEATING VENTILATING & AIR CONDITIONG	20	20	22APR15	19MAY15	183	8900*	8920*	SUB: 15710 HEATING VENTILATING & AIR CONDITIONG																							
8920	APP: 15710 HEATING VENTILATING & AIR CONDITIONG	10	10	20MAY15	02JUN15	183	8910*	8950*	APP: 15710 HEATING VENTILATING & AIR CONDITIONG																							
8950	F/D: 15710 HEATING VENTILATING & AIR CONDITIONG	30	30	03JUN15	14JUL15	183	8920*	38130	F/D: 15710 HEATING VENTILATING & AIR CONDITIONG																							
9000	SUB: 15710 VIBRATION AND SEISMIC CONTROL	20	20	22APR15	19MAY15	283	8900*	9010*	SUB: 15710 VIBRATION AND SEISMIC CONTROL																							
9010	APP: 15710 VIBRATION AND SEISMIC CONTROL	10	10	20MAY15	02JUN15	283	9000*	9050*	APP: 15710 VIBRATION AND SEISMIC CONTROL																							
9050	F/D: 15710 VIBRATION AND SEISMIC CONTROL	10	10	03JUN15	16JUN15	283	9010*	31830	F/D: 15710 VIBRATION AND SEISMIC CONTROL																							
9060	SUB: 15710 HVAC DRYER VENTING	20	20	22APR15	19MAY15	206	8900*	9090*	SUB: 15710 HVAC DRYER VENTING																							
9090	APP: 15710 HVAC DRYER VENTING	10	10	20MAY15	02JUN15	206	9060*	9100*	APP: 15710 HVAC DRYER VENTING																							
9100	F/D: 15710 HVAC DRYER VENTING	10	10	03JUN15	16JUN15	206	9090*	38150	F/D: 15710 HVAC DRYER VENTING																							
9110	SUB: 15710 SPLIT SYS AIR COND UNIT (HEAT PUMPS)	20	20	22APR15	19MAY15	183	8900*	9120*	SUB: 15710 SPLIT SYS AIR COND UNIT (HEAT PUMPS)																							
9120	APP: 15710 SPLIT SYS AIR COND UNIT (HEAT PUMPS)	10	10	20MAY15	02JUN15	183	9110*	9150*	APP: 15710 SPLIT SYS AIR COND UNIT (HEAT PUMPS)																							
9150	F/D: 15710 SPLIT SYS AIR COND UNIT (HEAT PUMPS)	30	30	03JUN15	14JUL15	183	9120*	38130	F/D: 15710 SPLIT SYS AIR COND UNIT (HEAT PUMPS)																							
9160	SUB: 15710 HVAC DUCTWORK	20	20	22APR15	19MAY15	206	8900*	9170*	SUB: 15710 HVAC DUCTWORK																							
9170	APP: 15710 HVAC DUCTWORK	10	10	20MAY15	02JUN15	206	9160*	9200*	APP: 15710 HVAC DUCTWORK																							
9200	F/D: 15710 HVAC DUCTWORK	10	10	03JUN15	16JUN15	206	9170*	38150	F/D: 15710 HVAC DUCTWORK																							

Start Date 01APR15
 Finish Date 30DEC16
 Data Date 01APR15
 Run Date 16MAR15 17:29



ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 9 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
SUBMITTAL / PROCUREMENT																																
9210	SUB: 15710 HVAC BATH EXH VENTING	20	20	22APR15	19MAY15	206	8900*	9220*	SUB: 15710 HVAC BATH EXH VENTING																							
9220	APP: 15710 HVAC BATH EXH VENTING	10	10	20MAY15	02JUN15	206	9210*	9250*	APP: 15710 HVAC BATH EXH VENTING																							
9250	F/D: 15710 HVAC BATH EXH VENTING	10	10	03JUN15	16JUN15	206	9220*	38150	F/D: 15710 HVAC BATH EXH VENTING																							
9260	SUB: 15710 AIR HANDLING	20	20	22APR15	19MAY15	263	8900*	9280*	SUB: 15710 AIR HANDLING																							
9280	APP: 15710 AIR HANDLING	10	10	20MAY15	02JUN15	263	9260*	9290*	APP: 15710 AIR HANDLING																							
9290	F/D: 15710 AIR HANDLING	30	30	03JUN15	14JUL15	263	9280*	31830	F/D: 15710 AIR HANDLING																							
9310	SUB: 15710 GRILLES REGISTERS AND DIFFUSERS	20	20	22APR15	19MAY15	280	8900*	9340*	SUB: 15710 GRILLES REGISTERS AND DIFFUSERS																							
9340	APP: 15710 GRILLES REGISTERS AND DIFFUSERS	10	10	20MAY15	02JUN15	280	9310*	9350*	APP: 15710 GRILLES REGISTERS AND DIFFUSERS																							
9350	F/D: 15710 GRILLES REGISTERS AND DIFFUSERS	20	20	03JUN15	30JUN15	280	9340*	42460, 43460	F/D: 15710 GRILLES REGISTERS AND DIFFUSERS																							
9360	SUB: 15710 HVAC CARBON MONOXIDE SYSTEM	20	20	22APR15	19MAY15	279	8900*	9380*	SUB: 15710 HVAC CARBON MONOXIDE SYSTEM																							
9380	APP: 15710 HVAC CARBON MONOXIDE SYSTEM	10	10	20MAY15	02JUN15	279	9360*	9390*	APP: 15710 HVAC CARBON MONOXIDE SYSTEM																							
9390	F/D: 15710 HVAC CARBON MONOXIDE SYSTEM	20	20	03JUN15	30JUN15	279	9380*	26020	F/D: 15710 HVAC CARBON MONOXIDE SYSTEM																							
9450	SUB: 15710 TESTING AND BALANCING	20	20	22APR15	19MAY15	318	8900*	9490*	SUB: 15710 TESTING AND BALANCING																							
9490	APP: 15710 TESTING AND BALANCING	10	10	20MAY15	02JUN15	318	9450*	49120	APP: 15710 TESTING AND BALANCING																							
9500	AWARD 16010 ELECTRICAL	0	0	28APR15		134	200*	9540*, 9570*, 9610*, 9660*, 9850*, 9910*	AWARD 16010 ELECTRICAL																							
9540	SUB: 16010 WIRING DEVICES	20	20	29APR15	26MAY15	169	9500*	9550*	SUB: 16010 WIRING DEVICES																							
9550	APP: 16010 WIRING DEVICES	10	10	27MAY15	09JUN15	169	9540*	9560*	APP: 16010 WIRING DEVICES																							
9560	F/D: 16010 WIRING DEVICES	5	5	10JUN15	16JUN15	169	9550*	33610	F/D: 16010 WIRING DEVICES																							
9570	SUB: 16010 VOICE DATA AND TELECOMMUNICATIONS	20	20	29APR15	26MAY15	160	9500*	9580*	SUB: 16010 VOICE DATA AND TELECOMMUNICATIONS																							
9580	APP: 16010 VOICE DATA AND TELECOMMUNICATIONS	10	10	27MAY15	09JUN15	160	9570*	9590*	APP: 16010 VOICE DATA AND TELECOMMUNICATIONS																							
9590	F/D: 16010 VOICE DATA AND TELECOMMUNICATIONS	20	20	10JUN15	07JUL15	160	9580*	33660	F/D: 16010 VOICE DATA AND TELECOMMUNICATIONS																							
9610	SUB: 16010 SWITCHBOARDS	20	20	29APR15	26MAY15	150	9500*	9620*	SUB: 16010 SWITCHBOARDS																							
9620	APP: 16010 SWITCHBOARDS	10	10	27MAY15	09JUN15	150	9610*	9650*	APP: 16010 SWITCHBOARDS																							
9650	F/D: 16010 SWITCHBOARDS	30	30	10JUN15	21JUL15	150	9620*	33660	F/D: 16010 SWITCHBOARDS																							
9660	SUB: 16010 PANELBOARDS	20	20	29APR15	26MAY15	150	9500*	9670*	SUB: 16010 PANELBOARDS																							
9670	APP: 16010 PANELBOARDS	10	10	27MAY15	09JUN15	150	9660*	9800*	APP: 16010 PANELBOARDS																							
9800	F/D: 16010 PANELBOARDS	30	30	10JUN15	21JUL15	150	9670*	33660	F/D: 16010 PANELBOARDS																							
9850	SUB: 16010 ELECTRICAL FIXTURES	20	20	29APR15	26MAY15	150	9500*	9860*	SUB: 16010 ELECTRICAL FIXTURES																							
9860	APP: 16010 ELECTRICAL FIXTURES	10	10	27MAY15	09JUN15	150	9850*	9890*	APP: 16010 ELECTRICAL FIXTURES																							
9890	F/D: 16010 ELECTRICAL FIXTURES	30	30	10JUN15	21JUL15	150	9860*	33660	F/D: 16010 ELECTRICAL FIXTURES																							
9910	SUB: 16010 FIRE ALARM SYSTEM (DEFERRED APPROVAL)	20	20	29APR15	26MAY15	134	9500*	9920*	SUB: 16010 FIRE ALARM SYSTEM (DEFERRED APPROVAL)																							
9920	APP: 16010 FIRE ALARM SYSTEM (DEFERRED APPROVAL)	10	10	27MAY15	09JUN15	134	9910*	9950*	APP: 16010 FIRE ALARM SYSTEM (DEFERRED APPROVAL)																							
9950	DEFERRED APPROVAL: 16010 FIRE ALARM SYSTEM	20	20	10JUN15	07JUL15	134	9920*	9980*	DEFERRED APPROVAL: 16010 FIRE ALARM SYSTEM																							
9980	F/D: 16010 FIRE ALARM SYSTEM	20	20	08JUL15	04AUG15	134	9950*	33610	F/D: 16010 FIRE ALARM SYSTEM																							
10010	AWARD FFE SITE FURNISHINGS	0	0		23JUN15	302	200*	10030*	AWARD FFE SITE FURNISHINGS																							
10030	SUB: FFE SITE FURNISHINGS	20	20	24JUN15	21JUL15	302	10010*	10050*	SUB: FFE SITE FURNISHINGS																							

Start Date	01APR15		Early Bar
Finish Date	30DEC16		Progress Bar
Data Date	01APR15		Critical Activity
Run Date	16MAR15 17:29		

ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 10 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
									SUBMITTAL / PROCUREMENT																							
10050	APP: FFE SITE FURNISHINGS	10	10	22JUL15	04AUG15	302	10030*	10070*	APP: FFE SITE FURNISHINGS																							
10070	F/D: FFE SITE FURNISHINGS	40	40	05AUG15	29SEP15	302	10050*	33450	F/D: FFE SITE FURNISHINGS																							
10100	BID FITNESS RM DESIGNER	20	20	22JUL15	18AUG15	15	200*	10110*	BID FITNESS RM DESIGNER																							
10110	APPROVE FITNESS RM DESIGN PRICING	20	20	19AUG15	15SEP15	15	10100*	10120*, 10130*	APPROVE FITNESS RM DESIGN PRICING																							
10120	DESIGN FITNESS ROOM AREA	20	20	16SEP15	13OCT15	15	10110*	10140*	DESIGN FITNESS ROOM AREA																							
10130	VERIFY EMBEDDED ELEC/PLUMB LEASING /LOBBY AREAS	20	20	16SEP15	13OCT15	15	10110*	10140*	VERIFY EMBEDDED ELEC/PLUMB LEASING /LOBBY AREAS																							
10140	PLAN CHECK / PERMIT FITNESS AREA	20	20	14OCT15	10NOV15	15	10120*, 10130*	10150*, 10160*	PLAN CHECK / PERMIT FITNESS AREA																							
10150	ISSUE MEP EMBED INFO FOR FITNESS ROOM / LOBBY	5	5	14OCT15	20OCT15	15	10140*	15700	ISSUE MEP EMBED INFO FOR FITNESS ROOM / LOBBY																							
10160	SUB FOR FITNESS EQUIPMENT	20	20	11NOV15	08DEC15	33	10140*	10170*	SUB FOR FITNESS EQUIPMENT																							
10170	APP FITNESS EQUIPMENT	10	10	09DEC15	22DEC15	33	10160*	10180*	APP FITNESS EQUIPMENT																							
10180	F/D FOR FITNESS EQUIPMENT	40	40	23DEC15	18FEB16	33	10170*	27600*	F/D FOR FITNESS EQUIPMENT																							
10200	BID LOBBY / LEASING AREA DESIGNER	20	20	22JUL15	18AUG15	23	200*	10210*	BID LOBBY / LEASING AREA DESIGNER																							
10210	APPROVE LOBBY / LEASING AREA DESIGN PRICING	20	20	19AUG15	15SEP15	23	10200*	10220*	APPROVE LOBBY / LEASING AREA DESIGN PRICING																							
10220	DESIGN LOBBY / LEASING AREA / LIVING RM	40	40	16SEP15	10NOV15	23	10210*	10230*	DESIGN LOBBY / LEASING AREA / LIVING RM																							
10230	PLAN CHECK / PERMIT LOBBY / LEASING AREA	20	20	11NOV15	08DEC15	23	10220*	10240*	PLAN CHECK / PERMIT LOBBY / LEASING AREA																							
10240	ISSUE LOBBY / LEASING AREA SUBCONTRACTS / C.O.'S	20	20	09DEC15	07JAN16	23	10230*	10250*	ISSUE LOBBY / LEASING AREA SUBCONTRACTS / C.O.'S																							
10250	SUB FOR LOBBY / LEASING AREAS	20	20	08JAN16	04FEB16	23	10240*	10260*	SUB FOR LOBBY / LEASING AREAS																							
10260	APP LOBBY / LEASING AREAS	10	10	05FEB16	18FEB16	23	10250*	10270*	APP LOBBY / LEASING AREAS																							
10270	F/D LOBBY / LEASING AREAS	40	40	19FEB16	14APR16	23	10260*	27000*, 27500	F/D LOBBY / LEASING AREAS																							
DESIGN CO-ORDINATION									DESIGN CO-ORDINATION																							
DESIGN COORDINATION: CONCRETE DECKS									DESIGN COORDINATION: CONCRETE DECKS																							
10430	BEGIN DESIGN COORDINATION (CONC DECKS)	0	0	01APR15		119	150*	10450*	BEGIN DESIGN COORDINATION (CONC DECKS)																							
10450	CONCRETE DECK LAYOUT	10	10	01APR15	14APR15	119	10430*	10470*, 10490*, 10510*, 10530*, 10570*	CONCRETE DECK LAYOUT																							
10470	DECK: DUCT / MECH LAYOUT	10	10	15APR15	28APR15	119	10450*	10570*	DECK: DUCT / MECH LAYOUT																							
10490	DECK: FIRE SPRINK LAYOUT	10	10	15APR15	28APR15	119	10450*	10570*	DECK: FIRE SPRINK LAYOUT																							
10510	DECK: PLUMBING LAYOUT	10	10	15APR15	28APR15	119	10450*	10570*	DECK: PLUMBING LAYOUT																							
10530	DECK ELECT LAYOUT	10	10	15APR15	28APR15	119	10450*	10570*	DECK ELECT LAYOUT																							
10550	DECK FRAMING & EMBED LAYOUT	10	10	15APR15	28APR15	119	10450*	10570*	DECK FRAMING & EMBED LAYOUT																							
10570	DECK: DESIGN CO-ORDINATION MTG	5	5	29APR15	05MAY15	119	10470*, 10490*, 10510*, 10530*, 10570*	10590*	DECK: DESIGN CO-ORDINATION MTG																							
10590	STRUCTURAL ENGINEER APPROVAL	5	5	06MAY15	12MAY15	119	10570*	10630*	STRUCTURAL ENGINEER APPROVAL																							
DESIGN COORDINATION: FLOOR/ROOF JOISTS									DESIGN COORDINATION: FLOOR/ROOF JOISTS																							
10630	BEGIN DESIGN COORDINATION (FLOOR/ROOF JOISTS)	0	0	13MAY15		119	10450, 10590*	10650*	BEGIN DESIGN COORDINATION (FLOOR/ROOF JOISTS)																							
10650	FLOOR / ROOF JOIST LAYOUT	10	10	13MAY15	26MAY15	119	10630*	10670*, 10690*, 10710*, 10730*	FLOOR / ROOF JOIST LAYOUT																							
10670	FLOOR / ROOF: DUCT / MECH LAYOUT	10	10	27MAY15	09JUN15	119	10650*	10750*	FLOOR / ROOF: DUCT / MECH LAYOUT																							
10690	FLOOR / ROOF: FIRE SPRINK LAYOUT	10	10	27MAY15	09JUN15	119	10650*	10750*	FLOOR / ROOF: FIRE SPRINK LAYOUT																							
10710	FLOOR / ROOF: PLUMBING LAYOUT	10	10	27MAY15	09JUN15	119	10650*	10750*	FLOOR / ROOF: PLUMBING LAYOUT																							
10730	FLOOR / ROOF: ELECT LAYOUT	10	10	27MAY15	09JUN15	119	10650*	10750*	FLOOR / ROOF: ELECT LAYOUT																							

Start Date	01APR15		Early Bar
Finish Date	30DEC16		Progress Bar
Data Date	01APR15		Critical Activity
Run Date	16MAR15 17:29		

ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 11 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
DESIGN COORDINATION: FLOOR/ROOF JOISTS									DESIGN COORDINATION: FLOOR/ROOF JOISTS																							
10750	FLOOR / ROOF: DESIGN CO-ORDINATION MTG	5	5	10JUN15	16JUN15	119	10670*, 10690*, 10710*, 10730*	10830, 30550	FLOOR / ROOF: DESIGN CO-ORDINATION MTG																							
DESIGN COORDINATION: EXTERIOR									DESIGN COORDINATION: EXTERIOR																							
10830	BEGIN DESIGN COORDINATION (EXTERIOR SKIN)	0	0	01JUL15		143	5100*, 10750	10850*	BEGIN DESIGN COORDINATION (EXTERIOR SKIN)																							
10850	ISSUE EXTERIOR DESIGN PLANS	5	5	01JUL15	07JUL15	143	10830*	10870*, 10890*, 10910*	ISSUE EXTERIOR DESIGN PLANS																							
10870	EXT DESIGN: STUCCO	10	10	08JUL15	21JUL15	143	10850*	10930*	EXT DESIGN: STUCCO																							
10890	EXT DESIGN: SHEET METAL	10	10	08JUL15	21JUL15	143	10850*	10930*	EXT DESIGN: SHEET METAL																							
10910	EXT DESIGN: RAILINGS	10	10	08JUL15	21JUL15	143	10850*	10930*	EXT DESIGN: RAILINGS																							
10930	EXTERIOR DESIGN: DESIGN CO-ORDINATION MTG	5	5	22JUL15	28JUL15	143	10870*, 10890*, 10910*	10950*	EXTERIOR DESIGN: DESIGN CO-ORDINATION MTG																							
10950	EXT DESIGN: WATERPROOF CONSULTANT REVIEW	1	1	29JUL15	29JUL15	143	10930*	11030*, 32160	EXT DESIGN: WATERPROOF CONSULTANT REVIEW																							
DESIGN COORDINATION: LANDSCAPE									DESIGN COORDINATION: LANDSCAPE																							
11030	BEGIN DESIGN COORDINATION (LANDSCAPE)	0	0	30JUL15		221	5100, 10950*	11050*	BEGIN DESIGN COORDINATION (LANDSCAPE)																							
11050	ISSUE LANDSCAPE DESIGN PLANS	5	5	30JUL15	05AUG15	221	11030*	11070*, 11090*, 11110*	ISSUE LANDSCAPE DESIGN PLANS																							
11070	LANDSCAPE: STUCCO	10	10	06AUG15	19AUG15	221	11050*	11130*	LANDSCAPE: STUCCO																							
11090	LANDSCAPE: SHEET METAL	10	10	06AUG15	19AUG15	221	11050*	11130*	LANDSCAPE: SHEET METAL																							
11110	LANDSCAPE: RAILINGS	10	10	06AUG15	19AUG15	221	11050*	11130*	LANDSCAPE: RAILINGS																							
11130	LANDSCAPE: DESIGN CO-ORDINATION MTG	5	5	20AUG15	26AUG15	221	11070*, 11090*, 11110*	11150*	LANDSCAPE: DESIGN CO-ORDINATION MTG																							
11150	LANDSCAPE: WATERPROOF CONSULTANT REVIEW	1	1	27AUG15	27AUG15	221	11130*	32900	LANDSCAPE: WATERPROOF CONSULTANT REVIEW																							
MOBILIZE / ABATEMENT / DEMOLITION									MOBILIZE / ABATEMENT / DEMOLITION																							
SITE MOBILIZE									SITE MOBILIZE																							
11600	BEGIN SITE MOBILIZATION	0	0	01APR15		24	400*	570*, 11610*, 11620*, 11630*	BEGIN SITE MOBILIZATION																							
11610	TEMPORARY FENCING	2	2	01APR15	02APR15	27	11600*	11860	TEMPORARY FENCING																							
11620	SEWER CAP	1	1	01APR15	01APR15	28	11600*	11860	SEWER CAP																							
11630	GAS CAP	1	1	01APR15	01APR15	28	11600*	11860	GAS CAP																							
11640	SET TRAILER	5	5	01APR15*	07APR15	44	11600*	11670*, 11690*, 11700*	SET TRAILER																							
11670	COVERED WALKWAY	7	7	08APR15	16APR15	45	11640*	11730	COVERED WALKWAY																							
11690	TEMPORARY POWER: TRENCH / CONDUIT	2	2	08APR15	09APR15	45	11640*	11720	TEMPORARY POWER: TRENCH / CONDUIT																							
11700	TEMPORARY POWER: ORDER METER	3	3	08APR15	10APR15	44	11640*	11720*	TEMPORARY POWER: ORDER METER																							
11720	TEMPORARY POWER: DELIVERY METER / POWER UP	10	10	13APR15	24APR15	44	11690, 11700*	11730*	TEMPORARY POWER: DELIVERY METER / POWER UP																							
11730	TEMPORARY POWER - LIGHTING	5	5	20APR15	24APR15	44	11670, 11720*	11800*	TEMPORARY POWER - LIGHTING																							
11800	MOBILIZATION / TEMP FACILITIES COMPLETE	0	0		24APR15	44	11730*	12410	MOBILIZATION / TEMP FACILITIES COMPLETE																							
ABATEMENT / DEMOLITION									ABATEMENT / DEMOLITION																							
11850	ABATEMENT	5	5	08APR15	14APR15	19	1210*, 11600	580*, 11860*, 57000*, 57060*	ABATEMENT																							
11860	DEMOLITION	10	10	15APR15	28APR15	19	580*, 11610, 11620, 11630,	12110*	DEMOLITION																							
PODIUM CONSTRUCTION									PODIUM CONSTRUCTION																							
LOWER: SHORING / EXCAVATION									LOWER: SHORING / EXCAVATION																							
12110	BEGIN CONSTRUCTION OPERATIONS	0	0	29APR15		19	150, 11860*	590*, 12120*	BEGIN CONSTRUCTION OPERATIONS																							
12120	L: SURVEY & STAKE	3	3	29APR15	01MAY15	19	12110*	12200, 12300*	L: SURVEY & STAKE																							
12140	L: DELIVER SHORING MAT'L	5	5	20MAY15	26MAY15	2	150, 1490*	12200*, 57090*	L: DELIVER SHORING MAT'L																							

Start Date	01APR15
Finish Date	30DEC16
Data Date	01APR15
Run Date	16MAR15 17:29



ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 12 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
LOWER: WALLS									LOWER: WALLS																							
14360	L: SHOTCRETE LINE	2	2	03NOV15	04NOV15	0	14340*	16000*	L: SHOTCRETE LINE																							
LOWER: EXTERIOR WALLS LINE									LOWER: EXTERIOR WALLS LINE																							
14400	L: SET WALL REBAR LINE	3	3	11SEP15	15SEP15	20	1950, 13040, 13760*	14420*, 14500*	L: SET WALL REBAR LINE																							
14420	L: INSPECT WALL REBAR LINE	1	1	16SEP15	16SEP15	21	14400*	14440*	L: INSPECT WALL REBAR LINE																							
14440	L: SHOTCRETE WALL LINE	2	2	17SEP15	18SEP15	21	2020, 14420*	14540, 15500	L: SHOTCRETE WALL LINE																							
LOWER: EXTERIOR WALLS LINE									LOWER: EXTERIOR WALLS LINE																							
14500	L: SET WALL REBAR LINE	3	3	16SEP15	18SEP15	20	14400*	14520*	L: SET WALL REBAR LINE																							
14520	L: INSPECT WALL REBAR LINE	1	1	21SEP15	21SEP15	20	14500*	14540*	L: INSPECT WALL REBAR LINE																							
14540	L: SHOTCRETE LINE	2	2	22SEP15	23SEP15	20	14440, 14520*	15500	L: SHOTCRETE LINE																							
LOWER: EXTERIOR WALLS LINE									LOWER: EXTERIOR WALLS LINE																							
14700	L: BACK FORM LINE B/A	3	3	11SEP15	15SEP15	11	13760*	14720*	L: BACK FORM LINE B/A																							
14720	L: WATERPROOF LINE B / A	5	5	16SEP15	22SEP15	11	14700*	14740*	L: WATERPROOF LINE B / A																							
14740	L: INSPECT WATERPROOF LINE B / A	1	1	23SEP15	23SEP15	11	14720*	14780*	L: INSPECT WATERPROOF LINE B / A																							
14780	L: WALL REBAR LINE B / A	5	5	24SEP15	30SEP15	11	14740*	14800*	L: WALL REBAR LINE B / A																							
14800	L: INSPECT REBAR LINE B / A	1	1	01OCT15	01OCT15	11	14780*	14840*	L: INSPECT REBAR LINE B / A																							
14840	L: SHOTCRETE LINE B / A	3	3	02OCT15	06OCT15	11	14800*	15500*	L: SHOTCRETE LINE B / A																							
LOWER: CMU WALLS (INTERIOR)									LOWER: CMU WALLS (INTERIOR)																							
15000	L: SET INTERIOR DOOR FRAMES	1	1	11SEP15	11SEP15	24	4250, 13760*	15020*	L: SET INTERIOR DOOR FRAMES																							
15020	L: CMU WALLS 1ST LIFT	1	1	14SEP15	14SEP15	24	2450, 15000*	15040*, 58060*	L: CMU WALLS 1ST LIFT																							
15040	L: INSPECT & GROUT 1ST LIFT	1	1	15SEP15	15SEP15	24	15020*	15100*	L: INSPECT & GROUT 1ST LIFT																							
15100	L: CMU WALLS 2ND LIFT	1	1	16SEP15	16SEP15	24	15040*	15120*	L: CMU WALLS 2ND LIFT																							
15120	L: INSPECT & GROUT 2ND LIFT	1	1	17SEP15	17SEP15	24	15100*	15500	L: INSPECT & GROUT 2ND LIFT																							
LOWER: FORM / PREP DECK									LOWER: FORM / PREP DECK																							
15500	L: SHORE & FORM DECK	10	10	07OCT15	20OCT15	11	14440, 14540, 14840*, 15120	15520*, 15540*, 16000	L: SHORE & FORM DECK																							
15520	L: SURVEY	1	1	20OCT15	20OCT15	11	15500*	15540*	L: SURVEY																							
15540	L: FRAMING LAYOUT	4	4	21OCT15	26OCT15	11	15500*, 15520*	15560*, 15580*, 15700*	L: FRAMING LAYOUT																							
15560	L: PLUMB CANS	3	3	22OCT15	26OCT15	12	15540*	15700	L: PLUMB CANS																							
15580	L: ELECT CANS	3	3	22OCT15	26OCT15	12	15540*	15700	L: ELECT CANS																							
15700	L: REBAR BOTTOM MAT	5	5	27OCT15	02NOV15	11	1790, 6000, 10150, 15540*	15720*, 15740*	L: REBAR BOTTOM MAT																							
15720	L: ELECT CONDUIT & INSPECT	3	3	29OCT15	02NOV15	12	15700*	15740	L: ELECT CONDUIT & INSPECT																							
15740	L: REBAR TOP MAT	5	5	03NOV15	09NOV15	11	15700*, 15720	15780*	L: REBAR TOP MAT																							
15780	L: INSPECT	1	1	10NOV15	10NOV15	11	15740*	16500	L: INSPECT																							
LOWER: FORM / PREP DECK									LOWER: FORM / PREP DECK																							
16000	L: SHORE & FORM PODIUM DECK	5	5	05NOV15	11NOV15	0	14360*, 15500	16020*	L: SHORE & FORM PODIUM DECK																							
16020	L: FRAMING LAYOUT	2	2	12NOV15	13NOV15	0	16000*	16040*, 16060*	L: FRAMING LAYOUT																							
16040	L: PLUMBING CANS	2	2	16NOV15	17NOV15	0	16020*	16100*	L: PLUMBING CANS																							
16060	L: ELECT CANS	2	2	16NOV15	17NOV15	0	16020*	16100*	L: ELECT CANS																							

Start Date	01APR15		Early Bar
Finish Date	30DEC16		Progress Bar
Data Date	01APR15		Critical Activity
Run Date	16MAR15 17:29		

ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR


DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 15 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016												
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J		
LOWER: FORM / PREP DECK										LOWER: FORM / PREP DECK																							
16100	L: REBAR BOTTOM MAT	2	2	18NOV15	19NOV15	0	16040*, 16060*	16120*, 16140	L: REBAR BOTTOM MAT																								
16120	L: ELECT CONDUIT & INSPECT	2	2	19NOV15	20NOV15	0	16100*	16140*	L: ELECT CONDUIT & INSPECT																								
16140	L: REBAR TOP MAT	2	2	23NOV15	24NOV15	0	16100, 16120*	16180*	L: REBAR TOP MAT																								
16180	L: INSPECT	1	1	25NOV15	25NOV15	0	16140*	16500*	L: INSPECT																								
LOWER: POUR DECK										LOWER: POUR DECK																							
16500	L: POUR DECK	1	1	26NOV15	26NOV15	0	15780, 16180*	16540*, 16550*	L: POUR DECK																								
16540	L: CLEAN / PREP FOR FRAMING	2	2	27NOV15	30NOV15	0	16500*	30550*	L: CLEAN / PREP FOR FRAMING																								
16550	L: PREP FOR 2ND POUR	2	2	27NOV15	30NOV15	1	16500*	16600*, 16650	L: PREP FOR 2ND POUR																								
16600	L: POUR #2 DECK	1	1	01DEC15	01DEC15	1	16550*	16650*	L: POUR #2 DECK																								
16650	L: CLEAN / PREP FOR FRAMING	1	1	02DEC15	02DEC15	1	16550, 16600*	16660*, 16680, 19000*, 24500,	L: CLEAN / PREP FOR FRAMING																								
WATERPROOF / BACKFILL										WATERPROOF / BACKFILL																							
16660	L: EXTERIOR WATERPROOFING	10	10	03DEC15	16DEC15	80	16650*	16680*	L: EXTERIOR WATERPROOFING																								
16680	L: EXTERIOR BACKFILL / COMPACTION	10	10	07DEC15	18DEC15	80	16650, 16660*, 57070, 57080	29000	L: EXTERIOR BACKFILL / COMPACTION																								
POOL STRUCT CONC (VERIFY SEQUENCE / REQUIRED ??)										POOL STRUCT CONC (VERIFY SEQUENCE / REQUIRED ??)																							
19000	L: 1ST: FORMWORK AT POOL / SPA AREA (VERIFY ??)	7	7	03DEC15	11DEC15	259	16650*	19050*	L: 1ST: FORMWORK AT POOL / SPA AREA (VERIFY ??)																								
19050	L: 1ST: REBAR AT POOL / SPA AREA (VERIFY ??)	6	6	14DEC15	21DEC15	259	19000*	19100*	L: 1ST: REBAR AT POOL / SPA AREA (VERIFY ??)																								
19100	L: 1ST INSPECT POOL / SPA AREA (VERIFY ??)	1	1	22DEC15	22DEC15	259	19050*	19150*	L: 1ST INSPECT POOL / SPA AREA (VERIFY ??)																								
19150	L: 1ST POUR POOL / SPA AREA (VERIFY ??)	1	1	23DEC15	23DEC15	259	19100*	19200*	L: 1ST POUR POOL / SPA AREA (VERIFY ??)																								
19200	IF REQUIRED, SUCCESSOR ACTIVITY ??	5	5	24DEC15	31DEC15	259	19150*		IF REQUIRED, SUCCESSOR ACTIVITY ??																								
UPPER: U.G. / WATERPROOF / SLAB ON GRADE										UPPER: U.G. / WATERPROOF / SLAB ON GRADE																							
20020	U: ROUGH GRADE BOTTOM / REMOVE RAMP	2	2	25SEP15	28SEP15	0	12760, 14040*	20100*, 20160*, 20200*	U: ROUGH GRADE BOTTOM / REMOVE RAMP																								
20100	U: UG PLUMBING	3	3	28SEP15	30SEP15	2	20020*	20120*	U: UG PLUMBING																								
20120	U: INSPECT UG PLUMBING	1	1	01OCT15	01OCT15	2	20100*	20300	U: INSPECT UG PLUMBING																								
20160	U: U.G. METHANE GAS	5	5	28SEP15	02OCT15	0	20020*	20180*	U: U.G. METHANE GAS																								
20180	U: INSPECT U.G. METHANE GAS	1	1	05OCT15	05OCT15	0	20160*	20300*	U: INSPECT U.G. METHANE GAS																								
20200	U: U.G. ELECTRICAL	2	2	28SEP15	29SEP15	3	20020*	20220*	U: U.G. ELECTRICAL																								
20220	U: INSPECT U.G. ELECTRICAL	1	1	30SEP15	30SEP15	3	20200*	20300	U: INSPECT U.G. ELECTRICAL																								
20300	U: SAND & FINE GRADE BOTTOM	3	3	06OCT15	08OCT15	0	20120, 20180*, 20220	20320*	U: SAND & FINE GRADE BOTTOM																								
20320	U: CERTIFY BOTTOM GRADE	1	1	09OCT15	09OCT15	0	20300*	20340*	U: CERTIFY BOTTOM GRADE																								
20340	U: SPRAY UNDERSLAB WATERPROOFING	2	2	12OCT15	13OCT15	0	20320*	20360*	U: SPRAY UNDERSLAB WATERPROOFING																								
20360	U: TEST / INSPECT UNDERSLAB WATERPROOFING	1	1	14OCT15	14OCT15	0	20340*	20400*	U: TEST / INSPECT UNDERSLAB WATERPROOFING																								
20400	U: LAY DOWN PROTECTION MAT	1	1	15OCT15	15OCT15	0	20360*	20420*, 20440*	U: LAY DOWN PROTECTION MAT																								
20420	U: FORM SLAB BULKHEAD	2	2	16OCT15	19OCT15	0	20400*	20500*	U: FORM SLAB BULKHEAD																								
20440	U: PLACE S.O.G. REGAR (BOTTOM MAT)	2	2	16OCT15	19OCT15	0	20400*	20500*	U: PLACE S.O.G. REGAR (BOTTOM MAT)																								
20500	U: PLACE COLUMN STEEL	1	1	20OCT15	20OCT15	0	20420*, 20440*	20600*	U: PLACE COLUMN STEEL																								
20600	U: PLACE SOG REBAR TOP MAT	2	2	21OCT15	22OCT15	0	20500*	20620*	U: PLACE SOG REBAR TOP MAT																								
20620	U: INSPECT SLAB REBAR	1	1	23OCT15	23OCT15	0	20600*	20640*	U: INSPECT SLAB REBAR																								

Start Date	01APR15
Finish Date	30DEC16
Data Date	01APR15
Run Date	16MAR15 17:29



ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 16 of 30


Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
									Gantt Chart Area																							
UPPER: PREP / POUR DECK									UPPER: PREP / POUR DECK																							
22950	U: BACKFILL EXTERIOR WALLS	5	5	23DEC15	30DEC15	73	22900*, 57070*, 57080*	29000*	U: BACKFILL EXTERIOR WALLS																							
PODIUM STRUCTURE COMPLETE									PODIUM STRUCTURE COMPLETE																							
24500	PODIUM STRUCTURE COMPLETE	0	0		21DEC15	0	600*, 16650, 22890*, 58020	27000, 27500, 27600, 30820*	PODIUM STRUCTURE COMPLETE																							
SHORING REMOVAL									SHORING REMOVAL																							
24900	LOWER: CURE / RE-SHORE	15	15	03DEC15	23DEC15	148	16650*	25000*	LOWER: CURE / RE-SHORE																							
25000	LOWER: REMOVE RE-SHORES	5	5	24DEC15	31DEC15	148	24900*	26000*, 26020*, 26040*	LOWER: REMOVE RE-SHORES																							
25100	UPPER: CURE / REMOVE RESHORES	15	15	18DEC15	11JAN16	147	22850*	25500*	UPPER: CURE / REMOVE RESHORES																							
25500	UPPER: REMOVE RE-SHORES	5	5	12JAN16	18JAN16	147	25100*, 58020*	26500*, 26520*, 26540*	UPPER: REMOVE RE-SHORES																							
LOWER: GARAGE UTILITY ROUGH-IN									LOWER: GARAGE UTILITY ROUGH-IN																							
26000	LOWER: FIRE SPRINK OVERHEAD RO-IN	10	10	04JAN16	15JAN16	148	25000*	26060*, 26500	LOWER: FIRE SPRINK OVERHEAD RO-IN																							
26020	LOWER: PLUMBING OVERHEAD RO-IN	10	10	04JAN16	15JAN16	148	9390, 25000*	26060*, 26520	LOWER: PLUMBING OVERHEAD RO-IN																							
26040	LOWER: ELECT OVERHEAD RO-IN	10	10	04JAN16	15JAN16	148	25000*	26060*, 26540	LOWER: ELECT OVERHEAD RO-IN																							
26060	LOWER: CLEAN	3	3	18JAN16	20JAN16	149	26000*, 26020*, 26040*	26080*, 26100*, 26120*, 26640*	LOWER: CLEAN																							
26080	LOWER: STRIPING	3	3	21JAN16	25JAN16	150	26060*	26580, 26600, 26620, 57340*	LOWER: STRIPING																							
26100	LOWER: BUMPERS	3	3	21JAN16	25JAN16	150	26060*	26580, 26600, 26620	LOWER: BUMPERS																							
26120	LOWER: SIGNAGE	3	3	29APR16	03MAY16	79	7690*, 26060	26580*, 26600*, 26620*	LOWER: SIGNAGE																							
26640	LOWER: INSTALL SECURITY GATE	5	5	21JAN16	27JAN16	149	5980, 26060*, 57350*	49120, 57350*	LOWER: INSTALL SECURITY GATE																							
UPPER: GARAGE UTILITY ROUGH-IN									UPPER: GARAGE UTILITY ROUGH-IN																							
26500	UPPER: FIRE SPRINK OVERHEAD RO-IN	5	5	19JAN16	25JAN16	147	25500*, 26000	26560*	UPPER: FIRE SPRINK OVERHEAD RO-IN																							
26520	UPPER: PLUMBING OVERHEAD RO-IN	5	5	19JAN16	25JAN16	147	25500*, 26020	26560*	UPPER: PLUMBING OVERHEAD RO-IN																							
26540	UPPER: ELECT OVERHEAD RO-IN	5	5	19JAN16	25JAN16	147	25500*, 26040	26560*	UPPER: ELECT OVERHEAD RO-IN																							
26560	UPPER: CLEAN	3	3	26JAN16	28JAN16	147	26500*, 26520*, 26540*	26580, 26600, 26620	UPPER: CLEAN																							
26580	UPPER: BUMPERS	3	3	04MAY16	06MAY16	79	26080, 26100, 26120*, 26560	49130, 49140	UPPER: BUMPERS																							
26600	UPPER: STRIPING	3	3	04MAY16	06MAY16	79	26080, 26100, 26120*, 26560,	49130, 49140	UPPER: STRIPING																							
26620	UPPER: SIGNAGE	3	3	04MAY16	06MAY16	79	7690, 26080, 26100, 26120*	49130, 49140	UPPER: SIGNAGE																							
LOBBY CONSTRUCTION / FINISHES (TO BE DETAILED)									LOBBY CONSTRUCTION / FINISHES (TO BE DETAILED)																							
27000	LOBBY: CONSTRUCT LOBBY	20	20	04MAR16	31MAR16	23	10270*, 24500	27300*	LOBBY: CONSTRUCT LOBBY																							
27300	LOBBY: MEP ROUGH-IN	20	20	01APR16	28APR16	23	27000*	27500*	LOBBY: MEP ROUGH-IN																							
27500	LOBBY: PAINT / FINISHES	60	60	29APR16	22JUL16	23	10270, 24500, 27300*	49120, 58800	LOBBY: PAINT / FINISHES																							
LEASING OFFICE / FITNESS CENTER (TO BE DETAILED)									LEASING OFFICE / FITNESS CENTER (TO BE DETAILED)																							
27600	FITNESS CTR / LEASING OFFICE: CONSTRUCT	20	20	19FEB16	17MAR16	33	10180*, 24500	27800*	FITNESS CTR / LEASING OFFICE: CONSTRUCT																							
27800	FITNESS CTR / LEASING OFFICE: MEP ROUGH-IN	20	20	18MAR16	14APR16	33	27600*	27900*	FITNESS CTR / LEASING OFFICE: MEP ROUGH-IN																							
27900	FITNESS CTR / LEASING OFFICE: PAINT / FINISHES	60	60	15APR16	08JUL16	33	27800*, 58800*	49120, 58800*, 59000*	FITNESS CTR / LEASING OFFICE: PAINT / FINISHES																							
SITE UTILITIES									SITE UTILITIES																							
SITE UTILITIES									SITE UTILITIES																							
29000	FROM BACKFILL COMPLETE	0	0		30DEC15	73	16680, 22950*	29010*	FROM BACKFILL COMPLETE																							
29010	INSTALL SEWER	5	5	31DEC15	07JAN16	73	29000*	29020*, 57030*	INSTALL SEWER																							
29020	INSTALL STORM	5	5	08JAN16	14JAN16	73	29010*	29040*	INSTALL STORM																							

Start Date 01APR15
Finish Date 30DEC16
Data Date 01APR15
Run Date 16MAR15 17:29



ALLB
ALL ACTIVITIES
GENERIC FIVE STORY PODIUM BUILDING
GENERAL CONTRACTOR
DATA DATE: 01APR15
DRAFT: 16MAR15 17:29


Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
									2ND FL WALL FRAMING / 3RD FL JOISTS & PLWD																							
30900	2: PLUMB / LINE WALLS	5	5	30DEC15	06JAN16	0	30830, 30860*	30910*, 30960*																								
30910	2: SHEAR PLYWOOD WALLS	10	10	04JAN16	15JAN16	13	30900*	31940*, 33800																								
30920	2: INSTALL HOLD DOWNS	4	4	30DEC15	05JAN16	4	30860*	31000																								
30940	2: STUB-UP PLUMB WASTE / VENT RISERS	5	5	30DEC15	06JAN16	4	30860*	31000, 33740																								
30960	3: BEAMS AND JOISTS	5	5	07JAN16	13JAN16	0	30900*	31000*, 31000*																								
31000	3: PLYWOOD / SHEET NAIL FLOOR	5	5	08JAN16	14JAN16	0	30920, 30940, 30960*, 30960*	31020*, 31040*																								
31020	2: REMOVE BRACES	2	2	15JAN16	18JAN16	7	31000*	33740*																								
3RD FL WALL FRAMING / 4TH FL JOISTS & PLWD									3RD FL WALL FRAMING / 4TH FL JOISTS & PLWD																							
31040	3: LAYOUT / PLATE / DETAIL WALLS	3	3	13JAN16	15JAN16	0	31000*	31050*, 31080*																								
31050	3: STEEL COLUMNS / BEAMS	3	3	13JAN16	15JAN16	0	31040*	31080*																								
31080	3: FRAME WALLS	5	5	14JAN16	20JAN16	0	31040*, 31050*	31120*, 31140*, 31160*																								
31120	3: PLUMB / LINE WALLS	5	5	18JAN16	22JAN16	0	31080*	31130*, 31180*																								
31130	3: SHEAR PLYWOOD WALLS	11	11	20JAN16	03FEB16	5	31120*	31950*, 34000																								
31140	3: INSTALL HOLD DOWNS	4	4	18JAN16	21JAN16	4	31080*	31220																								
31160	3: STUB-UP PLUMB WASTE / VENT RISERS	5	5	18JAN16	22JAN16	4	31080*	31220, 33940																								
31180	4: BEAMS AND JOISTS	5	5	25JAN16	29JAN16	0	31120*	31220*, 31220*																								
31220	4: PLYWOOD / SHEET NAIL FLOOR	5	5	26JAN16	01FEB16	0	31140, 31160, 31180*, 31180*	31240*, 31260*																								
31240	3: REMOVE BRACES	2	2	02FEB16	03FEB16	0	31220*	33940*																								
4TH FL WALL FRAMING / FLAT ROOF JOISTS & PLWD									4TH FL WALL FRAMING / FLAT ROOF JOISTS & PLWD																							
31260	4: LAYOUT / PLATE / DETAIL WALLS	3	3	29JAN16	02FEB16	8	31220*	31270*, 31300*																								
31270	4: STEEL COLUMNS / BEAMS	3	3	29JAN16	02FEB16	8	31260*, 58090*	31300*																								
31300	4: FRAME WALLS	5	5	01FEB16	05FEB16	8	31260*, 31270*	31320*, 31340*, 31360*, 31380*																								
31320	4: PLANE STUDS	9	9	02FEB16	12FEB16	14	31300*	31350*, 36900																								
31340	4: PLUMB / LINE WALLS	5	5	03FEB16	09FEB16	8	31300*	31350*, 31400*																								
31350	4: SHEAR PLYWOOD WALLS	11	11	05FEB16	19FEB16	14	31320*, 31340*	31960*, 36860																								
31360	4: INSTALL HOLD DOWNS	4	4	03FEB16	08FEB16	12	31300*	31440																								
31380	4: STUB-UP PLUMB WASTE / VENT RISERS	5	5	03FEB16	09FEB16	12	31300*	31440, 36810																								
31400	5: BEAMS AND JOISTS	5	5	10FEB16	16FEB16	8	31340*	31440*, 31440*																								
31440	5: PLYWOOD / SHEET NAIL FLOOR	5	5	11FEB16	17FEB16	8	31360, 31380, 31400*, 31400*	31460*, 31480*																								
31460	4: REMOVE BRACES	2	2	18FEB16	19FEB16	8	31440*	36810*																								
5TH FL WALL FRAMING / ROOF JOISTS & PLWD									5TH FL WALL FRAMING / ROOF JOISTS & PLWD																							
31480	5: LAYOUT / PLATE / DETAIL WALLS	2	2	16FEB16	17FEB16	10	31440*	31500*, 31520																								
31500	5: FRAME WALLS	4	4	17FEB16	22FEB16	10	31480*	31520*, 31540*, 31550*																								
31520	5: PLUMB / LINE WALLS	4	4	19FEB16	24FEB16	10	31480, 31500*	31530*, 31560*																								
31530	5: SHEAR PLYWOOD WALLS	4	4	23FEB16	26FEB16	22	31520*	31750, 37050																								
31540	5: INSTALL HOLD DOWNS	2	2	19FEB16	22FEB16	10	31500*	31570*																								
31550	5: STUB-UP PLUMB WASTE / VENT RISERS	3	3	19FEB16	23FEB16	10	31500*	31570*, 37010																								



ALLB

ALL ACTIVITIES
GENERIC FIVE STORY PODIUM BUILDING
GENERAL CONTRACTOR
DATA DATE: 01APR15
DRAFT: 16MAR15 17:29

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	J	
5TH FL GYP / FINISHES (ADJUST ACTIVITIES !!!)									5TH FL GYP / FINISHES (ADJUST ACTIVITIES !!!)																							
40230	5TH FL: MECH CONDENSATE LINES	2	2	21APR16	22APR16	10	40170*	40250*	5TH FL: MECH CONDENSATE LINES																							
40250	5TH FL: MEP ROUGH INSPECTION FOR PRODUCTION GYP	1	1	25APR16	25APR16	10	40110, 40190*, 40210*, 40230*	40270	5TH FL: MEP ROUGH INSPECTION FOR PRODUCTION GYP																							
40270	5TH FL: INSULATE CEILINGS & WALLS	1	1	10MAY16	10MAY16	0	39270*, 40250, 58270*	40290*	5TH FL: INSULATE CEILINGS & WALLS																							
40290	5TH FL: RC CHANNEL	1	1	11MAY16	11MAY16	0	820*, 40270*	42120*	5TH FL: RC CHANNEL																							
5TH FL GYP / FINISHES									5TH FL GYP / FINISHES																							
42120	5TH FL: HANG PRODUCTION DRYWALL	2	2	12MAY16	13MAY16	0	40290*	890*, 42140*, 43120*	5TH FL: HANG PRODUCTION DRYWALL																							
42140	5TH FL: TAPE / FINISH	5	5	16MAY16	20MAY16	28	42120*	42160*	5TH FL: TAPE / FINISH																							
42160	5TH FL: TEXTURE / CLEAN-UP	2	2	23MAY16	24MAY16	28	42140*	42180*	5TH FL: TEXTURE / CLEAN-UP																							
42180	5TH FL: GYPCRETE & CLEAN-UP	2	2	25MAY16	26MAY16	28	42160*	42200*	5TH FL: GYPCRETE & CLEAN-UP																							
42200	5TH FL: SET DOORS & FRAMES	2	2	27MAY16	30MAY16	28	4350, 4450, 6050, 42180*	42220*, 58220*	5TH FL: SET DOORS & FRAMES																							
42220	5TH FL: PAINT KITCHENS & BATHS	2	2	31MAY16	01JUN16	28	42200*	42240*, 58500	5TH FL: PAINT KITCHENS & BATHS																							
42240	5TH FL: BATH FLOOR TILE	5	5	02JUN16	08JUN16	28	6550, 42220*	42260*, 42300*, 58420*	5TH FL: BATH FLOOR TILE																							
42260	5TH FL: BATH TILE SURROUNDS	5	5	09JUN16	15JUN16	33	42240*	42600	5TH FL: BATH TILE SURROUNDS																							
42300	5TH FL: SET CABINETS	2	2	09JUN16	10JUN16	28	42240*	42320*, 42400*, 58240*	5TH FL: SET CABINETS																							
42320	5TH FL: INSTALL COUNTER TOPS	2	2	13JUN16	14JUN16	30	42300*	42340*, 58260*	5TH FL: INSTALL COUNTER TOPS																							
42340	5TH FL: TILE BACK SPLASHES KITCHEN	3	3	16JUN16	20JUN16	30	42320*	42600	5TH FL: TILE BACK SPLASHES KITCHEN																							
42400	5TH FL: SET WOOD TRIM & SHELVING	3	3	13JUN16	15JUN16	28	4150, 42300*	42420*	5TH FL: SET WOOD TRIM & SHELVING																							
42420	5TH FL: FINISH PAINT	3	3	16JUN16	20JUN16	28	42400*	42440*, 42460*, 42480*, 42500*	5TH FL: FINISH PAINT																							
42440	5TH FL: ELECT TRIM	2	2	21JUN16	22JUN16	28	42420*	42600*	5TH FL: ELECT TRIM																							
42460	5TH FL: MECH TRIM	2	2	21JUN16	22JUN16	28	9350, 42420*	42600*	5TH FL: MECH TRIM																							
42480	5TH FL: PLUMB TRIM	2	2	21JUN16	22JUN16	28	8750, 42420*	42600*, 59650*	5TH FL: PLUMB TRIM																							
42500	5TH FL: FIRE SPRINK TRIM	2	2	21JUN16	22JUN16	28	42420*	42600*	5TH FL: FIRE SPRINK TRIM																							
42520	5TH FL: LOW VOLTAGE TRIM	2	2	21JUN16	22JUN16	28	42420*	42600*	5TH FL: LOW VOLTAGE TRIM																							
42600	5TH FL: VINYL FLOORS	2	2	23JUN16	24JUN16	28	6650, 42260, 42340, 42440*	42620*, 58455*	5TH FL: VINYL FLOORS																							
42620	5TH FL: SET APPLIANCES	1	1	27JUN16	27JUN16	28	7350, 42600*	42640*, 58710*	5TH FL: SET APPLIANCES																							
42640	5TH FL: CARPET	2	2	28JUN16	29JUN16	28	6590, 42620*	42700*, 58450*	5TH FL: CARPET																							
42700	5TH FL: FINAL CLEAN UNITS	2	2	30JUN16	01JUL16	28	42640*	42720*, 43700*	5TH FL: FINAL CLEAN UNITS																							
42720	5TH FL: WINDOW SCREENS / BLINDS	1	1	05JUL16	05JUL16	32	7250, 42700*	42800*, 58640*	5TH FL: WINDOW SCREENS / BLINDS																							
42800	5TH FL: AVAILABLE FOR G.C. PUNCH / PRELIM WALK	0	0		05JUL16	32	890*, 42720*	49110*	5TH FL: AVAILABLE FOR G.C. PUNCH / PRELIM WALK																							
4TH FL GYP / FINISHES									4TH FL GYP / FINISHES																							
43120	4TH FL: HANG PRODUCTION DRYWALL	2	2	12MAY16	13MAY16	0	39790, 42120*	900*, 43140*, 44120*	4TH FL: HANG PRODUCTION DRYWALL																							
43140	4TH FL: TAPE / FINISH	5	5	16MAY16	20MAY16	30	43120*	43160*	4TH FL: TAPE / FINISH																							
43160	4TH FL: TEXTURE / CLEAN-UP	2	2	23MAY16	24MAY16	30	43140*	43180*	4TH FL: TEXTURE / CLEAN-UP																							
43180	4TH FL: GYPCRETE & CLEAN-UP	2	2	25MAY16	26MAY16	30	43160*	43200*	4TH FL: GYPCRETE & CLEAN-UP																							
43200	4TH FL: SET DOORS & FRAMES	2	2	27MAY16	30MAY16	30	4350, 4450, 6050, 43180*	43220*, 58220*	4TH FL: SET DOORS & FRAMES																							
43220	4TH FL: PAINT KITCHENS & BATHS	2	2	31MAY16	01JUN16	30	43200*	43240*, 58500	4TH FL: PAINT KITCHENS & BATHS																							
43240	4TH FL: BATH FLOOR TILE	5	5	02JUN16	08JUN16	30	6550, 43220*	43260*, 43300*, 58420*	4TH FL: BATH FLOOR TILE																							



ALLB

ALL ACTIVITIES

GENERIC FIVE STORY PODIUM BUILDING

GENERAL CONTRACTOR

DATA DATE: 01APR15

DRAFT: 16MAR15 17:29

Sheet 27 of 30

Activity ID	Activity Description	Orig Dur	Rem Dur	Current Start	Current Finish	Total Float	Predecessors	Successors	2015												2016											
									M	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
4TH FL GYP / FINISHES									4TH FL GYP / FINISHES																							
43260	4TH FL: BATH TILE SURROUNDS	5	5	09JUN16	15JUN16	35	43240*	43600	4TH FL: BATH TILE SURROUNDS																							
43300	4TH FL: SET CABINETS	2	2	09JUN16	10JUN16	30	43240*	43320*, 43400*, 58240*	4TH FL: SET CABINETS																							
43320	4TH FL: INSTALL COUNTER TOPS	2	2	13JUN16	14JUN16	33	43300*	43340*, 58260*	4TH FL: INSTALL COUNTER TOPS																							
43340	4TH FL: TILE BACK SPLASHES KITCHEN	3	3	15JUN16	17JUN16	33	43320*	43600	4TH FL: TILE BACK SPLASHES KITCHEN																							
43400	4TH FL: SET WOOD TRIM & SHELVING	2	2	13JUN16	14JUN16	30	4150, 43300*	43420*	4TH FL: SET WOOD TRIM & SHELVING																							
43420	4TH FL: FINISH PAINT	3	3	15JUN16	17JUN16	30	43400*	43440*, 43460*, 43480*, 43500*	4TH FL: FINISH PAINT																							
43440	4TH FL: ELECT TRIM	3	3	20JUN16	22JUN16	30	43420*	43600*	4TH FL: ELECT TRIM																							
43460	4TH FL: MECH TRIM	3	3	20JUN16	22JUN16	30	9350, 43420*	43600*	4TH FL: MECH TRIM																							
43480	4TH FL: PLUMB TRIM	3	3	20JUN16	22JUN16	30	8750, 43420*	43600*	4TH FL: PLUMB TRIM																							
43500	4TH FL: FIRE SPRINK TRIM	3	3	20JUN16	22JUN16	30	43420*	43600*	4TH FL: FIRE SPRINK TRIM																							
43520	4TH FL: LOW VOLTAGE TRIM	3	3	20JUN16	22JUN16	30	43420*	43600*	4TH FL: LOW VOLTAGE TRIM																							
43600	4TH FL: VINYL FLOORS	2	2	23JUN16	24JUN16	30	6650, 43260, 43340, 43440*	43620*, 58455*	4TH FL: VINYL FLOORS																							
43620	4TH FL: SET APPLIANCES	1	1	27JUN16	27JUN16	30	7350, 43600*	43640*, 58710*	4TH FL: SET APPLIANCES																							
43640	4TH FL: CARPET	2	2	28JUN16	29JUN16	30	6590, 43620*	43700, 58450*	4TH FL: CARPET																							
43700	4TH FL: FINAL CLEAN UNITS	2	2	05JUL16	06JUL16	28	42700*, 43640	43720*, 44700	4TH FL: FINAL CLEAN UNITS																							
43720	4TH FL: WINDOW SCREENS / BLINDS	1	1	07JUL16	07JUL16	36	7250, 43700*	43800*, 58640	4TH FL: WINDOW SCREENS / BLINDS																							
43800	4TH FL: AVAILABLE FOR G.C. PUNCH / PRELIM WALK	0	0		07JUL16	36	900*, 43720*	49130, 49140	4TH FL: AVAILABLE FOR G.C. PUNCH / PRELIM WALK																							
3RD FL GYP / FINISHES									3RD FL GYP / FINISHES																							
44120	3RD FL: HANG PRODUCTION DRYWALL	5	5	12MAY16	18MAY16	0	39290*, 43120*	910*, 44140*, 45120*	3RD FL: HANG PRODUCTION DRYWALL																							
44140	3RD FL: TAPE / FINISH	10	10	19MAY16	01JUN16	2	44120*	44160*	3RD FL: TAPE / FINISH																							
44160	3RD FL: TEXTURE / CLEAN-UP	2	2	02JUN16	03JUN16	2	44140*	44180*	3RD FL: TEXTURE / CLEAN-UP																							
44180	3RD FL: GYPCRETE & CLEAN-UP	3	3	06JUN16	08JUN16	2	44160*	44200*	3RD FL: GYPCRETE & CLEAN-UP																							
44200	3RD FL: SET DOORS & FRAMES	4	4	09JUN16	14JUN16	2	44180*	44220*	3RD FL: SET DOORS & FRAMES																							
44220	3RD FL: PAINT KITCHENS & BATHS	2	2	15JUN16	16JUN16	2	44200*	44240*	3RD FL: PAINT KITCHENS & BATHS																							
44240	3RD FL: BATH FLOOR TILE	7	7	17JUN16	27JUN16	2	44220*	44260*, 44300*	3RD FL: BATH FLOOR TILE																							
44260	3RD FL: BATH TILE SURROUNDS	7	7	24JUN16	05JUL16	13	44240*	44600	3RD FL: BATH TILE SURROUNDS																							
44300	3RD FL: SET CABINETS	5	5	28JUN16	05JUL16	2	44240*	44320*, 44400*	3RD FL: SET CABINETS																							
44320	3RD FL: INSTALL COUNTER TOPS	5	5	01JUL16	08JUL16	8	44300*	44340*	3RD FL: INSTALL COUNTER TOPS																							
44340	3RD FL: TILE BACK SPLASHES KITCHEN	4	4	07JUL16	12JUL16	8	44320*	44600	3RD FL: TILE BACK SPLASHES KITCHEN																							
44400	3RD FL: SET WOOD TRIM & SHELVING	4	4	30JUN16	06JUL16	2	44300*	44420*	3RD FL: SET WOOD TRIM & SHELVING																							
44420	3RD FL: FINISH PAINT	5	5	07JUL16	13JUL16	2	44400*	44440*, 44460*, 44480*, 44500*	3RD FL: FINISH PAINT																							
44440	3RD FL: ELECT TRIM	5	5	14JUL16	20JUL16	2	44420*	44600*	3RD FL: ELECT TRIM																							
44460	3RD FL: MECH TRIM	3	3	14JUL16	18JUL16	4	44420*	44600	3RD FL: MECH TRIM																							
44480	3RD FL: PLUMB TRIM	5	5	14JUL16	20JUL16	2	44420*	44600*	3RD FL: PLUMB TRIM																							
44500	3RD FL: FIRE SPRINK TRIM	3	3	14JUL16	18JUL16	4	44420*	44600	3RD FL: FIRE SPRINK TRIM																							
44520	3RD FL: LOW VOLTAGE TRIM	3	3	14JUL16	18JUL16	4	44420*	44600	3RD FL: LOW VOLTAGE TRIM																							
44600	3RD FL: VINYL FLOORS	7	7	21JUL16	29JUL16	2	44260, 44340, 44440*, 44460,	44620*	3RD FL: VINYL FLOORS																							

Start Date Finish Date Data Date Run Date	01APR15 30DEC16 01APR15 16MAR15 17:29	<p> ▲ Early Bar ▶ Progress Bar ▲ Critical Activity </p>	ALLB
ALL ACTIVITIES GENERIC FIVE STORY PODIUM BUILDING GENERAL CONTRACTOR DATA DATE: 01APR15 DRAFT: 16MAR15 17:29			

