


Activity ID	Activity Description	Orig Dur	Rem Dur	START	FINISH	Free Float	Total Float	Predecessors	Successors	2015						
										FEB	MAR	APR	MAY	JUN	JUL	AUG
<b>BLDG A</b>										<b>BLDG A</b>						
<b>BEGIN PROJECT / MOBILIZATION</b>										<b>BEGIN PROJECT / MOBILIZATION</b>						
2000	FINAL PLAN CHECK / ISSUE PERMIT	10	10	02MAR15	13MAR15	103	103			[Gantt bar: FEB 02 to MAR 13]						
2500	COST: GENERAL CONDITIONS / FEE AMOUNT	108	108	02MAR15	31JUL15	5	5			[Gantt bar: FEB 02 to JUL 31]						
<b>SUBMITTALS / PROCUREMENT</b>										<b>SUBMITTALS / PROCUREMENT</b>						
3000	AWARD MEP CONTRACTS	5	5	02MAR15	06MAR15	0	0		3010, 5450*, 5600*, 5650*	[Gantt bar: FEB 02 to MAR 06]						
3010	AWARD T.I. SUBCONTRACTS	0	0	20MAR15*		0	18	3000	3200*, 3350*, 3650*, 3850*	[Gantt bar: MAR 20 to MAR 20]						
3200	SUB: 06200 FINISH CARPENTRY	10	10	20MAR15	02APR15	0	44	3010*	3250*	[Gantt bar: MAR 20 to APR 02]						
3250	APP: 06200 FINISH CARPENTRY	5	5	03APR15	09APR15	0	44	3200*	3300*	[Gantt bar: APR 03 to APR 09]						
3300	F/D: 06200 FINISH CARPENTRY	20	20	10APR15	07MAY15	44	44	3250*	12160	[Gantt bar: APR 10 to MAY 07]						
3350	SUB: 07210 INSULATION	8	8	20MAR15	31MAR15	0	18	3010*	3400*	[Gantt bar: MAR 20 to MAR 31]						
3400	APP: 07210 INSULATION	5	5	01APR15	07APR15	0	18	3350*	3450*	[Gantt bar: APR 01 to APR 07]						
3450	F/D: 07210 INSULATION	5	5	08APR15	14APR15	18	18	3400*	10600	[Gantt bar: APR 08 to APR 14]						
3650	SUB: 08100 DOORS & FRAMES	5	5	20MAR15	26MAR15	0	48	3010*	3700*	[Gantt bar: MAR 20 to MAR 26]						
3700	APP: 08100 DOORS & FRAMES	5	5	27MAR15	02APR15	0	48	3650*	3750*, 3800*	[Gantt bar: MAR 27 to APR 02]						
3750	F/D: 08100 DOORS	20	20	03APR15	30APR15	49	52	3700*	12000	[Gantt bar: APR 03 to APR 30]						
3800	F/D: 08100 FRAMES	10	10	03APR15	16APR15	35	48	3700*	11050	[Gantt bar: APR 03 to APR 16]						
3850	SUB: 08211 FLUSH WOOD DOORS	8	8	20MAR15	31MAR15	0	49	3010*	3900*	[Gantt bar: MAR 20 to MAR 31]						
3900	APP: 08211 FLUSH WOOD DOORS	5	5	01APR15	07APR15	0	49	3850*	3950*	[Gantt bar: APR 01 to APR 07]						
3950	F/D: 08211 FLUSH WOOD DOORS	20	20	08APR15	05MAY15	46	49	3900*	12000	[Gantt bar: APR 08 to MAY 05]						
4000	SUB: 08700 FINISH HARDWARE	8	8	20MAR15	31MAR15	0	49	3010*	4050*	[Gantt bar: MAR 20 to MAR 31]						
4050	APP: 08700 FINISH HARDWARE	5	5	01APR15	07APR15	0	49	4000*	4100*	[Gantt bar: APR 01 to APR 07]						
4100	F/D: 08700 FINISH HARDWARE	20	20	08APR15	05MAY15	46	49	4050*	12000	[Gantt bar: APR 08 to MAY 05]						
4150	SUB: 08800 GLASS / GLAZING	8	8	20MAR15	31MAR15	0	46	3010*	4200*	[Gantt bar: MAR 20 to MAR 31]						
4200	APP: 08800 GLASS / GLAZING	5	5	01APR15	07APR15	0	46	4150*	4250*	[Gantt bar: APR 01 to APR 07]						
4250	F/D: 08800 GLASS / GLAZING	20	20	08APR15	05MAY15	46	46	4200*	12050	[Gantt bar: APR 08 to MAY 05]						
4300	SUB: 09300 STONE TOPS	5	5	20MAR15	26MAR15	0	37	3010*	4350*	[Gantt bar: MAR 20 to MAR 26]						
4350	APP: 09300 STONE TOPS	5	5	27MAR15	02APR15	0	37	4300*	4400*	[Gantt bar: MAR 27 to APR 02]						
4400	F/D: 09300 STONE TOPS	20	20	03APR15	30APR15	28	37	4350*	11250	[Gantt bar: APR 03 to APR 30]						

Start Date 02MAR15  
 Finish Date 07AUG15  
 Data Date 02MAR15  
 Run Date 08APR17 14:28



TIAA  
**SAMPLE TENANT IMPROVEMENT SCHEDULE**  
 \*\*\* ACTIVITY REPORT \*\*\*  
 DATA DATE: 02MAR15

Sheet 1 of 8

PERT/CPM MANAGEMENT PLANNING			
Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Rem Dur	START	FINISH	Free Float	Total Float	Predecessors	Successors	2015										
										FEB	MAR	APR	MAY	JUN	JUL	AUG				
SUBMITTALS / PROCUREMENT										SUBMITTALS / PROCUREMENT										
4450	SUB: 09512 ACOUSTIC TILE CEILINGS	5	5	20MAR15	26MAR15	0	48	3010*	4500*											
4500	APP: 09512 ACOUSTIC TILE CEILINGS	5	5	27MAR15	02APR15	0	48	4450*	4550*											
4550	F/D: 09512 ACOUSTIC TILE CEILINGS	5	5	03APR15	09APR15	48	48	4500*	11800											
4600	SUB: 09650 RESILIENT FLOORING	8	8	20MAR15	31MAR15	0	54	3010*	4650*											
4650	APP: 09650 RESILIENT FLOORING	5	5	01APR15	07APR15	0	54	4600*	4700*											
4700	F/D: 09650 RESILIENT FLOORING	10	10	08APR15	21APR15	54	54	4650*	11950											
4750	SUB: 09680 CARPETING	8	8	20MAR15	31MAR15	0	49	3010*	4800*											
4800	APP: 09680 CARPETING	5	5	01APR15	07APR15	0	49	4750*	4850*											
4850	F/D: 09680 CARPETING	10	10	08APR15	21APR15	49	49	4800*	11900											
4900	SUB: 09900 PAINTING	5	5	20MAR15	26MAR15	0	37	3010*	4950*											
4950	APP: 09900 PAINTING	5	5	27MAR15	02APR15	0	37	4900*	5000*											
5000	F/D: 09900 PAINTING	3	3	03APR15	07APR15	37	37	4950*	10900											
5050	SUB: 10520 FIRE EXTINGUISHER CABINETS	8	8	20MAR15	31MAR15	0	57	3010*	5100*											
5100	APP: 10520 FIRE EXTINGUISHER CABINETS	5	5	01APR15	07APR15	0	57	5050*	5150*											
5150	F/D: 10520 FIRE EXTINGUISHER CABINETS	10	10	08APR15	21APR15	44	57	5100*	15800											
5200	SUB: BLINDS	8	8	20MAR15	31MAR15	0	59	3010*	5250*											
5250	APP: BLINDS	5	5	01APR15	07APR15	0	59	5200*	5300*											
5300	F/D: BLINDS	10	10	08APR15	21APR15	59	59	5250*	12180											
5350	SUB: TOILET ACCESSORIES	8	8	20MAR15	31MAR15	0	52	3010*	5400*											
5400	APP: TOILET ACCESSORIES	5	5	01APR15	07APR15	0	52	5350*	5420*											
5420	F/D: TOILET ACCESSORIES	15	15	08APR15	28APR15	39	52	5400*	15800											
5450	SUB: PLUMBING FIXTURES	8	8	09MAR15	18MAR15	0	63	3000*	5500*											
5500	APP: PLUMBING FIXTURES	5	5	19MAR15	25MAR15	0	63	5450*	5550*											
5550	F/D: PLUMBING FIXTURES	10	10	26MAR15	08APR15	49	63	5500*	15300											
5600	DESIGN / FAB: MECH DUCTWORK	15	15	09MAR15	27MAR15	13	13	3000*	9100											
5650	ORDER / DELIVER: MECH VVT BOXES	10	10	09MAR15	20MAR15	20	25	3000*	9300											
5700	SUB: HVAC GRILLES AND DIFFUSERS	10	10	09MAR15	20MAR15	0	46	3000*	5750*											
5750	APP: HVAC GRILLES AND DIFFUSERS	5	5	23MAR15	27MAR15	0	46	5700*	5800*											
5800	F/D: HVAC GRILLES AND DIFFUSERS	5	5	30MAR15	03APR15	43	46	5750*	11600											
5850	SUB: ELECT FIXTURES	5	5	09MAR15	13MAR15	0	38	3000*	5900*											
5900	APP: ELECT FIXTURES	5	5	16MAR15	20MAR15	0	38	5850*	5950*											
5950	F/D: ELECT FIXTURES	15	15	23MAR15	10APR15	38	38	5900*	11550											
6000	SUB: ELECT LIGHTING CONTROL	5	5	09MAR15	13MAR15	0	38	3000*	6050*											

Activity ID	Activity Description	Orig Dur	Rem Dur	START	FINISH	Free Float	Total Float	Predecessors	Successors	2015										
										FEB	MAR	APR	MAY	JUN	JUL	AUG				
<b>SUBMITTALS / PROCUREMENT</b>										<b>SUBMITTALS / PROCUREMENT</b>										
6050	APP: ELECT LIGHTING CONTROL	5	5	16MAR15	20MAR15	0	38	6000*	6100*											
6100	F/D: ELECT LIGHTING CONTROL	15	15	23MAR15	10APR15	38	38	6050*	11550											
6300	SUB: FIRE SPRINKLER DESIGN/BUILD	10	10	09MAR15	20MAR15	0	50	3000*	6350*											
6350	APP: FIRE SPRINKLER DESIGN/BUILD	10	10	23MAR15	03APR15	50	50	6300*	11700											
<b>BEGIN PROJECT / MOBILIZE</b>										<b>BEGIN PROJECT / MOBILIZE</b>										
8000	BEGIN PROJECT	0	0	02MAR15		0	0		8100*											
8100	MOBILIZE / TEMPORARY FACILITIES	5	5	02MAR15	06MAR15	0	0	8000*	8200*											
<b>1ST FL: TRENCHES / SLAB POUR BACK</b>										<b>1ST FL: TRENCHES / SLAB POUR BACK</b>										
8200	1st: WALL LAYOUT	2	2	09MAR15	10MAR15	0	0	3000*, 8100*	8250*											
8250	PENDING ARCHITECT DIMENSIONS (FURNITURE LAYOUT)	7	7	11MAR15	19MAR15	0	0	8200*	8500*, 8700*											
8500	1st: LAYOUT FLOOR BOXES (ELECT)	1	1	20MAR15	20MAR15	0	0	8250*	8510*											
8510	1st: SAWCUT / EXCAVATE TRENCHES (ELECT)	3	3	23MAR15	25MAR15	0	0	8500*	8520*											
8520	1st: LAY PIPE (ELECT)	5	5	26MAR15	01APR15	0	0	8510*	8530*											
8530	1st: INSPECT (COURTESY INSPECTION ?) (ELECT)	1	1	02APR15	02APR15	0	0	8520*	8540*											
8540	1st: BFILL & COMPACT (ELECT)	2	2	03APR15	06APR15	0	0	8530*	8550*, 8560*											
8550	1st: DRILL/DOWEL & REBAR FOR SLAB (ELECT)	3	3	07APR15	09APR15	0	0	8540*	8570*											
8560	1st: SET ELECT BOXES (EMBEDDED)	2	2	07APR15	08APR15	1	1	8540*	8570											
8570	1st: INSPECT REBAR (COURTESY INSPECTION ?)	1	1	10APR15	10APR15	0	0	8550*, 8560	8780*											
8700	1st: LAYOUT FLOOR PLUMBING	1	1	20MAR15	20MAR15	0	6	8250*	8710*											
8710	1st: SAWCUT / EXCAVATE TRENCHES (PLUMB)	2	2	23MAR15	24MAR15	0	6	8700*	8720*											
8720	1st: LAY PIPE (PLUMB)	2	2	25MAR15	26MAR15	0	6	8710*	8730*											
8730	1st: INSPECT (COURTESY INSPECTION ?) (PLUMB)	1	1	27MAR15	27MAR15	0	6	8720*	8740*											
8740	1st: BFILL & COMPACT (PLUMB)	1	1	30MAR15	30MAR15	0	6	8730*	8750*											
8750	1st: DRILL/DOWEL & REBAR FOR SLAB (PLUMB)	2	2	31MAR15	01APR15	0	6	8740*	8770*											
8770	1st: INSPECT REBAR (COURTESY INSPECTION ?)	1	1	02APR15	02APR15	6	6	8750*	8780											
8780	1st: POUR BACK SLAB (PLUMB & ELECT)	1	1	13APR15	13APR15	0	0	8570*, 8770	9000*, 10010*, 10050*											
<b>1ST FLOOR</b>										<b>1ST FLOOR</b>										
9000	1st: HVAC HANGERS	5	5	14APR15	20APR15	0	0	8780*	9100*											
9100	1st: RO-IN HVAC LARGE DUCT	5	5	16APR15	22APR15	0	0	5600, 9000*	9200*, 9300*, 10350*											
9200	1st: RO-IN HVAC BRANCH DUCT	5	5	21APR15	27APR15	7	7	9100*	10500											
9300	1st: SET VAV BOXES	5	5	20APR15	24APR15	0	5	5650, 9100*	9400*											
9400	1st: RO-IN MECH PIPING	5	5	23APR15	29APR15	5	5	9300*	10500											
10010	1st: RO-IN OVERHEAD ELECT	5	5	14APR15	20APR15	0	3	8780*	10150*, 10200*, 10250, 10350											
10050	1st: RO-IN OVERHEAD PLUMB	3	3	14APR15	16APR15	3	30	8780*	10250											

Activity ID	Activity Description	Orig Dur	Rem Dur	START	FINISH	Free Float	Total Float	Predecessors	Successors	2015										
										FEB	MAR	APR	MAY	JUN	JUL	AUG				
<b>1ST FLOOR</b>										<b>1ST FLOOR</b>										
10150	1st: OVERHEAD DATA & TELE ROUGH-IN	3	3	17APR15	21APR15	0	27	10010*	10250*											
10200	1st: OVERHEAD FIRE ALARM ROUGH-IN	2	2	17APR15	20APR15	1	28	10010*	10250											
10250	1st: CEILING WIRES & TRAPEZES	2	2	22APR15	23APR15	27	27	10010, 10050, 10150*, 10200	11500											
10350	1st: FRAME WALLS & SOFFITS	10	10	23APR15	06MAY15	0	0	9100*, 10010	10380*, 10400*, 10450*, 10460*											
10380	1st: STRUCT FRAMING FOR OPERABLE WALLS	4	4	05MAY15	08MAY15	1	1	10350*	10700											
10400	1st: ELECT WALL / SOFFIT RO-IN	8	8	28APR15	07MAY15	0	0	10350*	10500, 10550*											
10450	1st: PLUMB WALL RO-IN	3	3	30APR15	04MAY15	2	2	10350*	10500, 10550											
10460	1st: SECURITY WALL ROUGH-IN	5	5	30APR15	06MAY15	0	0	10350*	10500*											
10470	1st: BACKING FOR TV'S & CABINETS	5	5	30APR15	06MAY15	0	0	10350*	10500*											
10500	1st: GYP ONE SIDE	3	3	07MAY15	11MAY15	0	0	9200, 9400, 10400, 10450, 10460*	10600*											
10550	1st: ROUGH WALL INSPECTION	1	1	08MAY15	08MAY15	0	0	10400*, 10450	10600*											
10600	1st: INSULATE WALLS	2	2	11MAY15	12MAY15	0	0	3450, 10500*, 10550*	10700*											
10700	1st: GYP DOUBLE UP WALLS	3	3	12MAY15	14MAY15	0	0	10380, 10600*	10750*, 10850*, 10870*											
10750	1st: MEASURE MILLWORK	1	1	14MAY15	14MAY15	0	9	10700*	10800*											
10800	1st: FAB / DEL MILLWORK	15	15	15MAY15	05JUN15	0	9	10750*	11150*											
10850	1st: TAPE & FINISH	10	10	15MAY15	29MAY15	0	0	10700*	10900*, 11050											
10870	1st: CAULKING AND SEALANTS	2	2	15MAY15	18MAY15	8	8	10700*	10900											
10900	1st: PRIME & PAINT	5	5	01JUN15	05JUN15	0	0	5000, 10850*, 10870	10910*, 10950*, 11000*, 11020*											
10910	1st: INSTALL FIRE EXTINGUISHER CABINETS	1	1	08JUN15	08JUN15	16	16	10900*	11900											
10950	1st: ELECT WALL TRIM	5	5	08JUN15	12JUN15	12	12	10900*	11900											
11000	1st: HVAC WALL TRIM	4	4	08JUN15	11JUN15	13	13	10900*	11900											
11020	1st: ELECT FIXTURES (AT OPEN OFFICE AREAS)	2	2	08JUN15	09JUN15	4	4	10900*	11700											
11050	1st: SET DOOR & WINDOW FRAMES	4	4	08JUN15	11JUN15	6	13	3800, 10850, 10900*	11400, 11900											
11150	1st: INSTALL BREAK ROOM CABINETS	3	3	08JUN15	10JUN15	0	9	10800*, 10900	11200*, 11250*											
11200	1st: INSTALL P. LAM COUNTERTOPS	2	2	11JUN15	12JUN15	5	16	11150*	11350											
11250	1st: TEMPLATE / FAB STONE TOPS	5	5	11JUN15	17JUN15	0	9	4400, 11150*	11300*											
11300	1st: INSTALL STONE TOPS	2	2	18JUN15	19JUN15	0	9	11250*	11350*, 11400*											
11350	1st: PLUMB TRIM AT BREAK RM CABINETS	1	1	22JUN15	22JUN15	11	11	11200, 11300*	11950											
11400	1st: TEMPLATE / FAB SPANDREL GLASS	5	5	22JUN15	26JUN15	0	9	11050, 11300*	11450*											
11450	1st: INSTALL SPANDREL GLASS	5	5	29JUN15	06JUL15	9	9	11400*	12300											
11500	1st: CEILING GRID & WALL ANGLES	6	6	03JUN15	10JUN15	0	0	10250, 10900*	11550*, 11600*, 11650*, 11670*											
11550	1st: ELECT FIXTURES (AT CEILING GRID)	7	7	05JUN15	15JUN15	0	0	5950, 6100, 11500*	11700*, 11750											
11600	1st: LAY-IN HVAC DIFFUSERS	4	4	05JUN15	10JUN15	3	3	5800, 11500*	11700, 11750											

Activity ID	Activity Description	Orig Dur	Rem Dur	START	FINISH	Free Float	Total Float	Predecessors	Successors	2015										
										FEB	MAR	APR	MAY	JUN	JUL	AUG				
<b>1ST FLOOR</b>										<b>1ST FLOOR</b>										
11650	1st: FIRE SPRINKLERS DROPS	2	2	05JUN15	08JUN15	5	5	11500*	11700, 11750											
11670	1st: OVERHEAD DATA & TELE ROUGH-IN	4	4	05JUN15	10JUN15	3	3	11500*	11700											
11700	1st: CEILING INSPECTION (FIRE)	1	1	16JUN15	16JUN15	0	0	6350, 11020, 11550*, 11600,	11750*											
11750	1st: CEILING INSPECTION (ABOVE GRID MEP)	1	1	17JUN15	17JUN15	0	0	11550, 11600, 11650, 11700*	11800*											
11800	1st: LAY-IN CEILING TILE	3	3	18JUN15	22JUN15	0	0	4550, 11750*	11810*, 11850*, 11900											
11810	1st: INTERIOR MILLWORK & CABINETS	3	3	22JUN15	24JUN15	0	0	11800*	11820*											
11820	1st: INSTALL COUNTER TOPS	2	2	25JUN15	26JUN15	0	0	11810*	11830*											
11830	1st: INSTALL PLUMBING TRIM	2	2	29JUN15	30JUN15	0	0	11820*	11900*											
11850	1st: TRIM / LIGHTS / SIGNAGE UNDER CEILING TILE	3	3	22JUN15	24JUN15	4	4	11800*	11900											
11900	1st: FLOOR COVERING	5	5	01JUL15	08JUL15	0	0	4850, 10910, 10950, 11000, 11050,	11910*, 11920*, 11930*, 11940*,											
11910	1st: VINYL BASE	2	2	09JUL15	10JUL15	5	5	11900*	12300											
11920	1st: ELECT FLOOR MONUMENTS	2	2	09JUL15	10JUL15	5	5	11900*	12300											
11930	1st: JANITORIAL CLEAN	2	2	09JUL15	10JUL15	5	5	11900*	12300											
11940	1st: REMOVE TEMP PROTECTION	1	1	09JUL15	09JUL15	6	6	11900*	12300											
11950	1st: PAINT TOUCH-UP	2	2	09JUL15	10JUL15	0	0	4700, 11350, 11900*	12000*, 12050*, 12160*, 12180											
11960	1st: INSTALL OPERABLE WALLS	2	2	09JUL15	10JUL15	5	5	11900*	12300											
12000	1st: DOORS & HARDWARE	2	2	13JUL15	14JUL15	3	3	3750, 3950, 4100, 11950*	12300											
12050	1st: INTERIOR GLAZING	5	5	13JUL15	17JUL15	0	0	4250, 11950*	12180*, 12300*											
12160	1st: INTERIOR MILLWORK (LOBBY)	5	5	13JUL15	17JUL15	0	0	3300, 11950*	12300*											
12180	1st: INSTALL BLINDS	2	2	16JUL15	17JUL15	0	0	5300, 11950, 12050*	12300*											
12300	1st: PUNCH LIST WALK-THRU	1	1	20JUL15	20JUL15	0	0	11450, 11910, 11920, 11930,	12350*, 12400*											
12350	1st: PUNCH LIST PICK-UP	5	5	21JUL15	27JUL15	0	0	12300*	12900*											
12400	1st: INSTALL / HOOK-UP (TELE/DATA) FURNITURE	5	5	21JUL15	27JUL15	0	0	12300*	12500*, 97200											
12500	1st: ELECTRICAL HOOK-UP FURNITURE	5	5	21JUL15	27JUL15	0	0	12400*	12900*											
12900	1st FLOOR COMPLETE	0	0		27JUL15	0	0	12350*, 12500*	97050*, 97150*											
<b>1ST FL TOILET AREA</b>										<b>1ST FL TOILET AREA</b>										
14000	1st: CERAMIC TILE FLOOR & WALLS (TOILET AREA)	6	6	08JUN15	15JUN15	0	13	10900*	15000*											
15000	1st: INSTALL SUB TOPS (TOILET)	1	1	16JUN15	16JUN15	0	13	14000*	15100*											
15100	1st: TEMPLATE SUB-TOPS (TOILET)	1	1	17JUN15	17JUN15	0	13	15000*	15200*, 15300*											
15200	1st: FAB STONE COUNTERTOPS (TOILET)	3	3	18JUN15	22JUN15	0	13	15100*	15600*											
15300	1st: INSTALL PLUMBING TOILETS / URINALS	2	2	18JUN15	19JUN15	0	14	5550, 15100*	15500*, 15600											
15500	1st: ELECTRICAL TRIM (TOILET)	3	3	22JUN15	24JUN15	24	24	15300*	97200											
15600	1st: INSTALL STONE COUNTER TOPS (TOILET)	1	1	23JUN15	23JUN15	0	13	15200*, 15300	15700*, 15800*											



Activity ID	Activity Description	Orig Dur	Rem Dur	START	FINISH	Free Float	Total Float	Predecessors	Successors	2015										
										FEB	MAR	APR	MAY	JUN	JUL	AUG				
5TH FLOOR										5TH FLOOR										
20910	INSTALL FIRE EXTINGUISHER CABINETS	1	1	04MAY15	04MAY15	16	25	20900*	21900											
20950	ELECT WALL TRIM	4	4	04MAY15	07MAY15	13	22	20900*	21900											
21000	HVAC WALL TRIM	3	3	04MAY15	06MAY15	14	23	20900*	21900											
21020	ELECT FIXTURES (AT OPEN OFFICE AREAS)	4	4	04MAY15	07MAY15	2	11	20900*	21700											
21050	SET DOOR & WINDOW FRAMES	5	5	04MAY15	08MAY15	11	21	20850, 20900*	21400, 21900											
21150	INSTALL BREAK ROOM CABINETS	3	3	12MAY15	14MAY15	0	12	20800*, 20900	21200*, 21250*											
21200	INSTALL P. LAM COUNTERTOPS	2	2	15MAY15	18MAY15	5	19	21150*	21350											
21250	TEMPLATE / FAB STONE TOPS	5	5	15MAY15	21MAY15	0	12	21150*	21300*											
21300	INSTALL STONE TOPS	2	2	22MAY15	26MAY15	0	12	21250*	21350*, 21400*											
21350	PLUMB TRIM AT BREAK RM CABINETS	1	1	27MAY15	27MAY15	5	14	21200, 21300*	21950											
21400	TEMPLATE / FAB SPANDREL GLASS	5	5	27MAY15	02JUN15	0	12	21050, 21300*	21450*											
21450	INSTALL SPANDREL GLASS	5	5	03JUN15	09JUN15	3	12	21400*	22300											
21500	CEILING GRID & WALL ANGLES	4	4	01MAY15	06MAY15	0	9	20250, 20900*	21550*, 21600*, 21650*, 21670*											
21550	ELECT FIXTURES (AT CEILING GRID)	5	5	05MAY15	11MAY15	0	9	21500*	21700*, 21750											
21600	LAY-IN HVAC DIFFUSERS	3	3	05MAY15	07MAY15	2	11	21500*	21700, 21750											
21650	FIRE SPRINKLERS DROPS	2	2	05MAY15	06MAY15	3	12	21500*	21700, 21750											
21670	OVERHEAD DATA & TELE ROUGH-IN	3	3	05MAY15	07MAY15	2	11	21500*	21700											
21700	CEILING INSPECTION (FIRE)	1	1	12MAY15	12MAY15	0	9	21020, 21550*, 21600, 21650,	21750*											
21750	CEILING INSPECTION (ABOVE GRID MEP)	1	1	13MAY15	13MAY15	0	9	21550, 21600, 21650, 21700*	21800*											
21800	LAY-IN CEILING TILE	3	3	14MAY15	18MAY15	0	9	21750*	21810*, 21850*, 21900											
21810	INTERIOR MILLWORK & CABINETS	2	2	19MAY15	20MAY15	0	9	21800*	21820*											
21820	INSTALL COUNTER TOPS	2	2	21MAY15	22MAY15	0	9	21810*	21830*											
21830	INSTALL PLUMBING TRIM	2	2	26MAY15	27MAY15	0	9	21820*	21900*											
21850	TRIM / LIGHTS / SIGNAGE UNDER CEILING TILE	3	3	18MAY15	20MAY15	4	13	21800*	21900											
21900	FLOOR COVERING	5	5	28MAY15	03JUN15	0	9	20910, 20950, 21000, 21050,	21910*, 21920*, 21930*, 21940*,											
21910	VINYL BASE	2	2	04JUN15	05JUN15	5	14	21900*	22300											
21920	1st: ELECT FLOOR MONUMENTS	2	2	04JUN15	05JUN15	5	14	21900*	22300											
21930	JANITORIAL CLEAN	2	2	04JUN15	05JUN15	5	14	21900*	22300											
21940	REMOVE TEMP PROTECTION	1	1	04JUN15	04JUN15	6	15	21900*	22300											
21950	PAINT TOUCH-UP	2	2	04JUN15	05JUN15	0	9	21350, 21900*	22000*, 22050*, 22180											
21960	INSTALL OPERABLE WALLS	2	2	04JUN15	05JUN15	5	14	21900*	22300											
22000	DOORS & HARDWARE	2	2	08JUN15	09JUN15	3	12	21950*	22300											
22050	INTERIOR GLAZING	5	5	08JUN15	12JUN15	0	9	21950*	22180*, 22300*											

