

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year				
										2001	2002	2003	2004	
BUILDING AREA											BUILDING AREA			
GUP: BUILDING AREA											GUP: BUILDING AREA			
10	GENERAL USE PERMIT ALLOWS THE FOLLOWING	31JAN02	03APR02	44	0	TEAM	A1				GENERAL USE PERMIT ALLOWS THE FOLLOWING			
12	CONTINUATION OF ALL LAWFUL EXISTING USES	04APR02	10DEC10	2,229	0	LEGAL	A1A				CONTINUATION OF ALL LAWFUL EXISTING USES			
14	CONSTRUCT 2,035,000 SF NEW ACADEMIC & SUPPORT	04APR02	10DEC10	2,229	0	CP&M	A1B				CONSTRUCT 2,035,000 SF NEW ACADEMIC & SUPPORT			
16	CONSTRUCT 2000 NET NEW STUDENT HOUSING UNITS	04APR02	10DEC10	2,229	0	CP&M	A1C				CONSTRUCT 2000 NET NEW STUDENT HOUSING UNITS			
18	CONSTRUCT 350 NET NEW HOUSING UNITS (POSTDOC/MED)	04APR02	10DEC10	2,229	0	SMC	A1D				CONSTRUCT 350 NET NEW HOUSING UNITS (POSTDOC/MED)			
20	CONSTRUCT 668 NET NEW HOUSING (FACULTY/STAFF)	04APR02	10DEC10	2,229	0	SMC	A1E				CONSTRUCT 668 NET NEW HOUSING (FACULTY/STAFF)			
22	CONSTRUCT 2300 NET NEW PARKING SPACES	04APR02	10DEC10	2,229	0	P&TS	A1F				CONSTRUCT 2300 NET NEW PARKING SPACES			
30	ADDITIONAL BUILDING AREA MAY BE AVAILABLE:	31JAN02	03APR02	44	0	TEAM	A2				ADDITIONAL BUILDING AREA MAY BE AVAILABLE:			
40	BUILDING AREA REMAINING UNDER 1989 GUP	04APR02	30DEC03	435	0	CP&M	A2A				BUILDING AREA REMAINING UNDER 1989 GUP			
42	USE PERMIT FILED PRIOR TO 11/1/00 OK - 1989 GUP	04APR02	30DEC03	435	0	UA/PO	A2B				USE PERMIT FILED PRIOR TO 11/1/00 OK - 1989 GUP			
50	50000 SF TEMP TRAILERS FOR TEMP SURGE SPACE	04APR02	10DEC10	2,229	0	CP&M	A2C				50000 SF TEMP TRAILERS FOR TEMP SURGE SPACE			
54	DEVELOPMENT EXCEPTIONS (NOT COUNTED TOWARD GUP)	31JAN02	03APR02	44	0	TEAM	A3				DEVELOPMENT EXCEPTIONS (NOT COUNTED TOWARD GUP)			
60	NEW CHILD CARE/COMMUNITY CENTERS (40,000 SF)	04APR02	10DEC10	2,229	0	CP&M	A3A				NEW CHILD CARE/COMMUNITY CENTERS (40,000 SF)			
62	TRACK TOTAL SF ADDED ON AN ANNUAL BASIS	04APR02	10DEC10	2,229	0	CP&M	A				TRACK TOTAL SF ADDED ON AN ANNUAL BASIS			
64	HOUSING BUILDING AREA NOT COUNTED TOWARDS GUP	04APR02	10DEC10	2,229	0	TEAM	A3B				HOUSING BUILDING AREA NOT COUNTED TOWARDS GUP			
66	TRACK TOTAL SF & UNITS ADDED ON AN ANNUAL BASIS	04APR02	10DEC10	2,229	0	TEAM	A				TRACK TOTAL SF & UNITS ADDED ON AN ANNUAL BASIS			
68	PARKING STRUCTURE AREA NOT COUNTED (BLDG CAP)	04APR02	10DEC10	2,229	0	CP&M	A3C				PARKING STRUCTURE AREA NOT COUNTED (BLDG CAP)			
FRAMEWORK											FRAMEWORK			
GUP: FRAMEWORK											GUP: FRAMEWORK			
70	DEVELOPMENT: CONSISTENT WITH SU COMMUNITY PLAN	02JAN01A	10DEC10	2,273	0	UA/PO	B1		STD		DEVELOPMENT: CONSISTENT WITH SU COMMUNITY PLAN			
72	DEFINITION OF "PROPOSED BUILDING PROJECT"	02JAN01A	10DEC10	2,273	0	TEAM	B2		STD		DEFINITION OF "PROPOSED BUILDING PROJECT"			
82	GENERAL USE PERMIT IN PLACE MINIMUM OF 10 YEARS	02JAN01A	10DEC10	2,273	0	TEAM	B3		MON		GENERAL USE PERMIT IN PLACE MINIMUM OF 10 YEARS			
92	S.U. RESPONSIBLE FOR PAYING ALL REASONABLE COSTS	02JAN01A	10DEC10	2,273	0	TEAM	B4		MON		S.U. RESPONSIBLE FOR PAYING ALL REASONABLE COSTS			
MONITORING, REPORTING AND IMPLEMENTATION											MONITORING, REPORTING AND IMPLEMENTATION			
ANNUAL REPORTS											ANNUAL REPORTS			
110	DETERMINE CONTENT	12APR01A	13AUG01A	0		SCC	C1		ACT		DETERMINE CONTENT			
120	CREATE CHECKLIST	12APR01A	13AUG01A	0		SCC	C1		ACT		CREATE CHECKLIST			
150	ISSUE DRAFT OF CONTENT	14AUG01A	31OCT01A	0		SCC	C1		ACT		ISSUE DRAFT OF CONTENT			
170	REVIEW / REVISE	01NOV01A	07NOV01A	0		SCC	C1		ACT		REVIEW / REVISE			
210	CREATE DRAFT OF REPORT FORMAT	08NOV01A	07DEC01A	0		SCC	C1		ACT		CREATE DRAFT OF REPORT FORMAT			
Start Date	02JAN01	▲ Early Bar		GGG4							Sheet 1 of 35			
Finish Date	10DEC10	▼ Progress Bar		GENERAL USE PERMIT							PERT/CPM MANAGEMENT PLANNING			
Data Date	31JAN02	▲ Critical Activity		STANFORD UNIVERSITY							Date	Revision	Checked	Approved
Run Date	11FEB02 13:59			ALL ACTIVITIES										
© Primavera Systems, Inc.				(U/D #4: 31JAN02)										

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
ANNUAL REPORTS											ANNUAL REPORTS																																															
212	GATHER ANNUAL REPORT INFO	04SEP01A	31JAN02	1	0	SCC	C2C	ACT		GATHER ANNUAL REPORT INFO																																																
214	INFO: RAPTORS, OAK WOODLANDS, TREE PRESERVATION,	04SEP01A	31JAN02	1	0	SCC	C2C	ACT		INFO: RAPTORS, OAK WOODLANDS, TREE PRESERVATION,																																																
216	INFO: BIOLOGICAL, STORMWATER, GROUNDWATER,	04SEP01A	31JAN02	1	0	SCC	C2C	ACT		INFO: BIOLOGICAL, STORMWATER, GROUNDWATER,																																																
218	INFO: SWPPS/BMP EFFECTIVENESS (OR UPON REQUEST)	04SEP01A	31JAN02	1	0	SCC	C2C	ACT		INFO: SWPPS/BMP EFFECTIVENESS (OR UPON REQUEST)																																																
220	INFO: HAZARDOUS MATL, NOISE (CONSTRUCT/HOTLINE)	04SEP01A	31JAN02	1	0	SCC	C2C	ACT		INFO: HAZARDOUS MATL, NOISE (CONSTRUCT/HOTLINE)																																																
252	SU PROVIDE FUNDING FOR ANNUAL REPORT PREPARATION	04SEP01A	28NOV01A	0		TEAM	C2B	ACT		SU PROVIDE FUNDING FOR ANNUAL REPORT PREPARATION																																																
260	COUNTY REVIEW REPORT INFO	29NOV01A	01MAR02	20	0	SCC	C1	ACT		COUNTY REVIEW REPORT INFO																																																
262	COUNTY PREPARE ANNUAL REPORT (INITIAL DRAFT)	01FEB02	01MAR02	20	0	SCC	C2A	ACT		COUNTY PREPARE ANNUAL REPORT (INITIAL DRAFT)																																																
264	COUNTY REVIEW ANNUAL REPORT (DRAFT) WITH CRG	04MAR02	29MAR02	20	0	SCC	C2D	ACT		COUNTY REVIEW ANNUAL REPORT (DRAFT) WITH CRG																																																
266	COUNTY PREPARE ANNUAL REPORT (FINAL DRAFT)	29MAR02	23MAY02	40	0	SCC	C2A	ACT		COUNTY PREPARE ANNUAL REPORT (FINAL DRAFT)																																																
270	PRESENT ANNUAL REPORT TO PLANNING COMMISSION	24MAY02	21JUN02	20	0	SCC	C2E	ACT		PRESENT ANNUAL REPORT TO PLANNING COMMISSION																																																
272	ANNUAL REPORT: DEVELOPMENT ACTIVITY / COMPLIANCE	24MAY02	21JUN02	20	0	SCC	C2E	ACT		ANNUAL REPORT: DEVELOPMENT ACTIVITY / COMPLIANCE																																																
MEETINGS											MEETINGS																																															
700	DEVELOP BI-MONTHLY OR QUARTERLY MEETING SCHEDULE	02JAN01A	27FEB01A	0		SCC		ACT		DEVELOP BI-MONTHLY OR QUARTERLY MEETING SCHEDULE																																																
GUP COMPLIANCE TRACKING											GUP COMPLIANCE TRACKING																																															
780	CREATE WORKBOOK TO CENTRALIZE MONITORING INFO	02JAN01A	27MAR01A	0		UA/PO		ACT		CREATE WORKBOOK TO CENTRALIZE MONITORING INFO																																																
782	PREPARE TABLES & CHECKLISTS	02JAN01A	27MAR01A	0		UA/PO		ACT		PREPARE TABLES & CHECKLISTS																																																
784	DEVELOP PROCEDURE GUIDE & CHECK LIST (SU)	02JAN01A	30MAR01A	0		UA/PO		ACT		DEVELOP PROCEDURE GUIDE & CHECK LIST (SU)																																																
785	REVISE GUIDE & CHECK LIST (SU)	31MAR01A	15AUG01A	0		UA/PO		ACT		REVISE GUIDE & CHECK LIST (SU)																																																
786	SU PLANNING TEAM REVIEW	02APR01A	13APR01A	0		UA/PO		ACT		SU PLANNING TEAM REVIEW																																																
788	ESTABLISH PROJECT FILTERING COMMITTEE (SU)	16APR01A	27APR01A	0		UA/PO		ACT		ESTABLISH PROJECT FILTERING COMMITTEE (SU)																																																
790	REVIEW CHECKLIST & GUIDE W/ CP&M AND DEPARTMENTS	16APR01A	14MAY01A	0		UA/PO		ACT		REVIEW CHECKLIST & GUIDE W/ CP&M AND DEPARTMENTS																																																
791	REVIEW W/ FAC-OPS & DEPTS (SU)	15MAY01A	30AUG01A	0		UA/PO		ACT		REVIEW W/ FAC-OPS & DEPTS (SU)																																																
CREATION OF ADMINISTRATIVE PROCEDURES											CREATION OF ADMINISTRATIVE PROCEDURES																																															
830	WHEN & HOW TO CONTRACT WITH CONSULTANTS	02JAN01A	11MAY01A	0		UA/PO		ACT		WHEN & HOW TO CONTRACT WITH CONSULTANTS																																																
840	HOW TO TRACK COMPLIANCE	02JAN01A	11MAY01A	0		UA/PO		ACT		HOW TO TRACK COMPLIANCE																																																
842	OTHER ADMIN PROCEDURES	02JAN01A	11MAY01A	0		UA/PO		ACT		OTHER ADMIN PROCEDURES																																																
844	COMPLETE 1ST DRAFT OF ADMINISTRATIVE PROCEDURES	14MAY01A	11JUN01A	0		UA/PO		ACT		COMPLETE 1ST DRAFT OF ADMINISTRATIVE PROCEDURES																																																
846	ARCHAEOLOGY - REVIEW COUNTY LIST	02JAN01A	27FEB01A	0		UA/PO		ACT		ARCHAEOLOGY - REVIEW COUNTY LIST																																																
848	RETAIN ARCHAEOLOGICAL CONSULTANT	30APR01A	25MAY01A	0		UA/PO		ACT		RETAIN ARCHAEOLOGICAL CONSULTANT																																																
850	PREPARE/DISTRIBUTE RFP FOR TRAFFIC CONSULTANT	02JAN01A	29JAN01A	0		P&TS		ACT		PREPARE/DISTRIBUTE RFP FOR TRAFFIC CONSULTANT																																																
852	INTERVIEW TRAFFIC CONSULTANT	30JAN01A	12FEB01A	0		P&TS		ACT		INTERVIEW TRAFFIC CONSULTANT																																																
854	SELECT TRAFFIC CONSULTANT	13FEB01A	27FEB01A	0		P&TS		ACT		SELECT TRAFFIC CONSULTANT																																																
856	FINALIZE CONTRACT TRAFFIC CONSULTANT	28FEB01A	20MAR01A	0		P&TS		ACT		FINALIZE CONTRACT TRAFFIC CONSULTANT																																																
858	BIOLOGY - REVIEW COUNTY LIST	02JAN01A	29JAN01A	0		UA/PO		ACT		BIOLOGY - REVIEW COUNTY LIST																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
CREATION OF ADMINISTRATIVE PROCEDURES											CREATION OF ADMINISTRATIVE PROCEDURES																																															
862	PREPARE/DISTRIBUTE RFP FOR BIOLOGIST	02JAN01A	29JAN01A	0		UA/PO		ACT		PREPARE/DISTRIBUTE RFP FOR BIOLOGIST																																																
864	INTERVIEW BIOLOGIST	30JAN01A	12FEB01A	0		UA/PO		ACT		INTERVIEW BIOLOGIST																																																
866	SELECT BIOLOGIST	13FEB01A	27FEB01A	0		UA/PO		ACT		SELECT BIOLOGIST																																																
868	FINALIZE CONTRACT BIOLOGIST	28FEB01A	20MAR01A	0		UA/PO		ACT		FINALIZE CONTRACT BIOLOGIST																																																
870	RFP - GENERAL ENVIRONMENTAL CONSULTANT	28FEB01A	19MAR01A	0		UA/PO		ACT		RFP - GENERAL ENVIRONMENTAL CONSULTANT																																																
872	SUBMIT PROPOSALS - GENERAL ENVIRONMENTAL CONSULT	20MAR01A	12APR01A	0		UA/PO		ACT		SUBMIT PROPOSALS - GENERAL ENVIRONMENTAL CONSULT																																																
874	REVIEW PROPOSALS - GENERAL ENVIRONMENTAL CONSULT	13APR01A	11MAY01A	0		UA/PO		ACT		REVIEW PROPOSALS - GENERAL ENVIRONMENTAL CONSULT																																																
876	RETAIN GENERAL ENVIRONMENTAL CONSULTANT	14MAY01A	18MAY01A	0		UA/PO		ACT		RETAIN GENERAL ENVIRONMENTAL CONSULTANT																																																
888	OTHER (TBD) - REVIEW COUNTY LIST	01JUN01A	28JUN01A	0		UA/PO		ACT		OTHER (TBD) - REVIEW COUNTY LIST																																																
890	RETAIN OTHER CONSULTANTS (TBD)	29JUN01A	24SEP01A	0		UA/PO		ACT		RETAIN OTHER CONSULTANTS (TBD)																																																
900	TARGET DEADLINE (TBD) ADMINISTRATIVE PROCEDURES	25SEP01A	25SEP01A	0		UA/PO		ACT	TD	TARGET DEADLINE (TBD) ADMINISTRATIVE PROCEDURES																																																
FINALIZE COMMUNITY PLAN AND GENERAL USE PERMIT											FINALIZE COMMUNITY PLAN AND GENERAL USE PERMIT																																															
982	FINAL VERSION OF COMMUNITY PLAN	02JAN01A	15JAN01A	0		SCC		ACT		FINAL VERSION OF COMMUNITY PLAN																																																
984	FINAL VERSION OF GUP	02JAN01A	15JAN01A	0		SCC		ACT		FINAL VERSION OF GUP																																																
986	PRINT	16JAN01A	29JAN01A	0		SCC		ACT		PRINT																																																
988	PARSONS PRODUCE A FINAL VERSION OF EIR	02JAN01A	15JAN01A	0		SCC		ACT		PARSONS PRODUCE A FINAL VERSION OF EIR																																																
990	DISTRIBUTE	30JAN01A	12FEB01A	0		SCC		ACT		DISTRIBUTE																																																
COMMUNITY RESOURCE GROUP											COMMUNITY RESOURCE GROUP																																															
1110	DEFINE PROCEDURES	04JUN01A	19JUN01A	0		G&CR		ACT		DEFINE PROCEDURES																																																
1120	CONSULTATION WITH SUPERVISOR KNISS	04JUN01A	19JUN01A	0		G&CR		ACT		CONSULTATION WITH SUPERVISOR KNISS																																																
1130	DEFINE PURPOSE	04JUN01A	19JUN01A	0		G&CR		ACT		DEFINE PURPOSE																																																
1140	CREATE APPLICATION PROCESS	04JUN01A	19JUN01A	0		G&CR		ACT		CREATE APPLICATION PROCESS																																																
1150	DETERMINE IF "FAST TRACK" IS REQUIRED (SU)	02JAN01A	27MAR01A	0		G&CR		ACT		DETERMINE IF "FAST TRACK" IS REQUIRED (SU)																																																
1160	IMPLEMENT APPLICATION PROCESS	20JUN01A	20JUL01A	0		G&CR		ACT		IMPLEMENT APPLICATION PROCESS																																																
1170	SELECT MEMBERS	23JUL01A	20AUG01A	0		G&CR		ACT		SELECT MEMBERS																																																
1180	BEGIN MEETINGS	17SEP01A	12OCT01A	0		G&CR		ACT		BEGIN MEETINGS																																																
ESTABLISH FUNDING PROCEDURE AND MECHANISM											ESTABLISH FUNDING PROCEDURE AND MECHANISM																																															
1210	DEVELOP PROCEDURE	02JAN01A	27MAR01A	0			C3	ACT		DEVELOP PROCEDURE																																																
1212	SCC TARGET FOR ESTABLISHING PROCEDURE (FUNDING)	28MAR01A	28MAR01A	0				ACT	TD	SCC TARGET FOR ESTABLISHING PROCEDURE (FUNDING)																																																
1220	CALCULATE	28MAR01A	28MAR01A	0			C3	ACT		CALCULATE																																																
1230	REQUEST	28MAR01A	28MAR01A	0			C3	ACT		REQUEST																																																
1240	OBTAIN	28MAR01A	28MAR01A	0			C3	ACT		OBTAIN																																																
1250	DEPOSIT (ON-GOING)	28MAR01A	28MAR01A	0			C3	ACT		DEPOSIT (ON-GOING)																																																
1260	TARGET DEADLINE (TBD) (FUNDING IN PLACE)	29MAR01A	29MAR01A	0				ACT	TD	TARGET DEADLINE (TBD) (FUNDING IN PLACE)																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year				
										2001	2002	2003	2004	
PROTOCOL REVISION											PROTOCOL REVISION			
1310	PROPOSE PROTOCOL REVS (COUNTY PLANNING STAFF)	02JAN01A	15JUN01A	0		UA/PO		ACT			PROPOSE PROTOCOL REVS (COUNTY PLANNING STAFF)			
1320	CPA REVIEW	16JUN01A	29JUN01A	0		UA/PO		ACT			CPA REVIEW			
1330	COUNTY REVIEW	16JUN01A	29JUN01A	0		UA/PO		ACT			COUNTY REVIEW			
1340	STANFORD REVIEW	16JUN01A	29JUN01A	0		UA/PO		ACT			STANFORD REVIEW			
1350	DRAFT REVISED DOCUMENT	26JUL01A	10AUG01A	0		UA/PO		ACT			DRAFT REVISED DOCUMENT			
1360	COMPLETE REVISED AGREEMENT	13AUG01A	14AUG01A	0		UA/PO		ACT			COMPLETE REVISED AGREEMENT			
1370	SCC TARGET (REVISED FROM 6/30/01)	14AUG01A	14AUG01A	0		UA/PO		ACT	TD		SCC TARGET (REVISED FROM 6/30/01)			
PERMITTING AND ENVIRONMENTAL REVIEW											PERMITTING AND ENVIRONMENTAL REVIEW			
PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)											PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)			
1400	DEFINE SCHEDULE (CP&M, FAC-OPS, DAPER, HOUSING)	01MAR01A	23MAY01A	0		PERT/CPM	D	ACT			DEFINE SCHEDULE (CP&M, FAC-OPS, DAPER, HOUSING)			
2010	ADDITIONAL PERMIT REQUIREMENTS:	31JAN02	28FEB02	20	2,193		D1A	STD			ADDITIONAL PERMIT REQUIREMENTS:			
2012	NEW CONSTRUCTION	01MAR02	28MAR02	20	2,193		D1A	STD			NEW CONSTRUCTION			
2020	RECONSTRUCTION	01MAR02	28MAR02	20	2,193		D1A	STD			RECONSTRUCTION			
2030	RELOCATION	01MAR02	28MAR02	20	2,193		D1A	STD			RELOCATION			
2040	REMODELING	01MAR02	28MAR02	20	2,193		D1A	STD			REMODELING			
2050	ACADEMIC USES	29MAR02	25APR02	20	2,193		D1A	STD			ACADEMIC USES			
2060	HOUSING	29MAR02	25APR02	20	2,193		D1A	STD			HOUSING			
2070	SUBJECT TO ARCHITECTURE AND SITE APPROVAL (ASA)	26APR02	23MAY02	20	2,193		D1A	STD			SUBJECT TO ARCHITECTURE AND SITE APPROVAL (ASA)			
2080	SMALL PROJECT EXEMPTIONS	31JAN02	28FEB02	20	2,213		D1A	STD			SMALL PROJECT EXEMPTIONS			
2090	GRANTED BY THE SECRETARY OF THE ASA COMMITTEE	01MAR02	28MAR02	20	2,213		D1A	STD			GRANTED BY THE SECRETARY OF THE ASA COMMITTEE			
2100	ACCORDANCE WITH THE SCC ZONING ORDINANCE	29MAR02	25APR02	20	2,213		D1A	STD			ACCORDANCE WITH THE SCC ZONING ORDINANCE			
2110	OTHER PROJECTS SUBJECT TO ASA	31JAN02	28FEB02	20	2,233		D1B	STD			OTHER PROJECTS SUBJECT TO ASA			
2120	NEW PARKING LOTS	01MAR02	28MAR02	20	2,233		D1B	STD			NEW PARKING LOTS			
2130	STRUCTURES NOT ASSOCIATED WITH A BLDG PROJECT	01MAR02	28MAR02	20	2,233		D1B	STD			STRUCTURES NOT ASSOCIATED WITH A BLDG PROJECT			
2140	PAVING OF EXISTING UNPAVED PARKING AREAS	01MAR02	28MAR02	20	2,233		D1B	STD			PAVING OF EXISTING UNPAVED PARKING AREAS			
2150	CONSTRUCTION, EXPANSION, MODIFICATION OF ROADWAY	01MAR02	28MAR02	20	2,233		D1B	STD			CONSTRUCTION, EXPANSION, MODIFICATION OF ROADWAY			
2160	DESIGN REVIEW REQUIRED	31JAN02	28FEB02	20	2,213		D1C	STD			DESIGN REVIEW REQUIRED			
2170	CONSTRUCTION, MODIFICATION OF SINGLE FAMILY HOME	01MAR02	28MAR02	20	2,213		D1C	STD			CONSTRUCTION, MODIFICATION OF SINGLE FAMILY HOME			
2180	TO THE EXTENT REQUIRED BY THE ZONING ORDINANCE	29MAR02	25APR02	20	2,213		D1C	STD			TO THE EXTENT REQUIRED BY THE ZONING ORDINANCE			
2200	SUBDIVISION APPROVAL SHALL BE REQUIRED	31JAN02	28FEB02	20	2,173		D1D	STD			SUBDIVISION APPROVAL SHALL BE REQUIRED			
2210	PROPOSED BUILDING PROJECTS	01MAR02	28MAR02	20	2,173		D1D	STD			PROPOSED BUILDING PROJECTS			
2220	CREATION OF A NEW LEASHOLD ON STANFORD LANDS	29MAR02	25APR02	20	2,173		D1D	STD			CREATION OF A NEW LEASHOLD ON STANFORD LANDS			
2230	ACCORDING TO PROVISIONS OF	26APR02	23MAY02	20	2,173		D1D	STD			ACCORDING TO PROVISIONS OF			
2240	SUBDIVISION MAP ACT	24MAY02	21JUN02	20	2,173		D1D	STD			SUBDIVISION MAP ACT			

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)											PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)									
2250	SANTA CLARA COUNTY SUBDIVISION ORDINANCE	24MAY02	21JUN02	20	2,173		D1D	STD												
2310	IF COUNTY PLANNING COMMISSION DETERMINES	31JAN02	28FEB02	20	2,153		D2	STD												
2320	STANFORD IS NOT IN COMPLIANCE	01MAR02	28MAR02	20	2,173		D2	STD												
2330	ONE OR MORE CONDITIONS OF THE GENERAL USE PERMIT	29MAR02	25APR02	20	2,173		D2	STD												
2340	TAKE CORRECTIVE ACTION (COUNTY ORDINANCE CODE)	26APR02	23MAY02	20	2,173		D2	STD												
2350	SUSPENSION OF ANY FUTURE DEVELOPMENT APPROVALS	24MAY02	21JUN02	20	2,173		D2	STD												
2360	FAILURE TO STANFORD TO COMPLY	01MAR02	28MAR02	20	2,153		D2	STD												
2370	MITIGATION MONITORING AND REPORTING PROGRAM	29MAR02	25APR02	20	2,153		D2	STD												
2380	ADOPTED FOR THE GENERAL USE PERMIT	26APR02	23MAY02	20	2,153		D2	STD												
2390	SPEC.PROJ.APPROVED UNDER GUP WHICH STANFORD RESP	26APR02	23MAY02	20	2,153		D2	STD												
2400	CONSTITUTE A VIOLATION OF THESE GUP CONDITIONS	24MAY02	21JUN02	20	2,153		D2	STD												
2410	CORRECTIVE ACTION MAY BE TAKEN	24JUN02	23JUL02	20	2,153		D2	STD												
2510	PROPOSED BUILDING PROJECTS	31JAN02	28FEB02	20	2,113		D3	STD												
2520	SUBJECT TO THE REQUIREMENTS OF THE CEQA	01MAR02	28MAR02	20	2,113		D3	STD												
2530	THE COUNTY PLANNING OFFICE	29MAR02	25APR02	20	2,113		D3	STD												
2540	DETER. THE APPROPRIATE LEVEL OF ENVIRON. REVIEW	26APR02	23MAY02	20	2,113		D3	STD												
2550	PROJ EXEMPT (STATUTE OR CATEGORY) FROM CEQA REVW	24MAY02	21JUN02	20	2,173		D3A	STD												
2560	IMPACTS WERE ADEQUATELY ANALYZED AND MITIGATED	24MAY02	21JUN02	20	2,133		D3B	STD												
2570	THROUGH COMMUNITY PLAN / GUP EIR	24JUN02	23JUL02	20	2,133		D3B	STD												
2580	NO SUBSTANTIAL CHANGES IN CIRCUMSTANCES	24JUL02	20AUG02	20	2,133		D3B	STD												
2590	INITIAL STUDY & (MITIGATED) NEGATIVE DECLARATION	24MAY02	21JUN02	20	2,113		D3B	STD												
2600	PREPARED BY CONSULTANT	24JUN02	23JUL02	20	2,113		D3C	STD												
2610	OR BY IN-HOUSE COUNTY PLANNING OFFICE STAFF	24JUN02	23JUL02	20	2,113		D3C	STD												
2620	WITH OR WITHOUT ISSUE-SPECIFIC STUDIES	24JUL02	20AUG02	20	2,113		D3C	STD												
2630	CONDUCTED BY A CONSULTANT	21AUG02	18SEP02	20	2,113		D3C	STD												
2640	SUPPLEMENTAL EIR	24MAY02	21JUN02	20	2,113		D3D	STD												
2650	ADDENDUM TO THE EIR	24MAY02	21JUN02	20	2,113		D3D	STD												
2660	ANALYZE AND IDENTIFY MITIGATION	24JUN02	23JUL02	20	2,113		D3D	STD												
2670	SIGNIFICANT ENVIRONMENTAL IMPACTS	24JUL02	20AUG02	20	2,113		D3D	STD												
2680	NOT ADDRESSED IN THE CP/GUP EIR	21AUG02	18SEP02	20	2,113		D3D	STD												
2700	COUNTY PLANNING OFFICE	31JAN02	28FEB02	20	2,133		D4	STD												
2710	DETERMINE THE APP. LEVEL OF ENVIRONMENTAL REVIEW	01MAR02	28MAR02	20	2,133		D4	STD												
2720	CONSULT THE CP/GUP EIR	29MAR02	25APR02	20	2,133		D4A	STD												
2730	DETERMINE IF THERE ARE POTENTIAL IMPACTS	26APR02	23MAY02	20	2,133		D4A	STD												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004											
										PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)			ACADEMIC BUILDING AREA			PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA																													
2740	NOT ANALYZED AND MITIGATED IN THAT EIR	24MAY02	21JUN02	20	2,133		D4A	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
2750	SUBSTANTIAL CHANGES IN CIRCUMSTANCES	29MAR02	25APR02	20	2,153		D4A	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
2760	REQUIRING MAJOR REVISIONS IN THE CP/GUP EIR	26APR02	23MAY02	20	2,153		D4A	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
2770	MITIGATIONS IDENTIFIED	24JUN02	23JUL02	20	2,133		D4B	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
2780	RELEVANT TO THE PROPOSED PROJECT	24JUN02	23JUL02	20	2,133		D4B	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
2790	SHALL BE INCORPORATED INTO THE COND. OF APPROVAL	24JUL02	20AUG02	20	2,133		D4B	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
2800	OF THE PROPOSED BUILDING PROJECT	24JUL02	20AUG02	20	2,133		D4B	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3002	SPECIFIC PROPOSED BLDG PROJECTS	31JAN02	28FEB02	20	2,093		D5	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3004	REQUIRES ENVIRONMENTAL ASSESSMENT	01MAR02	28MAR02	20	2,093		D5	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3006	OF POTENTIAL AREAS SPECIFIED COND. D6	29MAR02	25APR02	20	2,093		D5	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3008	PROPOSED BLDG PROJECTS	26APR02	23MAY02	20	2,093		D5	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3010	SUBJECT TO ENVIRON ASSESSMENT	24MAY02	21JUN02	20	2,093		D5	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3012	CITED THROUGHOUT CONDITIONS OF GUP	24JUN02	23JUL02	20	2,093		D5	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3014	PROJECTS WHICH RESULT IN	24JUL02	20AUG02	20	2,093		D5A	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3020	DISTRIBUTION OF ACADEMIC AREA E2.A	21AUG02	18SEP02	20	2,113		D5A	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3024	DISTRIBUTION OF HOUSING F4 A & B	21AUG02	18SEP02	20	2,113		D5B	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3026	DISTRIBUTION OF PARKING H.1	21AUG02	18SEP02	20	2,113		D5C	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3028	CONSTRUCTION OF HOUSING	21AUG02	18SEP02	20	2,093		D5D	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3030	EXCEEDING 3018 UNITS	19SEP02	16OCT02	20	2,093		D5D	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3050	ENVIRONMENTAL ASSESSMENT	31JAN02	28FEB02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3052	PROJECTS IDENTIFIED IN COND. D.5	01MAR02	28MAR02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3054	CONSIDER, BUT NOT LIMITED TO	29MAR02	25APR02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3056	FOLLOWING IMPACT AREAS	26APR02	23MAY02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3058	ENVIRON DOC CONTAINING ANALYSIS	24MAY02	21JUN02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3060	TAKE FORM OF	24JUN02	23JUL02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3062	INITIAL STUDY	24JUL02	20AUG02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3064	MITIGATED NEG. DECLARATION	24JUL02	20AUG02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3066	SUPPLEMENTAL ENV. IMPACT RPT	24JUL02	20AUG02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
3068	ADDENDUM TO THE EIR	24JUL02	20AUG02	20	2,133		D6	STD		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
ACADEMIC BUILDING AREA										ACADEMIC BUILDING AREA										ACADEMIC BUILDING AREA										ACADEMIC BUILDING AREA																											
ACADEMIC BUILDING AREA: DISTRIBUTION & DEVIATION										ACADEMIC BUILDING AREA: DISTRIBUTION & DEVIATION										ACADEMIC BUILDING AREA: DISTRIBUTION & DEVIATION										ACADEMIC BUILDING AREA: DISTRIBUTION & DEVIATION																											
5110	GENERAL DISTRIBUTION OF THE 2,035,000 SF	02JAN01A	10DEC10	2,273	0	CP&M	E1	MON		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
5120	DEVIATION FROM THE DISTRIBUTION	02JAN01A	10DEC10	2,273	0	CP&M	E2	MON		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											
5130	MAXIMUM DEVELOPMENT IN LATHROP DISTRICT	02JAN01A	10DEC10	2,273	0	CP&M	E3	MON		PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA												PERMITTING AND ENVIRONMENTAL REVIEW (BY PROJECT)												ACADEMIC BUILDING AREA											

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
ACADEMIC BUILDING AREA: DISTRIBUTION & DEVIATION											ACADEMIC BUILDING AREA: DISTRIBUTION & DEVIATION																																															
5140	NO ACADEMIC DEVELOPMENT IN THE ARBORETUM	02JAN01A	10DEC10	2,273	0	CP&M	E4		MON	NO ACADEMIC DEVELOPMENT IN THE ARBORETUM																																																
SUSTAINABILITY DEVELOPMENT STUDY (SEP01-SEP04)											SUSTAINABILITY DEVELOPMENT STUDY (SEP01-SEP04)																																															
6110	(BEGIN OUTLINE) SUSTAINABLE DEVELOPMENT STUDY	01MAR01A	25APR01A	0		UA/PO	E5		ACT	(BEGIN OUTLINE) SUSTAINABLE DEVELOPMENT STUDY																																																
6120	IDENTIFY ALL EXISTING POLICIES & PROGRAMS	26APR01A	15OCT01A	0		UA/PO	E5		ACT	IDENTIFY ALL EXISTING POLICIES & PROGRAMS																																																
6130	ID BENCHMARKS: STDS / REGS / PRACTICE / TARGETS	26APR01A	15OCT01A	0		UA/PO	E5		ACT	ID BENCHMARKS: STDS / REGS / PRACTICE / TARGETS																																																
6134	DEVELOPMENT SUSTAINABILITY RESOURCES & CONTACTS	15SEP01A	26NOV03	459	19	UA/PO			ACT	DEVELOPMENT SUSTAINABILITY RESOURCES & CONTACTS																																																
6140	DEVELOP ORGANIZING FORMAT	16OCT01A	28NOV01A	0		UA/PO	E5		ACT	DEVELOP ORGANIZING FORMAT																																																
6150	DOCUMENT EXIST POLICIES/PROG AGAINST BENCHMARKS	29NOV01A	28AUG02	146	19	UA/PO	E5		ACT	DOCUMENT EXIST POLICIES/PROG AGAINST BENCHMARKS																																																
6160	EVALUATE SUCCESS & VALUE	03JUN02	28AUG02	61	19	UA/PO	E5		ACT	EVALUATE SUCCESS & VALUE																																																
6170	IDENTIFY POTENTIAL POLICIES AND PROGRAMS	31JAN02	28AUG02	146	19	UA/PO	E5		ACT	IDENTIFY POTENTIAL POLICIES AND PROGRAMS																																																
6172	ESTABLISH & MANAGE KNISS TASK FORCE	03JUN02*	30MAY03	248	81	UA/PO	E5		ACT	ESTABLISH & MANAGE KNISS TASK FORCE																																																
6180	IDENTIFY STRATEGIC ACTIONS	29AUG02	03MAR03	124	19	UA/PO	E5		ACT	IDENTIFY STRATEGIC ACTIONS																																																
6190	DEVELOP IMPLEMENTATION PROGRAMS	04MAR03	27AUG03	125	19	UA/PO	E5		ACT	DEVELOP IMPLEMENTATION PROGRAMS																																																
6210	DEVELOP COMMUNICATION TOOLS	28AUG03	26NOV03	64	19	UA/PO	E5		ACT	DEVELOP COMMUNICATION TOOLS																																																
6250	INITIAL TARGET DEADLINE (SUSTAINABILITY)	30DEC03*	30DEC03	1	0	UA/PO			ACT	TD	INITIAL TARGET DEADLINE (SUSTAINABILITY)																																															
ZONING: OPEN SPACE & FLD RESEARCH & SPEC CONSERV											ZONING: OPEN SPACE & FLD RESEARCH & SPEC CONSERV																																															
7100	DEFINE SCHEDULE (OPEN SPACE / FIELD RESEARCH)	02JAN01A	27MAR01A	0		UA/PO			ACT	DEFINE SCHEDULE (OPEN SPACE / FIELD RESEARCH)																																																
7110	REVIEW EXISTING ZONING	28MAR01A	28SEP01A	0		UA/PO			ACT	REVIEW EXISTING ZONING																																																
7150	PREPARE ZONING REGS (OPEN SPACE/ FIELD RESEARCH)	03DEC01A	31JAN02	1	0	UA/PO			ACT	PREPARE ZONING REGS (OPEN SPACE/ FIELD RESEARCH)																																																
7160	PUBLIC REVIEW (OPEN SPACE / FIELD RESEARCH)	01FEB02	01MAR02	20	0	UA/PO			ACT	PUBLIC REVIEW (OPEN SPACE / FIELD RESEARCH)																																																
7170	FINALIZE REGULATIONS (OPEN SPACE/FIELD RESEARCH)	04MAR02	06MAR02	3	0	UA/PO			ACT	FINALIZE REGULATIONS (OPEN SPACE/FIELD RESEARCH)																																																
7180	PLANNING COMMISSION (OPEN SPACE/FIELD RESEARCH)	07MAR02	04APR02	21	0	UA/PO			ACT	PLANNING COMMISSION (OPEN SPACE/FIELD RESEARCH)																																																
7190	BOARD APPROVAL (OPEN SPACE / FIELD RESEARCH)	05APR02	07MAY02	23	0	UA/PO			ACT	BOARD APPROVAL (OPEN SPACE / FIELD RESEARCH)																																																
7200	REVISED TARGET DEADLINE (OPEN SPACE ZONING)	07MAY02	07MAY02*	1	0	UA/PO			ACT	TD	REVISED TARGET DEADLINE (OPEN SPACE ZONING)																																															
7300	PREP ZONING REGULATIONS: SPEC CONSERVATION AREA	08MAY02	08JUL02	41	19	UA/PO			ACT	PREP ZONING REGULATIONS: SPEC CONSERVATION AREA																																																
7310	PUBLIC MEETINGS: SPECIAL CONSERVATION AREA	09JUL02	07AUG02	22	19	UA/PO			ACT	PUBLIC MEETINGS: SPECIAL CONSERVATION AREA																																																
7320	FINALIZE REGULATIONS: SPECIAL CONSERVATION AREA	08AUG02	05SEP02	20	19	UA/PO			ACT	FINALIZE REGULATIONS: SPECIAL CONSERVATION AREA																																																
7330	PLANNING COMMISSION: SPECIAL CONSERVATION AREA	06SEP02	03OCT02	20	19	UA/PO			ACT	PLANNING COMMISSION: SPECIAL CONSERVATION AREA																																																
7340	BOARD APPROVAL: SPECIAL CONSERVATION AREA	04OCT02	31OCT02	20	19	UA/PO			ACT	BOARD APPROVAL: SPECIAL CONSERVATION AREA																																																
HOUSING											HOUSING																																															
SUPPORT: CHILDCARE, COMMERCIAL, RECREATIONAL											SUPPORT: CHILDCARE, COMMERCIAL, RECREATIONAL																																															
10110	DEFINE COMPONENTS & SCHEDULE	31JAN02	25APR02	60	2,213				SITE	DEFINE COMPONENTS & SCHEDULE																																																
HOUSING: CONDITIONS OF APPROVAL INFORMATION											HOUSING: CONDITIONS OF APPROVAL INFORMATION																																															
10200	TYPE/DISTRIBUTION OF THE 3,018 HOUSING UNITS	31JAN02	28FEB02	20	2,233		F1		STD	TYPE/DISTRIBUTION OF THE 3,018 HOUSING UNITS																																																
10210	SEE TABLE 2, PAGE 8, COA	01MAR02	28MAR02	20	2,233		F1		STD	SEE TABLE 2, PAGE 8, COA																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
HOUSING: CONDITIONS OF APPROVAL INFORMATION																				
10300	HOUSING MAY BE DEVELOPED	31JAN02	28FEB02	20	2,053		F2	STD												
10310	SITES OTHER THAN DESIGNATED, FIG 2	01MAR02	28MAR02	20	2,053		F2	STD												
10312	CONSISTENT W/COMM. PLAN DESIGNATION	29MAR02	25APR02	20	2,053		F2	STD												
10314	SUBJECT TO ENVIRONMENTAL REVIEW	26APR02	23MAY02	20	2,053		F2	STD												
10316	HOUSING FOR	24MAY02	21JUN02	20	2,113		F2A	STD												
10318	GRADUATE	24JUN02	23JUL02	20	2,113		F2A	STD												
10320	UNDERGRADUATE	24JUN02	23JUL02	20	2,113		F2A	STD												
10322	POST DOCTORAL FELLOWS / MED RES.	24JUN02	23JUL02	20	2,113		F2A	STD												
10324	MAY BE PROPOSED FOR ANY LOCATION	24JUL02	20AUG02	20	2,113		F2A	STD												
10326	COMM. PLAN DESIG. / ACADEMIC CAMPUS	21AUG02	18SEP02	20	2,113		F2A	STD												
10330	HOUSING FOR	24MAY02	21JUN02	20	2,093		F2B	STD												
10332	FACULTY	24JUN02	23JUL02	20	2,093		F2B	STD												
10334	STAFF	24JUN02	23JUL02	20	2,093		F2B	STD												
10336	DENSITIES OF 15 UNITS PER ACRE	24JUL02	20AUG02	20	2,093		F2B	STD												
10338	LOCATED ON SITED DESIGNATED	21AUG02	18SEP02	20	2,093		F2B	STD												
10340	CAMPUS	19SEP02	16OCT02	20	2,093		F2B	STD												
10342	RES-LOW DENSITY/CAMP RES-MED DENSIT	19SEP02	16OCT02	20	2,093		F2B	STD												
10350	HOUSING FOR	24MAY02	21JUN02	20	2,053		F2C	STD												
10352	FACULTY	24JUN02	23JUL02	20	2,053		F2C	STD												
10354	STAFF	24JUN02	23JUL02	20	2,053		F2C	STD												
10360	DENSITIES ABOVE 15 UNITS PER ACRE	24JUL02	20AUG02	20	2,053		F2C	STD												
10362	LOCATED IN AREAS	21AUG02	18SEP02	20	2,053		F2C	STD												
10364	DESIGNATED ACADEMIC CAMPUS	19SEP02	16OCT02	20	2,053		F2C	STD												
10366	IF COUNTY FINDS IT'S COMPATIBLE WITH	17OCT02	13NOV02	20	2,053		F2C	STD												
10368	SURROUNDING BUILDING DENSITIES	14NOV02	13DEC02	20	2,053		F2C	STD												
10370	DESIGNS	14NOV02	13DEC02	20	2,053		F2C	STD												
10390	SITE BY SITE, HOUSING DEV. MAY VARY	31JAN02	28FEB02	20	2,213		F3	STD												
10392	AS SPECIFIED IN GUP	01MAR02	28MAR02	20	2,213		F3	STD												
10394	AS APPROVED BY PLANNING COMMISSION	01MAR02	28MAR02	20	2,213		F3	STD												
10396	PURSUANT TO CONDITION F7	29MAR02	25APR02	20	2,213		F3	STD												
10400	DEVIATION FROM EST. DISTRIBUTION	31JAN02	28FEB02	20	2,113		F4A	STD												
10402	HOUSING AMONG DEVELOPMENT PERMIT'D	01MAR02	28MAR02	20	2,113		F4A	STD												
10404	UP TO 350 HOUSING UNITS	29MAR02	25APR02	20	2,113		F4A	STD												
10406	LOCATED IN DAPER & ADMIN DISTRICT	29MAR02	25APR02	20	2,113		F4A	STD												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
HOUSING: CONDITIONS OF APPROVAL INFORMATION											HOUSING: CONDITIONS OF APPROVAL INFORMATION									
10408	WITH ENVIRONMENTAL ASSESSMENT D.6	26APR02	23MAY02	20	2,113		F4A	STD												
10410	APPROVAL OF PLANNING COMMISSION	26APR02	23MAY02	20	2,113		F4A	STD												
10414	ANY PROPOSAL FOR HOUSING	24MAY02	21JUN02	20	2,113		F4A	STD												
10420	ACC. BY IDENT. CORRES. EQ. DECREASE	24JUN02	23JUL02	20	2,113		F4A	STD												
10424	IN ONE OF THE OTHER DIESTRICTS	24JUL02	20AUG02	20	2,113		F4A	STD												
10426	EXCEPT AS PROVIDED IN COND. F.7	21AUG02	18SEP02	20	2,113		F4A	STD												
10450	ALL OTHER DEVELOPMENT DISTRICTS	31JAN02	28FEB02	20	2,053		F4B	STD												
10452	AMOUNT OF HOUSING	01MAR02	28MAR02	20	2,053		F4B	STD												
10454	MAY EXCEED PROPOSED DIST. BY 20%	29MAR02	25APR02	20	2,053		F4B	STD												
10456	THE # OF UNITS PROPOSED DEVELOP DIST.	26APR02	23MAY02	20	2,053		F4B	STD												
10458	LOCATION OF ADDITIONAL HOUSING	24MAY02	21JUN02	20	2,053		F4B	STD												
10460	IN A DISTRICT BEYOND 20%	24JUN02	23JUL02	20	2,053		F4B	STD												
10470	REQ. ENVIRON ASSESSMENT COND.6	24JUL02	20AUG02	20	2,053		F4B	STD												
10472	APPROVAL OF PLANNING COMMISSION	24JUL02	20AUG02	20	2,053		F4B	STD												
10474	PROPOSAL FOR INCREASED HOUSING	21AUG02	18SEP02	20	2,053		F4B	STD												
10476	ACCOMPANIED BY IDENTIFIED EQUIVALENT DECREASE	19SEP02	16OCT02	20	2,053		F4B	STD												
10478	IN ONE OF THE OTHER DISTRICTS	17OCT02	13NOV02	20	2,053		F4B	STD												
10480	EXCEPT AS PROVIDED IN COND. F.7	14NOV02	13DEC02	20	2,053		F4B	STD												
10500	NO HOUSING MAY BE CONSTRUCTED IN THE FOLLOWING:	31JAN02	28FEB02	20	2,233		F5	STD												
10510	FOOTHILLS DISTRICT	01MAR02	28MAR02	20	2,233		F5	STD												
10520	LATHROP DISTRICT	01MAR02	28MAR02	20	2,233		F5	STD												
10530	ARBORETUM DISTRICT	01MAR02	28MAR02	20	2,233		F5	STD												
10610	DEFINE IN LIEU FEE POLICY	01FEB01A	04JUN01A	0		LEGAL	F6	ACT												
10612	REVISED TARGET DEADLINE (IN-LIEU FEE POLICY)	05JUN01A	05JUN01A	0		LEGAL		ACT	TD											
10620	FOR EACH 11,763 SF ACADEMIC BUILT	31JAN02	28FEB02	20	1,913		F6A	MON												
10630	PROVIDE (1) AFFORDABLE HOUSING UNIT	01MAR02	28MAR02	20	1,913		F6A	MON												
10640	OPTION (A) (1) INFORMATION	29MAR02	25APR02	20	1,913		F6B	MON												
10650	OR MAKE APPROP. IN-LIEU PAYMENT	01MAR02	28MAR02	20	1,913		F6A	MON												
10660	OPTION (A) (2) INFORMATION	29MAR02	25APR02	20	1,913		F6C	STD												
10710	IF SU OBJECTS TO AMT OF IN-LIEU PAY'MT	26APR02	23MAY02	20	1,913		F6D	POTL												
10720	SU MAY FILE PROTEST W/COUNTY PLAN'G	24MAY02	21JUN02	20	1,913		F6D	POTL												
10730	FILE PROTEST WITHIN 90 DAYS OF NOTIFICATION	24JUN02	18SEP02	60	1,913		F6D	POTL												
10740	IF PROTEST IS FILED	19SEP02	16OCT02	20	1,913		F6D	POTL												
10750	SU PAYS FOR PREPARATION OF A STUDY	17OCT02	13NOV02	20	1,913		F6D	POTL												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
										2001			2002			2003			2004			2001			2002			2003			2004			2001			2002			2003			2004															
HOUSING: CONDITIONS OF APPROVAL INFORMATION											HOUSING: CONDITIONS OF APPROVAL INFORMATION																																															
10760	CONDUCTED BY THE COUNTY	14NOV02	13DEC02	20	1,913		F6D	POTL		CONDUCTED BY THE COUNTY																																																
10770	OR UNDER DIRECTION OF THE COUNTY	14NOV02	13DEC02	20	1,913		F6D	POTL		OR UNDER DIRECTION OF THE COUNTY																																																
10780	TO DETERMINE APPROPRIATE PAYMENT	16DEC02	16JAN03	20	1,913		F6D	POTL		TO DETERMINE APPROPRIATE PAYMENT																																																
10790	STUDY COMPLETE WITHIN 6 MO OF FILING	17JAN03	17MAR03	40	1,913		F6D	POTL		STUDY COMPLETE WITHIN 6 MO OF FILING																																																
10800	FORWARD TO COUNTY PLANNING COMM.	18MAR03	14APR03	20	1,913		F6D	POTL		FORWARD TO COUNTY PLANNING COMM.																																																
10810	DETERMINATION OF APPROPR. PAYMENT	15APR03	12MAY03	20	1,913		F6D	POTL		DETERMINATION OF APPROPR. PAYMENT																																																
10820	WITHIN 2 MO OF COMPLETION OF STUDY	13MAY03	09JUL03	40	1,913		F6D	POTL		WITHIN 2 MO OF COMPLETION OF STUDY																																																
10910	ASPECTS OF THIS CONDITION F6	31JAN02	28FEB02	20	2,193		F6E	STD		ASPECTS OF THIS CONDITION F6																																																
10920	FULFILLED PRIOR TO ISSUANCE OF OCCUPANCY CERTIF	01MAR02	28MAR02	20	2,193		F6E	STD		FULFILLED PRIOR TO ISSUANCE OF OCCUPANCY CERTIF																																																
10930	ACADEMIC DEVELOPMENT PROJECT	01MAR02	28MAR02	20	2,193		F6E	STD		ACADEMIC DEVELOPMENT PROJECT																																																
10940	TRIGGERING AFFORDABLE HOUSING COND	01MAR02	28MAR02	20	2,193		F6E	STD		TRIGGERING AFFORDABLE HOUSING COND																																																
10950	OPTION (A)(1) COMPLIANCE INCLUDES	29MAR02	25APR02	20	2,193		F6E	STD		OPTION (A)(1) COMPLIANCE INCLUDES																																																
10960	ISSUANCE / CERTIFICATE OF OCCUPANCY	26APR02	23MAY02	20	2,193		F6E	STD		ISSUANCE / CERTIFICATE OF OCCUPANCY																																																
10970	REQUIRED AFFORDABLE HOUSING UNITS	26APR02	23MAY02	20	2,193		F6E	STD		REQUIRED AFFORDABLE HOUSING UNITS																																																
11110	DETERMINE AFFORDABLE HOUSING STRATEGY	01FEB01A	28FEB02	20	68	TEAM	F6	ACT		DETERMINE AFFORDABLE HOUSING STRATEGY																																																
11120	DEVELOP HOUSING STRATEGY (MEET COA/SIMITIAN REQ)	01MAR02	29MAR02	21	68	TEAM	F6	ACT		DEVELOP HOUSING STRATEGY (MEET COA/SIMITIAN REQ)																																																
11130	IDENTIFY FUNDING SOURCES (AFFORDABLE HOUSING)	01APR02	19SEP02	120	68	TEAM	F6	ACT		IDENTIFY FUNDING SOURCES (AFFORDABLE HOUSING)																																																
11140	DEVELOP REGULATORY MECHANISM (SU INCENTIVES)	01APR02	19SEP02	120	68	TEAM	F6	ACT		DEVELOP REGULATORY MECHANISM (SU INCENTIVES)																																																
11510	ADD'L HOUSING MAY BE DEVELOP'D BEYOND 3018 UNITS	31JAN02	28FEB02	20	2,193		F7	STD		ADD'L HOUSING MAY BE DEVELOP'D BEYOND 3018 UNITS																																																
11520	SUBJECT TO ENVIRON. ASSESSMENT	01MAR02	28MAR02	20	2,193		F7	STD		SUBJECT TO ENVIRON. ASSESSMENT																																																
11530	SUBJECT TO PLANNING COMM. APPR.	29MAR02	25APR02	20	2,193		F7	STD		SUBJECT TO PLANNING COMM. APPR.																																																
11540	SUBJECT TO APPEAL	26APR02	23MAY02	20	2,193		F7	STD		SUBJECT TO APPEAL																																																
12910	TERMS FOR SUSP OF HOUSING LINK REQ.	31JAN02	28FEB02	20	2,253		F12	STD		TERMS FOR SUSP OF HOUSING LINK REQ.																																																
PH-3A: IDENTIFICATION OF ADD'L HOUSING SITES											PH-3A: IDENTIFICATION OF ADD'L HOUSING SITES																																															
12010	IDENTIFY ADDITIONAL HOUSING SITES	01MAR02*	28MAR02	20	68	UA/PO		ACT		IDENTIFY ADDITIONAL HOUSING SITES																																																
12012	UNIVERSITY WORK WITH	29MAR02	25APR02	20	68	UA/PO		ACT		UNIVERSITY WORK WITH																																																
12014	CITY OF PALO ALTO	26APR02	23MAY02	20	68	UA/PO		ACT		CITY OF PALO ALTO																																																
12016	CITY OF MENLO PARK	26APR02	23MAY02	20	68	UA/PO		ACT		CITY OF MENLO PARK																																																
12018	COUNTY OF SAN MATEO	26APR02	23MAY02	20	68	UA/PO		ACT		COUNTY OF SAN MATEO																																																
12020	SANTA CLARA COUNTY	26APR02	23MAY02	20	68	UA/PO		ACT		SANTA CLARA COUNTY																																																
12030	IDENTIFY ADDITIONAL SITES FOR HOUSING DEV	24MAY02	21JUN02	20	68	UA/PO		ACT		IDENTIFY ADDITIONAL SITES FOR HOUSING DEV																																																
12040	IDENTIFY FUNDING	24JUN02	23JUL02	20	68	UA/PO		ACT		IDENTIFY FUNDING																																																
12050	DEV HOUSING AFFORDABLE TO LOW/MODERATE INCOME	24JUL02	20AUG02	20	68	UA/PO		ACT		DEV HOUSING AFFORDABLE TO LOW/MODERATE INCOME																																																
12060	DEVELOP REGULATORY MECHANISMS	24JUL02	20AUG02	20	68	UA/PO		ACT		DEVELOP REGULATORY MECHANISMS																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year				
										2001	2002	2003	2004	
PH-3A: IDENTIFICATION OF ADD'L HOUSING SITES											PH-3A: IDENTIFICATION OF ADD'L HOUSING SITES			
12070	INCENTIVES FOR OFF-CAMPUS HOUSING INITIATIVES	21AUG02	18SEP02	20	68	UA/PO			ACT		INCENTIVES FOR OFF-CAMPUS HOUSING INITIATIVES			
12090	REVISED TARGET DEADLINE (HOUSING INITIATIVES)	30DEC02*	30DEC02	1	0	UA/PO			ACT	TD	REVISED TARGET DEADLINE (HOUSING INITIATIVES)			
GI-1: TRAFFIC / SERVICE MITIGATION MEASURES											GI-1: TRAFFIC / SERVICE MITIGATION MEASURES			
12110	ID ADD'L HOUSING SITES, TRAFFIC/SERVICE MITIGATE	01MAR02*	28MAR02	20	128	UA/PO			ACT		ID ADD'L HOUSING SITES, TRAFFIC/SERVICE MITIGATE			
12112	WORK WITH SANTA CLARA COUNTY	01MAR02	28MAR02	20	128	UA/PO			ACT		WORK WITH SANTA CLARA COUNTY			
12114	WORK WITH CITY OF PALO ALTO	01MAR02	28MAR02	20	128	UA/PO			ACT		WORK WITH CITY OF PALO ALTO			
12116	ID MITIGATION MEAS OF GROWTH-INDUCING IMPACTS	29MAR02	25APR02	20	128	UA/PO			ACT		ID MITIGATION MEAS OF GROWTH-INDUCING IMPACTS			
12118	TRAFFIC	26APR02	23MAY02	20	128	UA/PO			ACT		TRAFFIC			
12120	PUBLIC SERVICES / UTILITIES	26APR02	23MAY02	20	128	UA/PO			ACT		PUBLIC SERVICES / UTILITIES			
12122	OTHER	26APR02	23MAY02	20	128	UA/PO			ACT		OTHER			
12130	IMPLEMENT	24MAY02	21JUN02	20	128	UA/PO			ACT		IMPLEMENT			
12150	REVISED TARGET DEADLINE (HOUSING SITE TRAFFIC)	30DEC02*	30DEC02	1	0	UA/PO			ACT		REVISED TARGET DEADLINE (HOUSING SITE TRAFFIC)			
PH-3B: CONDITION NEW ACADEMIC SPACE / HOUSING											PH-3B: CONDITION NEW ACADEMIC SPACE / HOUSING			
12220	COMPLY WITH HOUSING LINKAGE REQUIREMENTS	31JAN02	25APR02	60	1,913	CP&M	F8	MON			COMPLY WITH HOUSING LINKAGE REQUIREMENTS			
12230	MONITOR CUMULATIVE NET INCREASE IN HOUSING	26APR02	23JUL02	60	1,913	CP&M	F8A	MON			MONITOR CUMULATIVE NET INCREASE IN HOUSING			
12240	500,000 GSF	24JUL02	16OCT02	60	1,913	CP&M	F8A	MON			500,000 GSF			
12250	605 UNITS	24JUL02	16OCT02	60	1,913	CP&M	F8A	MON			605 UNITS			
12260	1,000,000 GSF	17OCT02	16JAN03	60	1,913	CP&M	F8A	MON			1,000,000 GSF			
12270	1210 UNITS	17OCT02	16JAN03	60	1,913	CP&M	F8A	MON			1210 UNITS			
12280	1,500,000 GSF	17JAN03	14APR03	60	1,913	CP&M	F8A	MON			1,500,000 GSF			
12290	1815 UNITS	17JAN03	14APR03	60	1,913	CP&M	F8A	MON			1815 UNITS			
12300	1,500,000 - 2,035,000 GSF	15APR03	09JUL03	60	1,913	CP&M	F8B	MON			1,500,000 - 2,035,000 GSF			
12310	1 UNIT PER 884 SQ FT	15APR03	09JUL03	60	1,913	CP&M	F8B	MON			1 UNIT PER 884 SQ FT			
12410	FOR F8 LINKAGE REQUIREMENTS:	24JUL02	20AUG02	20	2,113		F9	STD			FOR F8 LINKAGE REQUIREMENTS:			
12420	UNITS QUALIFY AT TIME OF FRAMING INSP.	21AUG02	18SEP02	20	2,113		F9	STD			UNITS QUALIFY AT TIME OF FRAMING INSP.			
12510	IF COUNTY DENIES PROJ EXCEED 200 UNIT	24JUL02	20AUG02	20	2,073		F10	STD			IF COUNTY DENIES PROJ EXCEED 200 UNIT			
12520	IF COUNTY REDUCES A PROJ BY 200 UNIT	24JUL02	20AUG02	20	2,073		F10	STD			IF COUNTY REDUCES A PROJ BY 200 UNIT			
12530	SU MAY PETITION FOR MOD. LINKAGE REQ.	21AUG02	18SEP02	20	2,073		F10	STD			SU MAY PETITION FOR MOD. LINKAGE REQ.			
12540	SUSPENSION MAY BE REQ./LAWSUIT FILED	19SEP02	16OCT02	20	2,073		F10	STD			SUSPENSION MAY BE REQ./LAWSUIT FILED			
12550	BOARD OF DIR DETERMINES MODIF / SUSP	17OCT02	13NOV02	20	2,073		F10	STD			BOARD OF DIR DETERMINES MODIF / SUSP			
ZONING: CAMPUS RESIDENTIAL - LOW DENSITY											ZONING: CAMPUS RESIDENTIAL - LOW DENSITY			
12710	REVIEW EXISTING ZONING	02JAN01A	27FEB01A	0	0	UA/PO	F11	ACT			REVIEW EXISTING ZONING			
12720	PREPARE ZONING REGULATIONS	28FEB01A	22JUN01A	0	0	UA/PO	F11	ACT			PREPARE ZONING REGULATIONS			
12730	PUBLIC MEETINGS	25JUN01A	24JUL01A	0	0	UA/PO	F11	ACT			PUBLIC MEETINGS			
12740	FINALIZE REGULATIONS	25JUL01A	01AUG01A	0	0	UA/PO	F11	ACT			FINALIZE REGULATIONS			

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
ZONING: CAMPUS RESIDENTIAL - LOW DENSITY											ZONING: CAMPUS RESIDENTIAL - LOW DENSITY																																															
12750	PLANNING COMMISSION	25JUL01A	17SEP01A	0		UA/PO	F11	ACT																																																		
12760	BOARD APPROVAL	18SEP01A	30OCT01A	0		UA/PO	F11	ACT																																																		
12790	SCC TARGET DEADLINE (LOW DENSITY ZONING)	30OCT01A	30OCT01A	0		UA/PO		ACT	GD																																																	
ZONING: CAMPUS RESIDENTIAL - MEDIUM DENSITY											ZONING: CAMPUS RESIDENTIAL - MEDIUM DENSITY																																															
12810	REVIEW EXISTING ZONING	02JAN01A	27FEB01A	0		UA/PO	F11	ACT																																																		
12820	PREPARE ZONING REGULATIONS	28FEB01A	22JUN01A	0		UA/PO	F11	ACT																																																		
12830	PUBLIC MEETINGS	25JUN01A	24JUL01A	0		UA/PO	F11	ACT																																																		
12840	FINALIZE REGULATIONS	25JUL01A	01AUG01A	0		UA/PO	F11	ACT																																																		
12850	PLANNING COMMISSION	25JUL01A	17SEP01A	0		UA/PO	F11	ACT																																																		
12860	BOARD APPROVAL	18SEP01A	30OCT01A	0		UA/PO	F11	ACT																																																		
12890	SCC TARGET DEADLINE (MEDIUM DENSITY ZONING)	30OCT01A	30OCT01A	0		UA/PO		ACT	GD																																																	
12891	SU TARGET BoT STABLE SITE (CONCEPT & SITE) (TBD)	14OCT02*	14OCT02	1	0	SMC		ACT	TD																																																	
TRANSPORTATION											TRANSPORTATION																																															
TR-5A: TIER 1 INTERSECTION - ARBORETUM/PALM											TR-5A: TIER 1 INTERSECTION - ARBORETUM/PALM																																															
13100	SUM: ADD AN EXCLUSIVE NORTHBOUND LEFT TURN LANE	02JAN01A	14DEC01A	0*		SMC	G1A	ACT																																																		
13110	S.U. PROPOSE MODIFICATIONS TO INTERSECTION	02JAN01A	23APR01A	0		SMC	G1A	ACT																																																		
13130	PLANS FOR MODIFICATIONS TO INTERSECTION	25APR01A	15JUN01A	0		SMC	G1A	ACT																																																		
13140	CPA APPROVAL FOR MODIFICATIONS TO INTERSECTION	25JUL01A	31AUG01A	0		SMC	G1A	ACT																																																		
13180	MODIFY INTERSECTION	22OCT01A	14DEC01A	0		SMC	G1A	ACT																																																		
13190	BEGIN MODS (GUP DEADLINE) (ARBORETUM/PALM INTER)	12DEC01A	12DEC01A	0		SMC	G1A	ACT	GD																																																	
13192	SEAL COAT (PENDING WEATHER)	15APR02*	15APR02	1	0	SMC	G1A	ACT																																																		
TR-5A: TIER 1 INTERSECTION - WELCH/ CAMPUS DR											TR-5A: TIER 1 INTERSECTION - WELCH/ CAMPUS DR																																															
13300	SUM: ADD A WESTBOUND RIGHT TURN LANE	02JAN01A	12DEC01A	0*		SMC	G1B	ACT																																																		
13310	S.U. PROPOSE MODIFICATIONS TO INTERSECTION	02JAN01A	23APR01A	0		SMC	G1B	ACT																																																		
13330	PLANS FOR MODIFICATIONS TO INTERSECTION	25APR01A	24JUL01A	0		SMC	G1B	ACT																																																		
13340	CPA APPROVAL FOR MODIFICATIONS TO INTERSECTION	25JUL01A	31AUG01A	0		SMC	G1B	ACT																																																		
13350	MODIFY INTERSECTION	16OCT01A	16OCT01A	0		SMC	G1B	ACT																																																		
13390	BEGIN MODS (GUP DEADLINE) (WELCH/CAMPUS INTER)	12DEC01A	12DEC01A	0		SMC	G1B	ACT	GD																																																	
CAMPUS DRIVE WIDENING											CAMPUS DRIVE WIDENING																																															
14010	DEFINE SCHEDULE	02JAN01A	27MAR01A	0		UA/PO		ACT																																																		
14020	DESIGN / PERMIT CAMPUS DRIVE WIDENING	01AUG02*	04SEP03	274	0	UA/PO		ACT																																																		
14030	CONSTRUCT CAMPUS DR (JSB-STOCKFARM) (T.B.D.)	05SEP03	02SEP04	250	0	UA/PO		ACT																																																		
14040	CONSTRUCT CAMPUS DR (STOCKFARM-PANAMA) (T.B.D.)	03SEP04	08SEP05	255	0	UA/PO		ACT																																																		
14050	CONSTRUCT CAMPUS DR (PANAMA-VIA ORTEGA) (T.B.D.)	09SEP05	29AUG06	250	0	UA/PO		ACT																																																		
14060	CONSTRUCT CAMPUS DR (CDE/JSB INTERSECT) (T.B.D.)	30AUG06	28AUG07	260	0	UA/PO		ACT																																																		

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
CAMPUS DRIVE WIDENING											CAMPUS DRIVE WIDENING																																															
14070	CONSTRUCT CAMPUS DR (ALVARDA-MAYFIELD) (T.B.D.)	30AUG06	28AUG07	260	0	UA/PO		ACT																																																		
14490	CAMPUS ROAD WIDENING (TARGET DEADLINE)	29AUG07*	29AUG07	1	0	UA/PO		ACT	TD																																																	
1989 GUP TRANSPORTATION REQUIREMENTS											1989 GUP TRANSPORTATION REQUIREMENTS																																															
15110	CONTINUE 1989 GUP TRANSPORTATION REQUIREMENTS	02JAN01A	09DEC10	2,272	1	P&TS	G2	MON																																																		
TRANSPORTATION DEMAND MANAGEMENT (TDM)											TRANSPORTATION DEMAND MANAGEMENT (TDM)																																															
16110	REVIEW TRANSPORTATION DEMAND MGMT ISSUES	02JAN01A	28FEB01A	0		P&TS	G3	ACT																																																		
16120	DEVELOP TRANSPORTATION DEMAND MGMT STRATEGY	01MAR01A	30APR01A	0		P&TS	G3	ACT																																																		
16130	DEVELOP TRANSPORTATION DEMAND MGMT PLAN	01MAY01A	18SEP01A	0		P&TS	G3	ACT																																																		
16510	DEFINITION OF NO NET NEW COMMUTE TRIP (G.4)	31JAN02	28FEB02	20	2,253	P&TS	G4	STD																																																		
16610	SU TO PAY COST OF TRAFFIC COUNTS	02JAN01A	29JAN01A	0		P&TS	G5	ACT																																																		
16620	PERFORMED BY INDEPENDENT CONSULT	30JAN01A	30OCT01A	0		P&TS	G5	ACT																																																		
16630	UNDER DIRECTION OF COUNTY PLANNING OFFICE	28FEB01A	30OCT01A	0		P&TS	G5	ACT																																																		
TR-5B: BASELINE TRAFFIC COUNT											TR-5B: BASELINE TRAFFIC COUNT																																															
17610	BASELINE COUNT #1	02APR01A	27APR01A	0		P&TS	G6	ACT																																																		
17710	BASELINE COUNT #2	01MAY01A	29MAY01A	0		P&TS	G6	ACT																																																		
17810	BASELINE COUNT #3	01OCT01A	26OCT01A	0		P&TS	G6	ACT																																																		
17820	PROVIDE RAW DATA INFORMATION	01NOV01A	11JAN02A	0		P&TS	G6	ACT																																																		
TR-5B: TRIP REDUCTION AND MONITORING (ANNUAL)											TR-5B: TRIP REDUCTION AND MONITORING (ANNUAL)																																															
18110	TRAFFIC VOLUME COUNTS	31JUL01A	27AUG01A	0		P&TS	G7	MON																																																		
18190	ADJUST CORDON VOLUMES	28AUG01A	25SEP01A	0		P&TS	G7	MON																																																		
18310	LICENSE PLATE SURVEY	31JUL01A	27AUG01A	0		P&TS	G7	MON																																																		
18350	LICENSE PLATE MATCHING	28AUG01A	25SEP01A	0		P&TS	G7	MON																																																		
18500	DETERMINE CORDON LINE TRAFFIC	26SEP01A	23OCT01A	0		P&TS	G7	MON																																																		
18510	IF CORDON COUNT EXCEEDS BASELINE VOLUME	31JAN02	28FEB02	20	85	P&TS	G7	MON																																																		
18520	MITIGATION / ACTIONS TO BE DETERMINED	01MAR02	28MAR02	20	85	P&TS	G7	POTL																																																		
18600	DETERMINE COMPLIANCE (ANNUALLY)	29OCT01A	30JUL02	125	0	P&TS	G7	MON																																																		
TR-5C: COOPERATIVE TRIP REDUCTION											TR-5C: COOPERATIVE TRIP REDUCTION																																															
18710	IDENTIFY PROGRAMS	15MAR02*	11APR02	20	22	P&TS	G8	ACT																																																		
18720	PROPOSAL	12APR02	09MAY02	20	22	P&TS	G8	ACT																																																		
18730	REVIEW & APPROVAL	10MAY02	07JUN02	20	22	P&TS	G8	ACT																																																		
18740	IMPLEMENTATION (TBD)	10JUN02	09JUL02	20	22	P&TS	G8	ACT																																																		
18750	MONITORING (TBD)	10JUL02	06AUG02	20	22	P&TS	G8	MON																																																		
CORDON COUNT MONITORING / MITIGATIONS											CORDON COUNT MONITORING / MITIGATIONS																																															
18760	EVALUATE INTER-SECTION MOD. REQ.	07AUG02	30OCT02	60	22	P&TS	G9	ACT																																																		
18810	SU CONTR. PROPORTIONAL FUND LEVEL	31OCT02	27NOV02	20	22	P&TS	G9A	ACT																																																		
18820	PROPOSE ALT. MODIF. OR EFFORTS	31OCT02	27NOV02	20	22	P&TS	G9A	ACT																																																		

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year			
										2001	2002	2003	2004
TR-6B: SITE SPECIFIC TRAFFIC STUDIES (LARGE GUP)													
20500	SITE-SPECIFIC TRAFFIC STUDIES	02JAN01A	10DEC10	2,273	0		G11	SITE					
20510	HOUSING ALONG EL CAMINO ADJACENT TO E.V. (TBD)	06MAY02*	31JUL02	60	2,147	CP&M	G11A	ACT					
20520	WEST CAMPUS STAFF HOUSING TBD	06MAY02*	01JUL02	40	2,167	SMC	G11B	ACT					
20530	PERFORMING ARTS CENTER (TBD)	06MAY02*	01JUL02	40	2,167	CP&M	G11C	ACT					
20540	EXP/ REPLACE BASKETBALL ARENA (N/A SCOPE CHANGE?)	06MAY02*	01JUL02	40	2,167	CP&M	G11D	ACT					
20550	STANFORD AVE FACULTY / STAFF HOUSING (TBD)	06MAY02*	17JUL02	50	2,157	SMC	G11E	ACT					
20560	MAJOR PARKING STRUCTURES (TBD)	06MAY02*	01JUL02	40	2,167	P&TS	G11F	ACT					
20570	OTHERS (TBD)	06MAY02*	01JUL02	40	2,167	CP&M	G11	ACT					
20580	ESCONDIDO VILLAGE HOUSING (#5, 6)	01FEB01A	15MAY01A	0		CP&M	G11A	ACT					
20590	ALZA SITE (CALIFORNIA AVE)	15FEB01A	02JUL01A	0		SMC	G11	ACT					
20600	CAMPUS DRIVE MODIFICATIONS (REQUIRED + OPTIONS)	01MAR01A	10AUG01A	0			G11	ACT					
20610	STABLE SITE (AREA B EXCHANGE) (STUDY)	01MAR01A	10AUG01A	0		SMC	G11	ACT					
20620	COLLEGE TERRACE (STANFORD AVE) STUDY	01MAR01A	10AUG01A	0			G11	ACT					
20630	TRIP CREDITS(SU RESEARCH PARK)(STRATEGY)ON-GOING	31JUL01A	02OCT01A	0		P&TS	G11	ACT					
20640	QUARRY RD HOUSING (20% + OPTIONS)	02APR01A	10AUG01A	0		SMC	G11	ACT					
20650	GLOBAL STUDY: INTERNAL & EXTERNAL INTERSECTIONS	15MAY01A	10AUG01A	0		SMC	G11	ACT					
29430	COUNTY REVIEW AND APPROVAL (VARIES BY PROJECT)	26APR02	23MAY02	20	2,173		G11	SITE					
TR-7: CONSTRUCTION TRAFFIC CONTROL MEASURES													
21000	DEFINE SCHEDULE	31JAN02	25APR02	60	2,093		G12	SITE					
21010	OFF-STREET PARKING:CONSTRUCTION-RELATED VEHICLES	26APR02	23MAY02	20	2,093		G12	SITE					
21020	TRAFFIC CONTROL MEASURES	24MAY02	21JUN02	20	2,093		G12	SITE					
21030	PROVIDE ADEQUATE OFF-STREET PARKING	24JUN02	23JUL02	20	2,093		G12	SITE					
21040	IF INADEQUATE PARKING AVAILABLE ON SITE	24JUL02	20AUG02	20	2,093		G12	SITE					
21050	DESIGNATE SATELLITE PARKING AREA	21AUG02	18SEP02	20	2,093		G12	SITE					
21060	SHUTTLE BUS FOR WORKERS TO/FROM JOB SITE	19SEP02	16OCT02	20	2,093		G12	SITE					
21110	MAINTENANCE OF PEDESTRIAN ACCESS	26APR02	23MAY02	20	2,133		G12	SITE					
21120	SUBMIT SPECIFIC CONSTRUCTION MGMT PLANS	24MAY02	21JUN02	20	2,133		G12	SITE					
21130	APPROVAL	24JUN02	23JUL02	20	2,133		G12	SITE					
21140	SIDEWALK CLOSURES	24JUL02	20AUG02	20	2,133		G12	SITE					
21150	BRIDGE CLOSURES	24JUL02	20AUG02	20	2,133		G12	SITE					
21160	CROSSWALK CLOSURES	24JUL02	20AUG02	20	2,133		G12	SITE					
21170	PEDESTRIAN RE-ROUTING AT INTERSECTIONS	24JUL02	20AUG02	20	2,133		G12	SITE					
21180	PLACEMENT OF MATERIALS WITHIN PED PATHWAYS	24JUL02	20AUG02	20	2,133		G12	SITE					
21190	COVERED WALKS FOR SIDEWALKS ALONG SITE FRONTAGE	24JUL02	20AUG02	20	2,133		G12	SITE					

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
SPECIAL EVENTS TRAFFIC MANAGEMENT PLAN											SPECIAL EVENTS TRAFFIC MANAGEMENT PLAN																																															
22200	COUNTY REVIEW	13DEC01A	31JAN02	1	19	P&TS	G13	ACT		COUNTY REVIEW																																																
22210	AGENCY REVIEW	31JAN02	31JAN02	1	19	P&TS	G13	ACT		AGENCY REVIEW																																																
TRAFFIC MEETINGS: MULTI-JURISDICTIONAL GROUP											TRAFFIC MEETINGS: MULTI-JURISDICTIONAL GROUP																																															
23110	DEFINE SCHEDULE	02JAN01A	27MAR01A	0		G&CR	G14	ACT		DEFINE SCHEDULE																																																
23120	ENFORCE COND OF APPROVAL FOR S.U. PARTICIPATION	28MAR01A	24APR01A	0		G&CR	G14	ACT		ENFORCE COND OF APPROVAL FOR S.U. PARTICIPATION																																																
23150	PREPARE ANNUAL REPORT INFORMATION	04SEP01A	31JAN02	1	-21	G&CR	G14	ACT		PREPARE ANNUAL REPORT INFORMATION																																																
23161	QUARTERLY TRAFFIC MTG (MULTI-JURISDICTIONAL)	12SEP01A	12SEP01A	0		G&CR	G14	ACT		QUARTERLY TRAFFIC MTG (MULTI-JURISDICTIONAL)																																																
23163	QUARTERLY TRAFFIC MTG (MULTI-JURISDICTIONAL)	12DEC01A	12DEC01A	0		G&CR	G14	ACT		QUARTERLY TRAFFIC MTG (MULTI-JURISDICTIONAL)																																																
23164	QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)	13MAR02*	13MAR02	1	0	G&CR	G14	ACT		QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)																																																
23165	QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)	12JUN02*	12JUN02	1	0	G&CR	G14	ACT		QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)																																																
23166	QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)	11SEP02*	11SEP02	1	0	G&CR	G14	ACT		QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)																																																
23167	QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)	11DEC02*	11DEC02	1	0	G&CR	G14	ACT		QTRLY TRAFFIC MTG (MULTI-JURISD) (DATE T.B.D.)																																																
PARKING											PARKING																																															
PARKING: TOTAL NET ADDITIONAL PARKING SPACES											PARKING: TOTAL NET ADDITIONAL PARKING SPACES																																															
24510	TOTAL NET ADD'L PARKING NTE 2300 PKS	31JAN02	28FEB02	20	2,233	P&TS	H1	STD		TOTAL NET ADD'L PARKING NTE 2300 PKS																																																
24610	IF HOUSING EXCEED 3018, ADD'L PKS CONSIDERED BY	01MAR02	28MAR02	20	2,233	P&TS	H1	STD		IF HOUSING EXCEED 3018, ADD'L PKS CONSIDERED BY																																																
FUNDING: CPA RESIDENTIAL PARKING PERMIT PROGRAM											FUNDING: CPA RESIDENTIAL PARKING PERMIT PROGRAM																																															
24910	DEFINE SCHEDULE	02JAN01A	28FEB01A	0		P&TS	H2A	ACT		DEFINE SCHEDULE																																																
24920	S.U. PAYMENT MADE (\$100,000 TO CPA)	25OCT01A	25OCT01A	0		P&TS	H2A	ACT		S.U. PAYMENT MADE (\$100,000 TO CPA)																																																
24950	GUP DEADLINE (PARKING FINANCIAL ALLOCATION)	12DEC01A	12DEC01A	0		P&TS	H2A	ACT	GD	GUP DEADLINE (PARKING FINANCIAL ALLOCATION)																																																
PARKS AND RECREATIONAL FACILITIES											PARKS AND RECREATIONAL FACILITIES																																															
OS-3A: IMPROVEMENT OF PARKS											OS-3A: IMPROVEMENT OF PARKS																																															
25100	SUM: PROP RECREATION FACIL IMPROVEMENT PROGRAM	19MAR01A	11DEC01A	0*		UA/PO	I1	ACT		SUM: PROP RECREATION FACIL IMPROVEMENT PROGRAM																																																
25160	MEET WITH UA/PO	19MAR01A	30MAR01A	0		UA/PO	I1	ACT		MEET WITH UA/PO																																																
25162	ANALYSE INFILL HOUSING IMPACTS	19MAR01A	31AUG01A	0		UA/PO	I1	ACT		ANALYSE INFILL HOUSING IMPACTS																																																
25164	ID SITES FOR REPLACEMENT REC FACILITIES	19MAR01A	31AUG01A	0		UA/PO	I1	ACT		ID SITES FOR REPLACEMENT REC FACILITIES																																																
25170	MEET WITH SCRL & FAC/STAFF HOUSING	05SEP01A	30SEP01A	0		UA/PO	I1	ACT		MEET WITH SCRL & FAC/STAFF HOUSING																																																
25178	PREP DRAFT REPORT	01OCT01A	01NOV01A	0		UA/PO	I1	ACT		PREP DRAFT REPORT																																																
25180	REVIEW BY GUP COMMITTEE	02NOV01A	09NOV01A	0		UA/PO	I1	ACT		REVIEW BY GUP COMMITTEE																																																
25181	REVIEW BY SCRL & FAC/STAFF HOUSING	02NOV01A	09NOV01A	0		UA/PO	I1	ACT		REVIEW BY SCRL & FAC/STAFF HOUSING																																																
25220	FINALIZE AND SUBMIT TO COUNTY	12NOV01A	11DEC01A	0		UA/PO	I1	ACT		FINALIZE AND SUBMIT TO COUNTY																																																
25222	GUP DEADLINE (IMPROVEMENT OF PARKS REPORT)	12DEC01A	12DEC01A	0		UA/PO	I1	ACT	GD	GUP DEADLINE (IMPROVEMENT OF PARKS REPORT)																																																
25224	COUNTY REVIEW	13DEC01A	31JAN02	1	43	UA/PO	L1	ACT		COUNTY REVIEW																																																
25230	ASA APPROVAL (TO BE DETERMINED)	01FEB02	05APR02	45	43	UA/PO	I1	ACT		ASA APPROVAL (TO BE DETERMINED)																																																
25250	PREP CONSTRUCTION DOCS FOR PARK IMPROVEMENTS TBD	08APR02	01JUL02	60	43	UA/PO	I1	ACT		PREP CONSTRUCTION DOCS FOR PARK IMPROVEMENTS TBD																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Gantt Chart																
										2001	2002	2003	2004													
OS-3A: IMPROVEMENT OF PARKS											OS-3A: IMPROVEMENT OF PARKS															
25260	ID WORK TO BE DONE BY FAC OPS GROUND GROUP (TBD)	02JUL02	31JUL02	20	43	UA/PO	I1		ACT		ID WORK TO BE DONE BY FAC OPS GROUND GROUP (TBD)															
25270	IMPLEMENT IMPROVEMENT PROGRAM (TBD)	01AUG02	24OCT02	60	43	UA/PO	I1		ACT		IMPLEMENT IMPROVEMENT PROGRAM (TBD)															
25290	TARGET DEADLINE (PARK IMPROVEMENT) (TBD)	02JAN03*	02JAN03	1	0	UA/PO			ACT	TD	TARGET DEADLINE (PARK IMPROVEMENT) (TBD)															
25300	TARGET APPROVAL OF INFILL HOUSING SITES (TBD)	02JAN03*	02JAN03	1	0	UA/PO			ACT	TD	TARGET APPROVAL OF INFILL HOUSING SITES (TBD)															
OS-3B: DEDICATION OF TRAILS											OS-3B: DEDICATION OF TRAILS															
26100	DEFINE SCHEDULE	02JAN01A	16MAR01A	0		UA/PO	I2		ACT		DEFINE SCHEDULE															
26110	MONITOR PROGRESS OF AGREEMENT FOR TRAIL EASEMENT	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		MONITOR PROGRESS OF AGREEMENT FOR TRAIL EASEMENT															
26120	IDENTIFY RESPONSIBILITY	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		IDENTIFY RESPONSIBILITY															
26150	IDENTIFY TRAIL EASEMENTS	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		IDENTIFY TRAIL EASEMENTS															
26160	CLARIFY PROCESS FOR DEVELOPING EASEMENT AGREEMNT	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		CLARIFY PROCESS FOR DEVELOPING EASEMENT AGREEMNT															
26170	IDENTIFY GENERAL LOCATION AND TYPE OF USES	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		IDENTIFY GENERAL LOCATION AND TYPE OF USES															
26180	DISCUSS FUTURE CONSTRUCT & MGMT CONSIDERATIONS	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		DISCUSS FUTURE CONSTRUCT & MGMT CONSIDERATIONS															
26190	ADDRESS CONFLICTS WITH EXISTING AGRI. LEASES	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		ADDRESS CONFLICTS WITH EXISTING AGRI. LEASES															
26210	ADDRESS CONFLICTS W/ SENSITIVE RIPARIAN HABITATS	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		ADDRESS CONFLICTS W/ SENSITIVE RIPARIAN HABITATS															
26250	REVIEW AGREEMENTS FOR TRAIL EASEMENTS	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		REVIEW AGREEMENTS FOR TRAIL EASEMENTS															
26310	TRAIL CONSTRUCTION	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		TRAIL CONSTRUCTION															
26320	TRAIL MANAGEMENT	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		TRAIL MANAGEMENT															
26330	TRAIL MAINTENANCE	30APR01A	21JUN02	100	23	UA/PO	I2		ACT		TRAIL MAINTENANCE															
26340	IDENTIFY PREFERRED TRAIL ALIGNMENTS	02JAN01A	23AUG01A	0		UA/PO	I2		ACT		IDENTIFY PREFERRED TRAIL ALIGNMENTS															
26350	DRAFT TRAIL EASEMENT AGREEMENT	20FEB01A	22OCT01A	0		UA/PO	I2		ACT		DRAFT TRAIL EASEMENT AGREEMENT															
26360	ENVIRONMENTAL ASSESSMENT	15OCT01A	26OCT01A	0		UA/PO	I2		ACT		ENVIRONMENTAL ASSESSMENT															
26370	COORDINATE & REVIEW W/INVOLVED AGENCIES	27AUG01A	21JUN02	100	23	UA/PO	I2		ACT		COORDINATE & REVIEW W/INVOLVED AGENCIES															
26390	CONDUCT PUBLIC OUTREACH	06SEP01A	21JUN02	100	23	UA/PO	I2		ACT		CONDUCT PUBLIC OUTREACH															
26400	FINALIZE PREFERRED TRAIL ALIGNMENTS & AGREEMENTS	02NOV01A	26JUL02	123	0	UA/PO	I2		ACT		FINALIZE PREFERRED TRAIL ALIGNMENTS & AGREEMENTS															
26410	WORKSHOP PRESENTATION (P.C.)	15NOV01A	15NOV01A	0		UA/PO	I2		ACT		WORKSHOP PRESENTATION (P.C.)															
26450	COUNTY BOARD OF SUPERV APPROVE TRAIL AGREEMENT	29JUL02	29JUL02	1	0	UA/PO	I2		ACT		COUNTY BOARD OF SUPERV APPROVE TRAIL AGREEMENT															
26550	S.U. / PARKS AGREEMENT COMPLETE (EARLIEST)	29JUL02	29JUL02	1	0	UA/PO	I2		ACT		S.U. / PARKS AGREEMENT COMPLETE (EARLIEST)															
26551	S.U. / PARKS AGMT COMPLETE (GUP DEADLINE-REV'D)	29JUL02	29JUL02	1	0	UA/PO	I2		ACT		S.U. / PARKS AGMT COMPLETE (GUP DEADLINE-REV'D)															
26552	GUP DEADLINE (TRAIL AGREEMENT) (REVISED)	30JUL02	30JUL02*	1	0	UA/PO	I2		ACT	GD	GUP DEADLINE (TRAIL AGREEMENT) (REVISED)															
26554	DEVELOP PROGRAM: HABITAT/RECREATION ACTIVITIES	31JUL02	27NOV02	85	18	UA/PO	I2		ACT		DEVELOP PROGRAM: HABITAT/RECREATION ACTIVITIES															
26560	TARGET DEADLINE: HABITAT/RECREATION ACTIVITIES	02DEC02*	02DEC02	1	18	UA/PO	I2		ACT	TD	TARGET DEADLINE: HABITAT/RECREATION ACTIVITIES															
CALIFORNIA TIGER SALAMANDER											CALIFORNIA TIGER SALAMANDER															
BIO-1: CTS MANAGEMENT & MONITORING PLAN											BIO-1: CTS MANAGEMENT & MONITORING PLAN															
27002	CTS GENERAL EASEMENT INFO	31JAN02	28FEB02	20	2,193	UA/PO	J1		STD		CTS GENERAL EASEMENT INFO															

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year			
										2001	2002	2003	2004
BIO-1: CTS MANAGEMENT & MONITORING PLAN													
27004	EASEMENTS TO BE DEDICATED TO SCC	01MAR02	28MAR02	20	2,193	UA/PO	J1A	STD					
27006	IN EFFECT UNTIL CTS NO LONGER WARR.	29MAR02	25APR02	20	2,193	UA/PO	J2B	STD					
27010	REM'L FROM ENDANGERED SPECIES ACT	26APR02	23MAY02	20	2,193	UA/PO	J2B	STD					
27020	OTHER LAWS OR REGULATIONS	26APR02	23MAY02	20	2,193	UA/PO	J2B	STD					
27030	IF SPECIES BECOMES EXTINCT	26APR02	23MAY02	20	2,193	UA/PO	J2B	STD					
27040	ABANDONED IF BLDG'S UNDER GUP IN CTS REM'D	26APR02	23MAY02	20	2,193	UA/PO	J2C	STD					
27200	IDENTIFY FUTURE BUILDING SITES	01MAY01A	31JUL01A	0		UA/PO	J1D	ACT					
27201	DEFINE POTENTIAL EASEMENT AREAS (LAGUNITA IS #1)	01MAY01A	31JUL01A	0		UA/PO	J1D	ACT					
27202	PREPARE DRAFT MANAGEMENT / MONITORING PLAN	01MAR01A	01MAR02	19	7	UA/PO	J1D	ACT					
27203	VERIFY BLDG SITE PLANNED IMPLEMENTATION	31JAN02*	31JAN02	1	7	UA/PO	J1D	ACT					
27210	INTERNAL REVIEW OF M/M PLAN & REVISIONS	04MAR02	28MAR02	19	7	UA/PO	J1D	ACT					
27212	DECISION TO PROCEED W/LAGUNITA EASEMENT	29MAR02	11APR02	10	7	UA/PO	J1D	ACT					
27220	SUBMIT DRAFT FOR REVIEW BY COUNTY & USFWS	12APR02	30APR02	13	7	UA/PO	J1D	ACT					
27230	COUNTY REVIEW	01MAY02	25JUL02	59	7	UA/PO	J1D	ACT					
27240	REVISE DRAFT (FOLLOWING COUNTY/FED REVIEW)	26JUL02	21AUG02	19	7	UA/PO	J1D	ACT					
27250	SUBMIT FINAL PLAN FOR COUNTY APPROVAL	22AUG02	20SEP02	21	7	UA/PO	J1D	ACT					
27254	SUBMIT LAGUNITA EASEMENT FOR COUNTY APPROVAL	22AUG02	20SEP02	21	7	UA/PO	J2A	ACT					
27260	COUNTY FINAL REVIEW / APPROVAL	23SEP02	18OCT02	20	7	UA/PO	J1D	ACT					
27410	OTHER LONG-TERM LAND CONTROL MECHANISM (TBD)	31JAN02*	21JUN02	100	90	UA/PO	J1D	ACT					
27490	SU REVISED TARGET (CTS M/M PLAN APPROVAL)	31OCT02	31OCT02*	1	0	UA/PO		ACT	TD				
BIO-1: CTS EASEMENT DEDICATION (LAKE LAGUNITA)													
28000	1ST EASEMENT LOCATION = LAKE LAGUNITA	30APR01A	29JUN01A	0		UA/PO	J1E	INFO					
28002	EASEMENT CALCULATION FORMULA	30APR01A	03APR02	44	109	UA/PO	J1F	ACT					
28004	DEFINE / DRAFT LAGUNITA EASEMENT LANGUAGE	02APR01A	27MAR02	39	109	LEGAL	J2A	ACT					
28010	DECISION TO BUILD SITES IN CTS MANAGEMENT ZONE	19MAR01A	30MAR01A	0		LEGAL	J2A	ACT					
28020	DECISION ON USING 3:1 EASEMENT	02APR01A	27APR01A	0		LEGAL	J2A	ACT					
28060	DEFINE ADDITIONAL EASEMENT AREAS	30APR01A	24APR02	59	130	UA/PO	J2A	ACT					
28210	DEDICATE EASEMENT OVER ENTIRETY OF LAKE LAGUNITA	21OCT02	15NOV02	20	7	LEGAL	J2A	ACT					
28290	SU TARGET DEADLINE (CTS EASEMENT DEDICATION)	18NOV02	18NOV02	1	7	LEGAL		ACT	TD				
BIO-1: CTS EASEMENT DEDICATION (SITE SPECIFIC)													
29210	BIOLOGICAL SURVEY FOR OCCUPIED CTS HABITAT	31JAN02	28FEB02	20	2,213	UA/PO	J2B	SITE					
29250	VERIFY EASEMENT SUFFICIENCY	01MAR02	28MAR02	20	2,213	LEGAL	J2B	SITE					
29270	OTHER EQUALLY PROTECTIVE MECHANISM	01MAR02	28MAR02	20	2,213	UA/PO	J2B	SITE					
29290	DEDICATE LAND 3X ACRE OCCUPIED PORTION OF SITE	29MAR02	25APR02	20	2,213	UA/PO	J2B	SITE					

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
										2001			2002			2003			2004			2001			2002			2003			2004			2001			2002			2003			2004															
BIO-1: CTS EASEMENT DEDICATION (SITE SPECIFIC)											BIO-1: CTS EASEMENT DEDICATION (SITE SPECIFIC)																																															
29310	ALTERNATE: RESTORE OTHER AREAS NOW CTS	31JAN02	18SEP02	160	2,113	UA/PO	J2C	SITE		ALTERNATE: RESTORE OTHER AREAS NOW CTS																																																
BIO-1: CTS BREEDING PONDS / ENHANCEMENT											BIO-1: CTS BREEDING PONDS / ENHANCEMENT																																															
30010	DECISION TO BUILD W/IN 500 METERS (CDW, STABLE)	01MAR01A	16MAR01A	0		UA/PO	J3	ACT		DECISION TO BUILD W/IN 500 METERS (CDW, STABLE)																																																
30020	HIRE HYDROLOGIST / GEOMORPHOLOGIST	15FEB01A	13APR01A	0		UA/PO	J3	ACT		HIRE HYDROLOGIST / GEOMORPHOLOGIST																																																
30110	DESIGN 3 NEW BREEDING PONDS & REDESIGN TWO EXIST	16APR01A	06SEP01A	0		UA/PO	J3	ACT		DESIGN 3 NEW BREEDING PONDS & REDESIGN TWO EXIST																																																
30120	DRAFT PHYSICAL MANAGEMENT PLAN FOR PONDS	16APR01A	06SEP01A	0		UA/PO	J3	ACT		DRAFT PHYSICAL MANAGEMENT PLAN FOR PONDS																																																
30130	DRAFT BIOTIC MANAGEMENT PLAN FOR PONDS	16APR01A	06SEP01A	0		UA/PO	J3	ACT		DRAFT BIOTIC MANAGEMENT PLAN FOR PONDS																																																
30132	BIOTIC PLAN UPLAND AREAS WITHIN 500 METERS PONDS	16APR01A	06SEP01A	0		UA/PO	J3	ACT		BIOTIC PLAN UPLAND AREAS WITHIN 500 METERS PONDS																																																
30133	SECURE USACOE APPROVAL	07SEP01A	10DEC01A	0		UA/PO	J3	ACT		SECURE USACOE APPROVAL																																																
30140	CIRCULATE DESIGN, PLANS TO COUNTY, USFWS (CDFG?)	07SEP01A	28FEB02	20	-188	UA/PO	J3	ACT		CIRCULATE DESIGN, PLANS TO COUNTY, USFWS (CDFG?)																																																
30150	SECURE STREAMBED ALTERATION AGREEMENT	07SEP01A	28FEB02	20	-188	UA/PO	J3	ACT		SECURE STREAMBED ALTERATION AGREEMENT																																																
30152	SECURE RWQCB APPROVAL	07SEP01A	31JAN02	1	-169	UA/PO	J3	ACT		SECURE RWQCB APPROVAL																																																
30260	CONDUCT SPECIAL STATUS PLANT SURVEYS	15APR01A	29JUN01A	0		UA/PO	J3	ACT		CONDUCT SPECIAL STATUS PLANT SURVEYS																																																
30270	COMPLETE REVIEW / ISSUE GRADING PERMIT	07SEP01A	28FEB02	11	-188	FAC-OPS	J3	ACT		COMPLETE REVIEW / ISSUE GRADING PERMIT																																																
30280	CONSTRUCT PONDS	03JUN02*	16JUL02	30	-253	FAC-OPS	J3	ACT		CONSTRUCT PONDS																																																
30290	BIOTIC MANIPULATIONS OF PONDS AND UPLANDS	17JUL02	30DEC02	114	-253	UA/PO	J3	ACT		BIOTIC MANIPULATIONS OF PONDS AND UPLANDS																																																
30500	MONITOR YEAR #1 (2003)	02JAN03	30JUN03	125	-253	UA/PO	J3	ACT		MONITOR YEAR #1 (2003)																																																
30510	MONITOR YEAR #1 (2003) (OFF-SEASON)	01JUL03	30DEC03	125	-253	UA/PO	J3	ACT		MONITOR YEAR #1 (2003) (OFF-SEASON)																																																
30600	MONITOR YEAR #2 (2004)	02JAN04	29JUN04	125	-253	UA/PO	J3	ACT		MONITOR YEAR #2 (2004)																																																
30610	MONITOR YEAR #2 (2004) (OFF-SEASON)	30JUN04	31DEC04	128	-253	UA/PO	J3	ACT		MONITOR YEAR #2 (2004) (OFF-SEASON)																																																
30700	MONITOR YEAR #3 (2005)	04JAN05	30JUN05	125	-253	UA/PO	J3	ACT		MONITOR YEAR #3 (2005)																																																
30800	SUCCESSFUL BREEDING IS DEMONSTRATED	03JUN05	30JUN05	20	-253	UA/PO	J3	ACT		SUCCESSFUL BREEDING IS DEMONSTRATED																																																
30900	DEDICATION SUITABLE UPLAND MITIGATION LANDS (TBD)	03JUN05	30JUN05	20	-253	UA/PO	J3	ACT		DEDICATION SUITABLE UPLAND MITIGATION LANDS (TBD)																																																
30910	PRIOR TO DEVEL WITHIN 500 METER OF LAKE LAGUNITA	01JUL05	01JUL05	1	-253	UA/PO	J3	ACT		PRIOR TO DEVEL WITHIN 500 METER OF LAKE LAGUNITA																																																
30920	TARGET START (STABLE SITE HOUSING) (T.B.D.)	21DEC04*	21DEC04	1	0	UA/PO	J3	ACT		TARGET START (STABLE SITE HOUSING) (T.B.D.)																																																
30930	EARLIEST START (STABLE SITE HOUSING) (W/IN 500M)	05JUL05	05JUL05	1	-253	UA/PO	J3	ACT		EARLIEST START (STABLE SITE HOUSING) (W/IN 500M)																																																
BIO-1: CTS MONITORING BY QUALIFIED BIOLOGIST											BIO-1: CTS MONITORING BY QUALIFIED BIOLOGIST																																															
31110	DEFINE SCHEDULE (J4-MONITORING)	02JAN01A	27MAR01A	0		UA/PO	J4	ACT		DEFINE SCHEDULE (J4-MONITORING)																																																
31120	CONDUCT ANNUAL MONITORING: RAINY SEASON & SPRING	28MAR01A	16AUG01A	0		UA/PO	J4	ACT		CONDUCT ANNUAL MONITORING: RAINY SEASON & SPRING																																																
31130	PREPARE MONITORING REPORT	17AUG01A	14SEP01A	0		UA/PO	J4	ACT		PREPARE MONITORING REPORT																																																
31140	COUNTY CONSULTANT VERIFY MONITORING	17SEP01A	12OCT01A	0		UA/PO	J4	ACT		COUNTY CONSULTANT VERIFY MONITORING																																																
31150	CONDUCT ANNUAL MONITORING: RAINY SEASON & SPRING	15OCT01A	03SEP02	149	79	UA/PO	J4	ACT		CONDUCT ANNUAL MONITORING: RAINY SEASON & SPRING																																																
31160	PREPARE MONITORING REPORT	20AUG02	17SEP02	20	79	UA/PO	J4	ACT		PREPARE MONITORING REPORT																																																
31170	COUNTY CONSULTANT VERIFY MONITORING	18SEP02	15OCT02	20	79	UA/PO	J4	ACT		COUNTY CONSULTANT VERIFY MONITORING																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
BIO-1: CTS MONITORING BY QUALIFIED BIOLOGIST											BIO-1: CTS MONITORING BY QUALIFIED BIOLOGIST																																															
31180	CONDUCT ANNUAL MONITORING: RAINY SEASON & SPRING	18SEP02	03SEP03	240	79	UA/PO	J4	ACT		CONDUCT ANNUAL MONITORING: RAINY SEASON & SPRING																																																
31190	TARGET DEADLINE (MONITORING - 2ND ANNUAL)	04SEP03	04SEP03	1	79	UA/PO		ACT	TD	TARGET DEADLINE (MONITORING - 2ND ANNUAL)																																																
BIO-1: CTS PRECONSTRUCTION SURVEY											BIO-1: CTS PRECONSTRUCTION SURVEY																																															
32110	PRECONSTRUCTION SURVEYS FOR CTS	31JUL01A	27AUG01A	0			J5A	SITE		PRECONSTRUCTION SURVEYS FOR CTS																																																
32210	CONSULT WITH CDFG & USFWS	28AUG01A	25SEP01A	0			J5A	SITE		CONSULT WITH CDFG & USFWS																																																
32310	DETERMINE IF SALVAGE OF SALAMANDERS IS WARRANTED	31JAN02	28FEB02	20	2,253		J5A	SITE		DETERMINE IF SALVAGE OF SALAMANDERS IS WARRANTED																																																
32350	WHAT METHODS SHOULD BE USED	26SEP01A	23OCT01A	0			J5A	SITE		WHAT METHODS SHOULD BE USED																																																
32354	CONSTRUCTION VEHICLES LIMITED TO 10 MPH SPEED	24OCT01A	31OCT01A	0			J5B	SITE		CONSTRUCTION VEHICLES LIMITED TO 10 MPH SPEED																																																
32360	ERECT DRIFT FENCES (BY 15NOVEMBER - PRIOR CONST)	01NOV01A	14NOV01A	0			J5C	SITE		ERECT DRIFT FENCES (BY 15NOVEMBER - PRIOR CONST)																																																
32410	DETAILED SURVEYS AT THE STABLE SITE	31JAN02	28FEB02	20	2,253			SITE		DETAILED SURVEYS AT THE STABLE SITE																																																
BIO-1: CTS OPERATIONAL MEASURES											BIO-1: CTS OPERATIONAL MEASURES																																															
32510	MAINTAIN UTIL BOXES & OTHER GROUND LVL FIXTURES	31JAN02	28FEB02	20	2,253		J6A	SITE		MAINTAIN UTIL BOXES & OTHER GROUND LVL FIXTURES																																																
32520	CURBS/PLANTERS/LANDSCAPE TO DIRECT CTS AWAY	31JAN02	28FEB02	20	2,253		J6B	SITE		CURBS/PLANTERS/LANDSCAPE TO DIRECT CTS AWAY																																																
32530	CONSTRUCT GRAVEL-COVERED FRENCH DRAINS	31JAN02	28FEB02	20	2,253		J6B	SITE		CONSTRUCT GRAVEL-COVERED FRENCH DRAINS																																																
BIO-1: 1998 CTS MANAGEMENT AGREEMENT COMPLIANCE											BIO-1: 1998 CTS MANAGEMENT AGREEMENT COMPLIANCE																																															
33110	COMPLY WITH 1998 CTS MGMT AGREEMENT (ON-GOING)	31JAN02	23JUL02	120	2,153	UA/PO	J7	STD		COMPLY WITH 1998 CTS MGMT AGREEMENT (ON-GOING)																																																
BIO-1: SALAMANDER PASSAGEWAYS (JUNIPERO SERRA)											BIO-1: SALAMANDER PASSAGEWAYS (JUNIPERO SERRA)																																															
34110	SUM: DETERMINE # OF PASSAGEWAYS	02JAN02A	25JUN02	102*	74	UA/PO	J8	ACT		SUM: DETERMINE # OF PASSAGEWAYS																																																
34112	MEET WITH UP/PA/CCB	02JAN02A	31JAN02	1	74	UA/PO	J8	ACT		MEET WITH UP/PA/CCB																																																
34114	DISCUSS APPROACHES TO CTS MIGRATION	02JAN02A	31JAN02	1	74	UA/PO	J8	ACT		DISCUSS APPROACHES TO CTS MIGRATION																																																
34116	RETAIN CONSULTANT	01FEB02	29MAR02	40	74	UA/PO	J8	ACT		RETAIN CONSULTANT																																																
34118	ADVICE ON APPROACH & TECHNIQUES	01APR02	28MAY02	41	74	UA/PO	J8	ACT		ADVICE ON APPROACH & TECHNIQUES																																																
34120	MEET WITH USF&W STAFF	29MAY02	25JUN02	20	74	UA/PO	J8	ACT		MEET WITH USF&W STAFF																																																
34130	ALTERNATE, EQUALLY OR MORE EFFECTIVE MEASURES	29MAY02	25JUN02	20	74	UA/PO	J8	ACT		ALTERNATE, EQUALLY OR MORE EFFECTIVE MEASURES																																																
34132	PREP SCHEMATIC DWGS & COST ESTIMATE	26JUN02	04OCT02	70	74	UA/PO	J8	ACT		PREP SCHEMATIC DWGS & COST ESTIMATE																																																
34134	INTERNAL REVIEW SCHEMATIC DWGS & COST ESTIMATE	07OCT02	01NOV02	20	74	UA/PO	J8	ACT		INTERNAL REVIEW SCHEMATIC DWGS & COST ESTIMATE																																																
34136	USF&W & COUNTY REVIEW SCHEMATIC DWGS	04NOV02	03DEC02	20	74	UA/PO	J8	ACT		USF&W & COUNTY REVIEW SCHEMATIC DWGS																																																
34140	PREP CONSTRUCTION DWGS & COSTS FOR CROSSINGS	04DEC02	11MAR03	64	74	UA/PO	J8	ACT		PREP CONSTRUCTION DWGS & COSTS FOR CROSSINGS																																																
34150	REVIEW INTERNALLY	11FEB03	11MAR03	20	74	UA/PO	J8	ACT		REVIEW INTERNALLY																																																
34160	USF&W AND COUNTY REVIEW & APPROVAL	12MAR03	24APR03	32	74	UA/PO	J8	ACT		USF&W AND COUNTY REVIEW & APPROVAL																																																
34310	ISSUE PERMIT	25APR03	25APR03	1	74	FAC-OPS	J8	ACT		ISSUE PERMIT																																																
34410	PREP BID DOCS & BID PROJECT	12MAR03	22APR03	30	77	FAC-OPS	J8	ACT		PREP BID DOCS & BID PROJECT																																																
34510	CONSTRUCT CROSSINGS	28APR03	26AUG03	85	74	FAC-OPS	J8	ACT		CONSTRUCT CROSSINGS																																																
34512	GUP DEADLINE (JSB CTS PASSAGEWAYS CONSTRUCTED)	12DEC03	12DEC03*	1	0	FAC-OPS	J8	ACT	GD	GUP DEADLINE (JSB CTS PASSAGEWAYS CONSTRUCTED)																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
										2001			2002			2003			2004			2001			2002			2003			2004			2001			2002			2003			2004															
HABITAT CONSERVATION PLAN (HCP) / USFWS PERMIT											HABITAT CONSERVATION PLAN (HCP) / USFWS PERMIT																																															
35010	IF CTS LISTED AS THREATENED/ENDANGERED	31JAN02	28FEB02	20	2,233	UA/PO	J9	SITE		IF CTS LISTED AS THREATENED/ENDANGERED																																																
35020	OBTAIN PERMIT FROM THE USFWS	01MAR02	28MAR02	20	2,233	UA/PO	J9	SITE		OBTAIN PERMIT FROM THE USFWS																																																
35210	PREPARE INTERNAL DRAFT (HCP PLAN)	28FEB01A	15MAY01A	0		UA/PO	J9	ACT		PREPARE INTERNAL DRAFT (HCP PLAN)																																																
35220	INTERNAL REVIEW OF DRAFT HCP PLAN	16MAY01A	14JUN01A	0		UA/PO	J9	ACT		INTERNAL REVIEW OF DRAFT HCP PLAN																																																
35230	MEET WITH WILDLIFE AGENCIES	15JUN01A	29JUN01A	0		UA/PO	J9	ACT		MEET WITH WILDLIFE AGENCIES																																																
35240	OBTAIN WILDLIFE AGENCY FEEDBACK	02JUL01A	30JUL01A	0		UA/PO	J9	ACT		OBTAIN WILDLIFE AGENCY FEEDBACK																																																
35250	DEVELOP HCP DRAFT FOR AGENCY REVIEW	02JUL01A	31JAN02	1	10	UA/PO	J9	ACT		DEVELOP HCP DRAFT FOR AGENCY REVIEW																																																
35260	PRESENT HCP DRAFT FOR AGENCY REVIEW	01FEB02	14FEB02	10	10	UA/PO	J9	ACT		PRESENT HCP DRAFT FOR AGENCY REVIEW																																																
35270	NEGOTIATE FINAL HCP PLAN	15FEB02	12JUN02	82	10	UA/PO	J9	ACT		NEGOTIATE FINAL HCP PLAN																																																
35280	NEGOTIATE TERMS OF IMPLEMENTING AGREEMENT	13JUN02	11JUL02	19	10	UA/PO	J9	ACT		NEGOTIATE TERMS OF IMPLEMENTING AGREEMENT																																																
35285	FINALIZE HCP & IMPLEMENTATION AGREEMENT	12JUL02	10OCT02	64	10	UA/PO	J9	ACT		FINALIZE HCP & IMPLEMENTATION AGREEMENT																																																
35310	RELEASE HCP PLAN FOR PUBLIC REVIEW	11OCT02	11OCT02	1	10	UA/PO	J9	ACT		RELEASE HCP PLAN FOR PUBLIC REVIEW																																																
35320	AGENCIES APPROVE HCP PLAN / IMPLEMENTATION AGMT	14OCT02	15JAN03	62	10	UA/PO	J9	ACT		AGENCIES APPROVE HCP PLAN / IMPLEMENTATION AGMT																																																
35330	ISSUE PERMITS	16JAN03	16JAN03	1	10	UA/PO	J9	ACT		ISSUE PERMITS																																																
35350	SU REVISED TARGET (ISSUE PERMITS - HCP)	31JAN03*	31JAN03	1	0	UA/PO		ACT	TD	SU REVISED TARGET (ISSUE PERMITS - HCP)																																																
BIOLOGICAL RESOURCES											BIOLOGICAL RESOURCES																																															
BIO-1: PLANT PROTECTION PROGRAM											BIO-1: PLANT PROTECTION PROGRAM																																															
40110	RETAIN INDEPENDENT QUALIFIED BIOLOGIST (SCC)	31JAN02	28MAR02	40	1,993		K1	SITE		RETAIN INDEPENDENT QUALIFIED BIOLOGIST (SCC)																																																
40140	NOTIFY COUNTY OF POTENTIAL BUILDING PROJECTS	29MAR02	25APR02	20	1,993		K1	SITE		NOTIFY COUNTY OF POTENTIAL BUILDING PROJECTS																																																
40210	CONDUCT SURVEYS FOR SPECIAL-STATUS PLANTS	26APR02	09MAY02	10	1,993		K1	SITE		CONDUCT SURVEYS FOR SPECIAL-STATUS PLANTS																																																
40310	LOCATE & IDENTIFY SPECIAL-STATUS PLANTS	26APR02	09MAY02	10	1,993		K1	SITE		LOCATE & IDENTIFY SPECIAL-STATUS PLANTS																																																
40410	S.U. APPLICATION (W/MITIGATION PROGRAM)	24MAY02	21JUN02	20	1,993		K1	SITE		S.U. APPLICATION (W/MITIGATION PROGRAM)																																																
40510	DESIGN TO PROVIDE EXCLUSIONARY BUFFER	24JUN02	23JUL02	20	1,993		K1A	SITE		DESIGN TO PROVIDE EXCLUSIONARY BUFFER																																																
40610	INSTALL MESH FENCE	24JUL02	20AUG02	20	1,993		K1B	SITE		INSTALL MESH FENCE																																																
BIO-1: PLANT RESOURCE MITIGATION (SITE SPECIFIC)											BIO-1: PLANT RESOURCE MITIGATION (SITE SPECIFIC)																																															
41110	SUBMIT SITE-SPECIFIC MITIGATION	24MAY02	21JUN02	20	1,993	UA/PO	K1C	SITE		SUBMIT SITE-SPECIFIC MITIGATION																																																
41120	COMPENSATION PROGRAM	24MAY02	21JUN02	20	2,173		K1C	SITE		COMPENSATION PROGRAM																																																
41130	CONSULTATION WITH CDF&G OR USFWS	10MAY02	23MAY02	10	1,993		K1C	SITE		CONSULTATION WITH CDF&G OR USFWS																																																
BIO-1: SPECIAL STATUS PLANTS											BIO-1: SPECIAL STATUS PLANTS																																															
42100	DETERMINE REPLACEMENT RATIO (CONSULT W/CDF&G)	10MAY02	23MAY02	10	2,053		K1D	SITE		DETERMINE REPLACEMENT RATIO (CONSULT W/CDF&G)																																																
42110	TRANSPLANT SPECIAL-STATUS PLANTS IN CONSTR. ZONE	21AUG02	18SEP02	20	1,993		K1D	SITE		TRANSPLANT SPECIAL-STATUS PLANTS IN CONSTR. ZONE																																																
42130	REPLACE/PRESERVE RARE PLANT HABITAT	19SEP02	16OCT02	20	2,073		K1D	SITE		REPLACE/PRESERVE RARE PLANT HABITAT																																																
42140	LONG-TERM PROTECT/MANAGE REPLACEMENT HABITAT	17OCT02	13NOV02	20	2,073		K1D	SITE		LONG-TERM PROTECT/MANAGE REPLACEMENT HABITAT																																																
BIO-1: BIOLOGIST: VERIFY PLANT MITIGATION											BIO-1: BIOLOGIST: VERIFY PLANT MITIGATION																																															
43130	MONITOR MITIGATION SITES ANNUALLY (FIVE YEARS)	19SEP02	17MAR03	120	1,993		K1E	SITE		MONITOR MITIGATION SITES ANNUALLY (FIVE YEARS)																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
BIO-3: BIOLOGIST: RAPTOR SURVEYS (SITE SPECIFIC)											BIO-3: BIOLOGIST: RAPTOR SURVEYS (SITE SPECIFIC)									
44110	PRECON. SURVEYS:BREEDING RAPTORS/MIGRATORY BIRDS	31JAN02	13FEB02	10	2,146		K2	SITE												
44120	CONSULT COUNTY BIOLOGIST OR CDFG	14FEB02	18MAR02	22	2,146		K2	SITE												
44130	DETERMINE APPROPRIATE CONSTRUCTION SETBACKS	14FEB02	18MAR02	22	2,146		K2	SITE												
44140	NO CONSTRUCTION ACTIVITIES DURING NESTING SEASON	19MAR02	01AUG02	95	2,146		K2	SITE												
44200	PREPARE ANNUAL REPORT INFORMATION	31JAN02*	25APR02	60	2,213		K2	SITE												
BIO-5: PROTECT OAK WOOD HABITAT											BIO-5: PROTECT OAK WOOD HABITAT									
45110	PREPARE OAK RESTORATION PLAN (W/CDFG)	31JAN02*	28FEB02	20	2,233		K3	SITE												
45120	COUNTY REVIEW & APPROVE OAK RESTORATION PLAN	01MAR02	28MAR02	20	2,233		K3	SITE												
45200	PREPARE ANNUAL REPORT INFORMATION	31JAN02*	25APR02	60	2,213		K3	SITE												
BIO-7: SANTA CLARA COUNTY TREE PRESERVATION ORD											BIO-7: SANTA CLARA COUNTY TREE PRESERVATION ORD									
46100	IMPLEMENT SCC TREE PRESERVATION ORDINANCE	31JAN02	25APR02	60	2,173	UA/PO	K4A	SITE												
46110	SU MAY SUBMIT VEGETATION MANAGEMENT PLAN	31JAN02	25APR02	60	2,212	UA/PO	K4B	SITE												
46120	SU DECISION NOT TO SUBMIT VEGETATION MGMT PLAN	26APR02	26APR02	1	2,212	UA/PO	K4B	SITE												
46210	TREE REMOVAL INFO FOR ANNUAL REPORT	26APR02*	21JUN02	40	2,173	UA/PO	K4C	SITE												
BIO-9: WETLAND AVOIDANCE AND REPLACEMENT											BIO-9: WETLAND AVOIDANCE AND REPLACEMENT									
47100	DEFINE STRATEGY	02JAN01A	13MAR01A	0		FAC-OPS	K5	ACT												
47102	DEFINE "POTENTIAL WETLANDS"	14MAR01A	23MAR01A	0		FAC-OPS	K5	ACT												
47104	MEET WITH BIOLOGY CONSULTANT	26MAR01A	30MAR01A	0		FAC-OPS	K5	ACT												
47106	REQUEST PROPOSAL FOR ASSESMENT	26MAR01A	13APR01A	0		FAC-OPS	K5A	ACT												
47108	PROPOSAL TO COUNTY FOR APPROVAL	16APR01A	01MAY01A	0		FAC-OPS	K5A	ACT												
47110	RECEIVE COUNTY APPROVAL	02MAY01A	30MAY01A	0		FAC-OPS	K5A	ACT												
47112	PREPARE CONSULTANT AGREEMENT	14MAY01A	25MAY01A	0		FAC-OPS	K5A	ACT												
47114	SIGN AGREEMENT	12JUN01A	12JUN01A	0		FAC-OPS	K5A	ACT												
47115	GUP DEADLINE (WETLAND CONSULTANT HIRED)	12JUN01A	12JUN01A	0		FAC-OPS	K5A	ACT	GD											
47116	INITIATE ASSESMENT	12JUN01A	12JUN01A	0		FAC-OPS	K5A	ACT												
47120	FINISH ASSESMENT AREAS W/ WETLANDS & H2O OF US	12JUN01A	29OCT01A	0		FAC-OPS	K5A	ACT												
47121	MEETING WITH CORP OF ENGINEERS	14NOV01A	14NOV01A	0		FAC-OPS	K5A	ACT												
47122	REVIEW DRAFT REPORT	15NOV01A	16NOV01A	0		FAC-OPS	K5A	ACT												
47130	FINALIZE / SUBMIT TO COUNTY PLANNING OFFICE	19NOV01A	11DEC01A	0		FAC-OPS	K5A	ACT												
47132	GUP DEADLINE (WETLAND ASSESMENT / REPORT)	12DEC01A	12DEC01A	0		FAC-OPS	K5A	ACT	GD											
47140	COUNTY REVIEW	12DEC01A	31JAN02	1	19	FAC-OPS	K5A	ACT												
47150	COUNTY APPROVE	01FEB02	01MAR02	20	19	FAC-OPS	K5A	ACT												
47190	TARGET DEADLINE (WETLAND ASSESMENT APPROVAL)	04MAR02	04MAR02	1	19	FAC-OPS		ACT	TD											
WETLAND SITING / LOSS / RESTORATION											WETLAND SITING / LOSS / RESTORATION									
47510	DEVELOPMENT PROJ SITING REQUIREMENT	31JAN02	28FEB02	20	2,173	UA/PO	K5B	STD												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
										2001			2002			2003			2004			2001			2002			2003			2004			2001			2002			2003			2004															
WETLAND SITING / LOSS / RESTORATION											WETLAND SITING / LOSS / RESTORATION																																															
47520	AVOID/ MIN IMPACT TO JURISD'L WETLAND	01MAR02	28MAR02	20	2,173	UA/PO	K5B	STD		WETLAND SITING / LOSS / RESTORATION																																																
47610	IF WETLANDS UNAVOIDABLY LOST	29MAR02	25APR02	20	2,173	UA/PO	K5C	POTL		WETLAND SITING / LOSS / RESTORATION																																																
47620	COORDINATE W/ CORPS OF ENGINEERS	26APR02	23MAY02	20	2,173	UA/PO	K5C	POTL		WETLAND SITING / LOSS / RESTORATION																																																
47630	SECTION 404 OF CLEAN WATER ACT	26APR02	23MAY02	20	2,173	UA/PO	K5C	POTL		WETLAND SITING / LOSS / RESTORATION																																																
47640	CREATE/PRESERVE, RESTORE WETLANDS	24MAY02	21JUN02	20	2,173	UA/PO	K5C	POTL		WETLAND SITING / LOSS / RESTORATION																																																
INVENTORY AND MAP BIOLOGICAL RESOURCES											INVENTORY AND MAP BIOLOGICAL RESOURCES																																															
49110	INVENTORY & MAP BIOLOGICAL RESOURCES (INITIAL)	02JAN01A	02AUG01A	0		UA/PO	K6	ACT		INVENTORY AND MAP BIOLOGICAL RESOURCES																																																
49120	UPDATE CALIF DIVERSITY DATA BASE (INITIAL)	03AUG01A	03AUG01A	0		UA/PO	K6	ACT		INVENTORY AND MAP BIOLOGICAL RESOURCES																																																
49200	PREPARE ANNUAL REPORT INFO (STATUS OF DATABASE)	04SEP01A	31JAN02	1	-41	UA/PO	K6	ACT		INVENTORY AND MAP BIOLOGICAL RESOURCES																																																
SPECIAL CONSERVATION PLAN											SPECIAL CONSERVATION PLAN																																															
49510	DEFINE SPECIAL CONSERVATION AREAS	02JAN01A	31MAY01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49520	SPECIFICALLY MAP "TOP OF BANK" ("RIPARIAN AREA")	02APR01A	31MAY01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49530	SPECIFICALLY MAP SEISMIC / LANDSLIDE AREAS	02APR01A	31MAY01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49540	SPECIFICALLY MAP "CTS FOOTHILLS" AREA	02APR01A	31MAY01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49560	COMPILE BACKGROUND INFORMATION FOR EACH AREA	02APR01A	29JUN01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49562	ESTAB GUIDELINES RESEARCH/TEACH (HABITAT AREAS)	01JUN01A	01NOV01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49570	DRAFT "COMPREHENSIVE" PLAN & CIRCULATE INTERNAL	01JUN01A	01NOV01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49574	INTERNAL REVIEW OF DRAFT "COMPREHENSIVE" PLAN	02NOV01A	16NOV01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49580	REVISE DRAFT PLAN	19NOV01A	07DEC01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49610	SUBMIT TO COUNTY	10DEC01A	11DEC01A	0		UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49612	GUP DEADLINE (SUBMIT SPECIAL CONSERVATION PLAN)	12DEC01A	12DEC01A	0		UA/PO	K7	ACT	GD	SPECIAL CONSERVATION PLAN																																																
49620	COUNTY REVIEW	12DEC01A	12FEB02	9	26	UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49630	REFINE / RESUBMIT	13FEB02	24APR02	50	26	UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49640	FINAL COUNTY APPROVAL	25APR02	20JUN02	40	26	UA/PO	K7	ACT		SPECIAL CONSERVATION PLAN																																																
49650	TARGET DEADLINE (COUNTY APPROVE SPEC CONS PLAN)	21JUN02	21JUN02	1	26	UA/PO	K7	ACT	TD	SPECIAL CONSERVATION PLAN																																																
VISUAL RESOURCES											VISUAL RESOURCES																																															
OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)											OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																															
50100	HIRE CONSULTANT	01MAR01A	13APR01A	0		UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50110	SCOPE STREETSCAPE FOR S.SIDE OF EL CAMINO REAL	16APR01A	06AUG01A	0		UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50120	CONSULT W/ CITY OF PALO ALTO PLANNING DIVISION	31MAY01A	30JUL01A	0		UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50130	STREETSCAPE DESIGN (INITIAL DRAFT)	07AUG01A	01OCT01A	0		UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50140	DETERMINE HOUSING SCHEDULE FOR SUBMITTAL	31OCT01A	01MAR02	21	8	UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50142	COUNTY STAFF REVIEW	15JAN02A	15FEB02	12	17	UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50150	REVIEW BY COUNTY / CPA / CRG	04MAR02	27MAR02	18	8	UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																
50210	COUNTY PLANNING OFFICE APPROVE STREETSCAPE PLAN	28MAR02	17APR02	15	8	UA/PO	L1	ACT		OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)											OS-4: PROTECT VISUAL QUALITY ECR (STREETSCAPE)																																															
50230	SU TARGET DEADLINE (STREETSCAPE DESIGN - ECR)	30APR02	30APR02*	1	0	UA/PO	L1	ACT	TD	SU TARGET DEADLINE (STREETSCAPE DESIGN - ECR)																																																
STANFORD AVENUE SETBACK / LANDSCAPE PLAN											STANFORD AVENUE SETBACK / LANDSCAPE PLAN																																															
50310	STANFORD AVE HEIGHTS & SETBACK	31JAN02	28FEB02	20	2,233		L2	SITE		STANFORD AVE HEIGHTS & SETBACK																																																
50320	LANDSCAPE PLAN REQUIRED	01MAR02	28MAR02	20	2,233		L2	SITE		LANDSCAPE PLAN REQUIRED																																																
OS-6: CONTROL LIGHT & GLARE (SITE SPECIFIC)											OS-6: CONTROL LIGHT & GLARE (SITE SPECIFIC)																																															
51110	PROJECT-SPECIFIC LIGHTING PLAN	31JAN02	25APR02	60	2,213		L3	SITE		PROJECT-SPECIFIC LIGHTING PLAN																																																
OS-2: CLUSTER DEVELOPMENT IN LATHROP DISTRICT											OS-2: CLUSTER DEVELOPMENT IN LATHROP DISTRICT																																															
51510	CLUSTER DEVEL LATHROP DEVELOPMENT DISTRICT (TBD)	05JUL05	22DEC05	120	1,295		L4	STD																																																		
HAZARDOUS MATERIALS											HAZARDOUS MATERIALS																																															
PHS-1: RISK MANAGEMENT PLAN											PHS-1: RISK MANAGEMENT PLAN																																															
52110	DEFINE SCHEDULE	31JAN02	25APR02	60	2,153		M	SITE		DEFINE SCHEDULE																																																
53110	DISCLOSE PROJECTED QUANTITIES/TYPES OF HAZMAT	26APR02	23MAY02	20	2,153		M1	SITE		DISCLOSE PROJECTED QUANTITIES/TYPES OF HAZMAT																																																
53120	IDENTIFY MEASURES FOR STORING MATERIALS	24MAY02	21JUN02	20	2,153		M1	SITE		IDENTIFY MEASURES FOR STORING MATERIALS																																																
53130	PROTECT USERS FROM POTENTIAL RISKS	26APR02	23MAY02	20	2,173		M2	SITE		PROTECT USERS FROM POTENTIAL RISKS																																																
53150	APPLICATION TO COUNTY PLANNING OFFICE	24JUN02	23JUL02	20	2,153		M2	SITE		APPLICATION TO COUNTY PLANNING OFFICE																																																
53250	PREP INFO ON HAZARDOUS MATL FOR ANNUAL REPORT	31JAN02*	25APR02	60	2,213		M2	SITE		PREP INFO ON HAZARDOUS MATL FOR ANNUAL REPORT																																																
GEOLOGY AND HYDROLOGY											GEOLOGY AND HYDROLOGY																																															
GEOLOGY / SEISMIC REQUIREMENTS											GEOLOGY / SEISMIC REQUIREMENTS																																															
53510	SEISMIC RISK COMPLIANCE	31JAN02	28FEB02	20	2,233		N1	STD		SEISMIC RISK COMPLIANCE																																																
53520	UNIFORM BUILDING CODE	01MAR02	28MAR02	20	2,233		N1	STD		UNIFORM BUILDING CODE																																																
53530	COUNTY GEOLOGIST	01MAR02	28MAR02	20	2,233		N1	STD		COUNTY GEOLOGIST																																																
53540	COUNTY BUILDING INSPECTION OFFICE	01MAR02	28MAR02	20	2,233		N1	STD		COUNTY BUILDING INSPECTION OFFICE																																																
53550	STOCK FARM MONOCLINE AGREEMENT	01MAR02	28MAR02	20	2,233		N1	STD		STOCK FARM MONOCLINE AGREEMENT																																																
53560	OTHER AGREEMENTS DEFINED DURING TERM OF GUP	01MAR02	28MAR02	20	2,233		N1	STD		OTHER AGREEMENTS DEFINED DURING TERM OF GUP																																																
HWQ-1: MANAGE STORMWATER (WATERSHED STUDY)											HWQ-1: MANAGE STORMWATER (WATERSHED STUDY)																																															
54110	SITE-SPECIFIC HYDROLOGY AND DRAINAGE STUDY (TBD)	31JAN02*	28MAR02	40	2,153	FAC-OPS	N2A	SITE		SITE-SPECIFIC HYDROLOGY AND DRAINAGE STUDY (TBD)																																																
54120	DESIGN (TBD)	29MAR02	25APR02	20	2,153	FAC-OPS	N2A	SITE		DESIGN (TBD)																																																
54150	PERMIT (TBD)	26APR02	23MAY02	20	2,153	FAC-OPS	N2A	SITE		PERMIT (TBD)																																																
54160	CONSTRUCT (TBD)	24MAY02	21JUN02	20	2,153	FAC-OPS	N2A	SITE		CONSTRUCT (TBD)																																																
54170	MAINTAIN (TBD)	24JUN02	23JUL02	20	2,153	FAC-OPS	N2A	SITE		MAINTAIN (TBD)																																																
54510	PREP HYDROLOGY AND DRAINAGE STUDY (FINAL DRAFT)	02JAN01A	12MAR01A	0		FAC-OPS	N2B	ACT		PREP HYDROLOGY AND DRAINAGE STUDY (FINAL DRAFT)																																																
54512	SUBMIT TO GUP TEAM	12MAR01A	12MAR01A	0		FAC-OPS	N2B	ACT		SUBMIT TO GUP TEAM																																																
54514	FINALIZE REPORT	13MAR01A	13APR01A	0		FAC-OPS	N2B	ACT		FINALIZE REPORT																																																
54516	SUBMIT TO COUNTY	16APR01A	16APR01A	0		FAC-OPS	N2B	ACT		SUBMIT TO COUNTY																																																
54518	SCVWD & COUNTY APPROVAL OF DRAINAGE STUDY	17APR01A	01MAR02	21	147	FAC-OPS	N2B	ACT		SCVWD & COUNTY APPROVAL OF DRAINAGE STUDY																																																
54520	SUBMIT EAST CAMPUS DETENTION BASIN FOR ASA	02JAN01A	13MAR01A	0		FAC-OPS	N2B	ACT		SUBMIT EAST CAMPUS DETENTION BASIN FOR ASA																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
HWQ-1: MANAGE STORMWATER (WATERSHED STUDY)											HWQ-1: MANAGE STORMWATER (WATERSHED STUDY)									
54620	PREP EAST CAMPUS DETENTION BASIN C.D.'S	02APR01A	13APR01A	0		FAC-OPS	N2B	ACT												
54622	SUBMIT TO COUNTY FOR GRADING PERMIT	16APR01A	16APR01A	0		FAC-OPS	N2B	ACT												
54624	BID DOCUMENTS	17APR01A	04MAY01A	0		FAC-OPS	N2B	ACT												
54626	BID PERIOD	07MAY01A	18JUN01A	0		FAC-OPS	N2B	ACT												
54628	APPROVE FUNDING FORM I	15MAY01A	15MAY01A	0		FAC-OPS	N2B	ACT												
54630	PREPARE CONTRACTS	15MAY01A	15MAY01A	0		FAC-OPS	N2B	ACT												
54650	PLAN CHECK / PERMIT	30APR01A	11JUN01A	0		FAC-OPS	N2B	ACT												
54660	CONSTRUCT SERRA / ECR BASINS	21JUN01A	15AUG01A	0		FAC-OPS	N2B	ACT												
54661	SCVWD APPROVE SERRA / ECR BASINS	01SEP01A	15FEB02	12	156	FAC-OPS	N2B	ACT												
54662	TARGET START (EV #5 & 6) CONSTRUCTION	13AUG01A	13AUG01A	0		FAC-OPS		ACT	TS											
54665	PROGRAM AND REVIEW WEST CAMPUS DETENTION BASINS	02JUL01A	15MAR02	31	27	FAC-OPS	N2B	ACT												
54666	CONSTRUCTION DOCUMENTS WEST CAMPUS DETENTION BAS	18MAR02	10MAY02	40	27	FAC-OPS	N2B	ACT												
54667	PLAN CHECK / PERMIT WEST CAMPUS DETENTION BASINS	13MAY02	10JUL02	40	27	FAC-OPS	N2B	ACT												
54668	BID / AWARD WEST CAMPUS DETENTION BASINS	28MAY02	10JUL02	30	27	FAC-OPS	N2B	ACT												
54670	CONSTRUCT WEST CAMPUS DETENTION BASINS (TBD)	11JUL02	21AUG02	30	27	FAC-OPS	N2B	ACT												
54672	TARGET START / ACADEMIC WEST CAMPUS (TBD)	01OCT02*	01OCT02	1	0	FAC-OPS	N2B	ACT	TS											
54680	TARGET START: QUARRY AVE HOUSING (TBD)	07MAY03*	07MAY03	1	0	FAC-OPS	N2B	ACT	TS											
54684	TARGET START: STANFORD AVE HOUSING (TBD)	07NOV03*	07NOV03	1	0	FAC-OPS	N2B	ACT	TS											
54690	TARGET START: STABLE SITE CONSTRUCTION	21DEC04*	21DEC04	1	0	FAC-OPS		ACT	TS											
54900	PREPARE ANNUAL REPORT INFORMATION	04SEP01A	31JAN02	1	-41	FAC-OPS	N2	ACT												
54950	DETENTION FACILITY / STORM WATER MANAGEMENT	31JAN02	28FEB02	20	2,233		N3	STD												
54960	STORE RUN-OFF TEMPORARILY ONLY	01MAR02	28MAR02	20	2,233		N3	STD												
HWQ-2: MAINTAIN GROUNDWATER RECHARGE											HWQ-2: MAINTAIN GROUNDWATER RECHARGE									
55000	REVIEW OPTIONS / SCOPE DESCRIPTION	31JAN02	25APR02	60	19	FAC-OPS	N4	SITE												
55002	PREPARE ANNUAL REPORT INFORMATION	04SEP01A	31JAN02	1	-41	FAC-OPS	N4	ACT												
55010	PREPARE SITE-SPECIFIC GROUNDWATER RECHARGE STUDY	26APR02	23MAY02	20	63	FAC-OPS	N4A	SITE												
55020	BEST MANAGEMENT PRACTICES	26APR02	23MAY02	20	2,173	FAC-OPS	N4B	STD												
55030	SITE DESIGN FEATURES	26APR02	23MAY02	20	2,173	FAC-OPS	N4B	STD												
55040	MAINTAIN QUALITY OF STORM RUNOFF	24MAY02	21JUN02	20	2,173	FAC-OPS	N4B	STD												
55050	AVOID OVERDRAFT OF GROUNDWATER BASIN	26APR02	23MAY02	20	2,153	FAC-OPS	N4B	STD												
55060	DEVELOP PLAN FOR RESPONDING TO SHORTAGE	24MAY02	21JUN02	20	2,153	FAC-OPS	N4B	SITE												
55070	IMPLEMENT PLAN	24JUN02	23JUL02	20	2,153	FAC-OPS	N4B	SITE												
55210	REVIEW GEOLOGICAL INFO	02JAN01A	21JUN01A	0		FAC-OPS	N4B	ACT												
55212	MEET WITH SCVWD / COUNTY STAFF	24JUN01A	28JUN01A	0		FAC-OPS	N4B	ACT												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
										2001			2002			2003			2004			2001			2002			2003			2004			2001			2002			2003			2004															
HWQ-2: MAINTAIN GROUNDWATER RECHARGE											HWQ-2: MAINTAIN GROUNDWATER RECHARGE:																																															
55214	AGREE ON UNCONFINED ZONE LOCATION	01JUL01A	16AUG01A	0		FAC-OPS	N4B	ACT			AGREE ON UNCONFINED ZONE LOCATION																																															
55216	IDENTIFY SIGNIFICANT IMPACTS	02JAN02A	07FEB02	6	39	FAC-OPS	N4B	ACT			IDENTIFY SIGNIFICANT IMPACTS																																															
55218	MEET WITH PLANNING & CP&M TO DETERMINE:	02JAN02A	20FEB02	8	39	FAC-OPS	N4B	ACT			MEET WITH PLANNING & CP&M TO DETERMINE:																																															
55220	LIST OF PROJECTS IN UNCONFINED ZONE	02JAN02A	20FEB02	8	39	FAC-OPS	N4B	ACT			LIST OF PROJECTS IN UNCONFINED ZONE																																															
55222	RETAIN GEOHYDROLOGIC CONSULTANT	31JAN02	15FEB02	12	19	FAC-OPS	N4B	ACT			RETAIN GEOHYDROLOGIC CONSULTANT																																															
55224	ASSESS IMPACT OF DEVELOPMENT	19FEB02	20MAR02	22	19	FAC-OPS	N4B	ACT			ASSESS IMPACT OF DEVELOPMENT																																															
55226	FORMULATE CONCEPTS TO MITIGATE	19FEB02	20MAR02	22	19	FAC-OPS	N4B	ACT			FORMULATE CONCEPTS TO MITIGATE																																															
55228	PREPARE DRAFT REPORTS ON IMPACTS & MITIGATIONS	21MAR02	17APR02	20	19	FAC-OPS	N4B	ACT			PREPARE DRAFT REPORTS ON IMPACTS & MITIGATIONS																																															
55230	FINALIZE REPORT	18APR02	03JUN02	32	19	FAC-OPS	N4B	ACT			FINALIZE REPORT																																															
55232	SUBMIT TO COUNTY	03JUN02	03JUN02	1	19	FAC-OPS	N4B	ACT			SUBMIT TO COUNTY																																															
55233	COUNTY REVIEW	04JUN02	03JUL02	22	35	FAC-OPS	N4B	ACT			COUNTY REVIEW																																															
55234	PROGRAM FACILITIES TO BE CONSTRUCTED	04JUN02	03JUL02	22	35	FAC-OPS	N4B	ACT			PROGRAM FACILITIES TO BE CONSTRUCTED																																															
55250	PREPARE CD'S FOR MITIGATION FACILITIES	08JUL02	16SEP02	50	35	FAC-OPS	N4B	ACT			PREPARE CD'S FOR MITIGATION FACILITIES																																															
55254	SUBMIT FOR PERMIT	17SEP02	30SEP02	10	35	FAC-OPS	N4B	ACT			SUBMIT FOR PERMIT																																															
55258	BID PERIOD	01OCT02	11NOV02	30	35	FAC-OPS	N4B	ACT			BID PERIOD																																															
55260	PLAN CHECK / PERMIT	01OCT02	11NOV02	30	35	FAC-OPS	N4B	ACT			PLAN CHECK / PERMIT																																															
55262	COUNTY PLANNING OFFICE APPROVAL	01OCT02	11NOV02	30	35	FAC-OPS	N4B	ACT			COUNTY PLANNING OFFICE APPROVAL																																															
55264	LAND DEVELOPMENT OFFICE APPROVAL	01OCT02	11NOV02	30	35	FAC-OPS	N5	ACT			LAND DEVELOPMENT OFFICE APPROVAL																																															
55280	CONSTRUCT FACILITIES	12NOV02	18FEB03	63	35	FAC-OPS	N4B	ACT			CONSTRUCT FACILITIES																																															
55290	MAINTAIN (ON-GOING)	19FEB03	18MAR03	20	35	FAC-OPS	N4B	ACT			MAINTAIN (ON-GOING)																																															
55390	SU TARGET (GROUNDWATER RECHARGE CONSTRUCTION)	19FEB03	19FEB03	1	54	FAC-OPS		ACT	TD		SU TARGET (GROUNDWATER RECHARGE CONSTRUCTION)																																															
55395	START PROJECT WITHIN UNCONFINED ZONE (T.B.D)	01JUL02*	01JUL02	1	0			ACT	TS		START PROJECT WITHIN UNCONFINED ZONE (T.B.D)																																															
55396	TARGET START CONSTRUCTION (QUARRY HOUSING) T.B.D	07MAY03*	07MAY03	1	0			ACT	TS		TARGET START CONSTRUCTION (QUARRY HOUSING) T.B.D																																															
55397	TARGET START CONSTRUCTION (STANFORD AVE HSG) TBD	07NOV03*	07NOV03	1	0			ACT	TS		TARGET START CONSTRUCTION (STANFORD AVE HSG) TBD																																															
55400	TARGET START CONSTRUCTION (STABLE SITE) (T.B.D.)	21DEC04*	21DEC04	1	0			ACT	TS		TARGET START CONSTRUCTION (STABLE SITE) (T.B.D.)																																															
HWQ-3: NOTICE OF INTENT (SWRCB) & SWPPS											HWQ-3: NOTICE OF INTENT (SWRCB) & SWPPS:																																															
56100	PREPARE NPDES/SWPPD REQUIREMENTS FOR GUP PROJECT	02JAN01A	27APR01A	0			N6	ACT			PREPARE NPDES/SWPPD REQUIREMENTS FOR GUP PROJECT																																															
56102	CP&M / FAC-OPS:	30APR01A	15MAY01A	0			N6	ACT			CP&M / FAC-OPS:																																															
56104	INCORPORATE INTO PROJECT DOCS & BUDGETS	15MAY01A	15MAY01A	0			N6	ACT			INCORPORATE INTO PROJECT DOCS & BUDGETS																																															
56106	LIST & MAP PROJECTS STARTING CONSTR 4/01-3/02	15MAY01A	15MAY01A	0			N6	ACT			LIST & MAP PROJECTS STARTING CONSTR 4/01-3/02																																															
56110	PREPARE AND SUBMIT NOTICE OF INTENT	16MAY01A	30MAY01A	0		FAC-OPS	N6	ACT			PREPARE AND SUBMIT NOTICE OF INTENT																																															
56120	PREPARE DESCRIPTION OF SWPPP PREPARATION REQ	30MAY01A	30MAY01A	0		FAC-OPS	N6	ACT			PREPARE DESCRIPTION OF SWPPP PREPARATION REQ																																															
56122	ADD TO CONSULTANT AGREEMENTS	30MAY01A	30MAY01A	0		FAC-OPS	N6	ACT			ADD TO CONSULTANT AGREEMENTS																																															
56124	UPDATE SWPPP TECHNICAL SPECIFICATIONS	30MAY01A	30MAY01A	0		FAC-OPS	N6	ACT			UPDATE SWPPP TECHNICAL SPECIFICATIONS																																															

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
										2001			2002			2003			2004			2001			2002			2003			2004			2001			2002			2003			2004															
HWQ-3: NOTICE OF INTENT (SWRCB) & SWPPS											HWQ-3: NOTICE OF INTENT (SWRCB) & SWPPS:																																															
56126	WITH BMP'S	30MAY01A	30MAY01A	0		FAC-OPS	N6	ACT		WITH BMP'S																																																
56128	INSPECTION PROCESS	30MAY01A	30MAY01A	0		FAC-OPS	N6	ACT		INSPECTION PROCESS																																																
56130	COMPLY WITH TERMS OF NPDES PERMIT (ON-GOING)	31MAY01A	23AUG01A	0		FAC-OPS	N6	ACT		COMPLY WITH TERMS OF NPDES PERMIT (ON-GOING)																																																
HWQ-3: MONITOR SWPPS / BMP EFFECTIVENESS											HWQ-3: MONITOR SWPPS / BMP EFFECTIVENESS																																															
57110	MONITOR EFFECTIVENESS OF SWPPP BEST MGMT PRACTIC	01MAR02	28MAR02	20	2,233	FAC-OPS	N7	SITE		MONITOR EFFECTIVENESS OF SWPPP BEST MGMT PRACTIC																																																
57120	WITHIN BOUNDARIES OF UNCONFINED ZONE	01MAR02	28MAR02	20	2,193	FAC-OPS	N7	SITE		WITHIN BOUNDARIES OF UNCONFINED ZONE																																																
57130	NO LAND USE/PRACTICES THAT THREATEN GROUNDWATER	29MAR02	25APR02	20	2,193	FAC-OPS	N7	SITE		NO LAND USE/PRACTICES THAT THREATEN GROUNDWATER																																																
57150	NOTIFY AND REQUIRE THAT LEASEHOLDERS COMPLY	26APR02	23MAY02	20	2,193	FAC-OPS	N7	SITE		NOTIFY AND REQUIRE THAT LEASEHOLDERS COMPLY																																																
57190	PREPARE ANNUAL REPORT INFO (OR UPON REQUEST)	31JAN02*	25APR02	60	2,213	FAC-OPS	N7	SITE		PREPARE ANNUAL REPORT INFO (OR UPON REQUEST)																																																
HWQ-4: URBAN RUN-OFF POLLUTION											HWQ-4: URBAN RUN-OFF POLLUTION																																															
57210	IMPLEMENT SITE IMPROVEMENTS	31JAN02	28FEB02	20	2,193	FAC-OPS	N7	SITE		IMPLEMENT SITE IMPROVEMENTS																																																
57220	PREVENT POST-CONST. STORM/GROUND WATER POLLUTION	01MAR02	28MAR02	20	2,233	FAC-OPS	N7	SITE		PREVENT POST-CONST. STORM/GROUND WATER POLLUTION																																																
57310	PROPOSE POST-CONSTRUCTION BEST MGMT PRACTICES	31JAN02	28FEB02	20	2,233	FAC-OPS	N7	SITE		PROPOSE POST-CONSTRUCTION BEST MGMT PRACTICES																																																
57410	REVIEW/APPROVE BY SCC LAND DEV ENGINEERING	01MAR02	28MAR02	20	2,233	FAC-OPS	N7	SITE		REVIEW/APPROVE BY SCC LAND DEV ENGINEERING																																																
HWQ-3: WELL SURVEY / ABANDONMENT (SITE SPECIFIC)											HWQ-3: WELL SURVEY / ABANDONMENT (SITE SPECIFIC)																																															
58010	REVIEW HISTORICAL CAMPUS DOCUMENTS	02JAN01A	15JUN01A	0		FAC-OPS	N8	ACT		REVIEW HISTORICAL CAMPUS DOCUMENTS																																																
58020	REVIEW SCVWD INFORMATION REGARDING WELLS	02JAN01A	15JUN01A	0		FAC-OPS	N8	ACT		REVIEW SCVWD INFORMATION REGARDING WELLS																																																
58030	IDENTIFY WELL SITES	15JUN01A	16JUL01A	0		FAC-OPS	N8	ACT		IDENTIFY WELL SITES																																																
58040	HISTORICAL: WELL CLOSURES	15JUN01A	16JUL01A	0		FAC-OPS	N8	ACT		HISTORICAL: WELL CLOSURES																																																
58050	HISTORICAL: ABANDONED WELLS	15JUN01A	16JUL01A	0		FAC-OPS	N8	ACT		HISTORICAL: ABANDONED WELLS																																																
58110	FIELD SURVEY TO DETERMINE LOCATION OF WELLS	18JUN01A	29JUL01A	0		FAC-OPS	N8	ACT		FIELD SURVEY TO DETERMINE LOCATION OF WELLS																																																
58120	ASCERTAIN STATUS OF EXISTING WELLS & CLOSURES	20JUL01A	14FEB02	11	17	FAC-OPS	N8	ACT		ASCERTAIN STATUS OF EXISTING WELLS & CLOSURES																																																
58150	IF NOT, LOCATE AND ABANDON THE WELLS	15FEB02	10MAY02	60	53	FAC-OPS	N8	ACT		IF NOT, LOCATE AND ABANDON THE WELLS																																																
58210	RETAIN CONSULTANT	15FEB02	18MAR02	21	17	FAC-OPS	N8	ACT		RETAIN CONSULTANT																																																
58220	COMPILE WELL CLOSURE DOC FOR ABANDONED WELLS	19MAR02	02JUL02	75	17	FAC-OPS	N8	ACT		COMPILE WELL CLOSURE DOC FOR ABANDONED WELLS																																																
58230	SUBMIT WELL & CLOSURE REPORT (IF APPLIC) TO SCC	03JUL02	03JUL02	1	17	FAC-OPS	N8	ACT		SUBMIT WELL & CLOSURE REPORT (IF APPLIC) TO SCC																																																
58250	TARGET DEADLINE (WELL CLOSURE REPORT)	31JUL02*	31JUL02	1	0	FAC-OPS		ACT	TD	TARGET DEADLINE (WELL CLOSURE REPORT)																																																
HWQ-3: SCVWD PERMIT FOR WORK WITHIN 50'											HWQ-3: SCVWD PERMIT FOR WORK WITHIN 50'																																															
59100	SCVWD PERMIT FOR WORK WITHIN 50' OF WATERCOURSE	31JAN02	28FEB02	20	2,253	FAC-OPS	N9	SITE		SCVWD PERMIT FOR WORK WITHIN 50' OF WATERCOURSE																																																
EDUCATIONAL PROGRAMS: WATER QUALITY ISSUES											EDUCATIONAL PROGRAMS: WATER QUALITY ISSUES																																															
59310	DEFINE UNCONFINED ZONE	02JAN01A	16AUG01A	0		FAC-OPS	N10	ACT		DEFINE UNCONFINED ZONE																																																
59312	MEET WITH ENVIRONMENTAL HEALTH AND SAFETY	02JAN02A	31JAN02	1	18	FAC-OPS	N10	ACT		MEET WITH ENVIRONMENTAL HEALTH AND SAFETY																																																
59314	REVIEW CURRENT REGULATIONS & LEGISLATION	02JAN02A	31JAN02	1	62	FAC-OPS	N10	ACT		REVIEW CURRENT REGULATIONS & LEGISLATION																																																
59316	COMPILE LIST OF POTENTIAL PROBLEMS & REMEDIES	02JAN02A	04APR02	45	18	FAC-OPS	N10	ACT		COMPILE LIST OF POTENTIAL PROBLEMS & REMEDIES																																																
59350	CONVEY PROHIBITIONS TO ZONE MANAGERS	05APR02	19APR02	11	18	FAC-OPS	N10	ACT		CONVEY PROHIBITIONS TO ZONE MANAGERS																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004												
EDUCATIONAL PROGRAMS: WATER QUALITY ISSUES											EDUCATIONAL PROGRAMS: WATER QUALITY ISSUES:																																															
59360	PROGRAM REMEDIAL ACTIONS	22APR02	06MAY02	11	18	FAC-OPS	N10	ACT		PROGRAM REMEDIAL ACTIONS																																																
59510	DEVELOP EDUCATION PROGRAMS ON WATER QUALITY	23APR02	02JUL02	50	18	FAC-OPS	N10	ACT		DEVELOP EDUCATION PROGRAMS ON WATER QUALITY																																																
59550	TARGET DEADLINE (WATER QUALITY PROGRAMS)	31JUL02	31JUL02*	1	0	FAC-OPS	N10	ACT	TD	TARGET DEADLINE (WATER QUALITY PROGRAMS)																																																
CULTURAL RESOURCES											CULTURAL RESOURCES																																															
HA-1: PROTECT OVAL FROM SIGNIFICANT IMPACTS											HA-1: PROTECT OVAL FROM SIGNIFICANT IMPACTS																																															
60110	MITIGATION MEASURES TO PROTECT OVAL FROM IMPACT	31JAN02	28FEB02	20	2,173	UA/PO	O	SITE		MITIGATION MEASURES TO PROTECT OVAL FROM IMPACT																																																
60120	ENTRANCE RAMPS	01MAR02	28MAR02	20	2,173	UA/PO	O	SITE		ENTRANCE RAMPS																																																
60130	ABOVE-GROUND VENTILATION SYSTEMS	01MAR02	28MAR02	20	2,173	UA/PO	O	SITE		ABOVE-GROUND VENTILATION SYSTEMS																																																
60140	TEMPORARY CONSTRUCTION FENCING	29MAR02	25APR02	20	2,173	UA/PO	O	SITE		TEMPORARY CONSTRUCTION FENCING																																																
60150	OVAL RETURNED TO PRE-CONSTRUCTION APPEARANCE	26APR02	23MAY02	20	2,173	UA/PO	O	SITE		OVAL RETURNED TO PRE-CONSTRUCTION APPEARANCE																																																
60160	OPEN TO PUBLIC ACCESS	24MAY02	21JUN02	20	2,173	UA/PO	O	SITE		OPEN TO PUBLIC ACCESS																																																
HA-1: STRUCTURE ASSESSMENT FOR DEMOLITION											HA-1: STRUCTURE ASSESSMENT FOR DEMOLITION																																															
61110	PRIOR TO DEMOLISHING ANY STRUCT >50 YEARS OLD	31JAN02	28FEB02	20	2,073	UA/PO	O1	SITE		PRIOR TO DEMOLISHING ANY STRUCT >50 YEARS OLD																																																
61120	ASSESS STRUCTURE	01MAR02	28MAR02	20	2,073	UA/PO	O1	SITE		ASSESS STRUCTURE																																																
61130	SUBMIT ASSESSMENT	29MAR02	25APR02	20	2,073	UA/PO	O1	SITE		SUBMIT ASSESSMENT																																																
61140	IF STRUCT ELIGIBLE FOR LISTING	26APR02	23MAY02	20	2,073	UA/PO	O1	SITE		IF STRUCT ELIGIBLE FOR LISTING																																																
61150	IF STRUCT IS POTENTIAL HISTORIC RESOURCE	26APR02	23MAY02	20	2,073	UA/PO	O1	SITE		IF STRUCT IS POTENTIAL HISTORIC RESOURCE																																																
61160	PREPARE SITE-SPECIFIC ANALYSIS OF IMPACT	24MAY02	21JUN02	20	2,073	UA/PO	O1	SITE		PREPARE SITE-SPECIFIC ANALYSIS OF IMPACT																																																
61170	FEASIBLE MITIGATION MEASURES	24JUN02	23JUL02	20	2,073	UA/PO	O1	SITE		FEASIBLE MITIGATION MEASURES																																																
61180	AVOIDANCE OF RESOURCE	24JUN02	23JUL02	20	2,073	UA/PO	O1	SITE		AVOIDANCE OF RESOURCE																																																
61190	ENVIRONMENTAL REVIEW	24JUL02	20AUG02	20	2,073	UA/PO	O1	SITE		ENVIRONMENTAL REVIEW																																																
61200	REFER TO SCC HCC	21AUG02	18SEP02	20	2,073	UA/PO	O1	SITE		REFER TO SCC HCC																																																
61210	RECOMMENDATION	19SEP02	16OCT02	20	2,073	UA/PO	O1	SITE		RECOMMENDATION																																																
61220	COUNTY APPROVAL OF DEMOLITION PERMIT	17OCT02	13NOV02	20	2,073	UA/PO	O1	SITE		COUNTY APPROVAL OF DEMOLITION PERMIT																																																
HA-1: STRUCTURE ASSESSMENT REMODEL											HA-1: STRUCTURE ASSESSMENT REMODEL																																															
62110	IDENTIFY STRUCTURES 50 OR MORE YEARS OLD	31JAN02	28FEB02	20	2,153	UA/PO	O2	SITE		IDENTIFY STRUCTURES 50 OR MORE YEARS OLD																																																
62112	IF INCLUDED IN SCC HERITAGE INVENTORY	01MAR02	28MAR02	20	2,213	UA/PO	O2A	SITE		IF INCLUDED IN SCC HERITAGE INVENTORY																																																
62114	REMODELING STANDARDS	29MAR02	25APR02	20	2,213	UA/PO	O2A	SITE		REMODELING STANDARDS																																																
62120	ASSESS STRUCTURE	01MAR02	28MAR02	20	2,153	UA/PO	O2B	SITE		ASSESS STRUCTURE																																																
62130	ELIGIBLE FOR INCLUSION IN SCC HERITAGE INVENTORY	01MAR02	28MAR02	20	2,153	UA/PO	O2B	SITE		ELIGIBLE FOR INCLUSION IN SCC HERITAGE INVENTORY																																																
62140	SUBMIT ASSESSMENT TO COUNTY PLANNING OFFICE	29MAR02	25APR02	20	2,153	UA/PO	O2B	SITE		SUBMIT ASSESSMENT TO COUNTY PLANNING OFFICE																																																
62150	INDEPENDENT REVIEW	26APR02	23MAY02	20	2,153	UA/PO	O2B	SITE		INDEPENDENT REVIEW																																																
62160	IF ELIGIBLE, SUBMIT TO SANTA CLARA COUNTY HCC	24MAY02	21JUN02	20	2,153	UA/PO	O2B	SITE		IF ELIGIBLE, SUBMIT TO SANTA CLARA COUNTY HCC																																																
62170	REVIEW BY SANTA CLARA COUNTY HCC	24JUN02	23JUL02	20	2,153	UA/PO	O2B	SITE		REVIEW BY SANTA CLARA COUNTY HCC																																																
62510	NEW DEVELOPMENT	31JAN02	28FEB02	20	2,193	UA/PO	O2B	SITE		NEW DEVELOPMENT																																																

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Gantt Chart												
										2001	2002	2003	2004									
HA-1: STRUCTURE ASSESSMENT REMODEL											HA-1: STRUCTURE ASSESSMENT REMODEL											
62610	REVIEW BY SCC HCC FOR DESIGN APPROPRIATENESS	01MAR02	28MAR02	20	2,233	UA/PO	O2B	SITE		REVIEW BY SCC HCC FOR DESIGN APPROPRIATENESS												
62710	IF STRUCT IS LISTED ON CA OR NATIONAL REGISTER	01MAR02	28MAR02	20	2,193	UA/PO	O2B	SITE		IF STRUCT IS LISTED ON CA OR NATIONAL REGISTER												
62720	REQUEST SHPO COMMENT	29MAR02	25APR02	20	2,193	UA/PO	O2B	SITE		REQUEST SHPO COMMENT												
62730	SHPO COMMENT	26APR02	23MAY02	20	2,193	UA/PO	O2B	SITE		SHPO COMMENT												
CULTURAL & ARCHAEOLOGICAL RECORDS & MAPPING											CULTURAL & ARCHAEOLOGICAL RECORDS & MAPPING											
63010	SITE-SPECIFIC ANALYSIS (TBD)	31JAN02	28FEB02	20	2,233	UA/PO	O3A	SITE		SITE-SPECIFIC ANALYSIS (TBD)												
63020	SITE-SPECIFIC MITIGATION (TBD)	01MAR02	28MAR02	20	2,233	UA/PO	O3A	SITE		SITE-SPECIFIC MITIGATION (TBD)												
63110	PREP/SUBMIT DRAFT ARCHAEOLOGICAL RESOURCES MAP	02JAN01A	13APR01A	0		UA/PO	O3	ACT		PREP/SUBMIT DRAFT ARCHAEOLOGICAL RESOURCES MAP												
63112	SCC TARGET TO SUBMIT DRAFT MAP (REV'D FROM 3/12)	30MAR01A	30MAR01A	0		UA/PO		ACT	TD	SCC TARGET TO SUBMIT DRAFT MAP (REV'D FROM 3/12)												
63120	PLANNING OFFICE MAINTAIN CONFIDENTIAL RECORD	13APR01A	27APR01A	0		UA/PO	O3	ACT		PLANNING OFFICE MAINTAIN CONFIDENTIAL RECORD												
63200	OBTAIN STATE SOFTWARE PROTOTYPE (DEMO VERSION)	05MAR01A	18APR01A	0		UA/PO	O3	ACT		OBTAIN STATE SOFTWARE PROTOTYPE (DEMO VERSION)												
63202	CONTRACT PENDING FUNDING	19APR01A	15MAY01A	0		UA/PO	O3	ACT		CONTRACT PENDING FUNDING												
63210	TEST STATE SOFTWARE PROTOTYPE	16MAY01A	13JUN01A	0		UA/PO	O3	ACT		TEST STATE SOFTWARE PROTOTYPE												
63220	DESIGN DATABASE & USER INTERFACE	14JUN01A	26JUL01A	0		UA/PO	O3	ACT		DESIGN DATABASE & USER INTERFACE												
63230	DATA ENTRY OF EXISTING DATA	16JUL01A	18NOV02	203	0	UA/PO	O3	ACT		DATA ENTRY OF EXISTING DATA												
63240	DESIGN WEB INTERFACE TO COUNTY	27JUL01A	14NOV01A	0		UA/PO	O3	ACT		DESIGN WEB INTERFACE TO COUNTY												
63250	TEST WEB INTERFACE	15NOV01A	03JAN02A	0		UA/PO	O3	ACT		TEST WEB INTERFACE												
63260	DELIVER WEB PROTO TYPE TO COUNTY	04JAN02A	17JAN02A	0		UA/PO	O3	ACT		DELIVER WEB PROTO TYPE TO COUNTY												
63310	COMPLETE DATA COLLECTION & ENTRY	19NOV02	18NOV03	250	0	UA/PO	O3	ACT		COMPLETE DATA COLLECTION & ENTRY												
63320	TRANSMIT TO COUNTY	19NOV03	26JAN04	42	0	UA/PO	O3	ACT		TRANSMIT TO COUNTY												
63330	REVIEW (COUNTY)	27JAN04	19MAY04	81	0	UA/PO	O3	ACT		REVIEW (COUNTY)												
63340	MAINTAIN & UPDATE (ON-GOING)	20MAY04	08NOV04	120	0	UA/PO	O3	ACT		MAINTAIN & UPDATE (ON-GOING)												
63410	ESTABLISH MAP STANDARDS	05MAR01A	31AUG01A	0		UA/PO	O3	ACT		ESTABLISH MAP STANDARDS												
63420	GPS SURVEY	07SEP04*	22JUN05	200	13	UA/PO	O3	ACT		GPS SURVEY												
63424	DOCUMENT & EVALUATE CULTURAL RESOURCES	07SEP04	29JUL05	226	13	UA/PO	O3	ACT		DOCUMENT & EVALUATE CULTURAL RESOURCES												
63430	PREPARE MAPS / RECORDS OF CULTURAL RESOURCES	07SEP04	29JUL05	226	13	UA/PO	O3	ACT		PREPARE MAPS / RECORDS OF CULTURAL RESOURCES												
63530	TRANSMIT TO COUNTY OF SANTA CLARA	01AUG05	28SEP05	42	13	UA/PO	O3	ACT		TRANSMIT TO COUNTY OF SANTA CLARA												
63540	COUNTY REVIEW	29SEP05	25JAN06	82	13	UA/PO	O3	ACT		COUNTY REVIEW												
63550	MAINTAIN & UPDATE (ON-GOING)	26JAN06	12JUL06	120	13	UA/PO	O3	ACT		MAINTAIN & UPDATE (ON-GOING)												
HA-2: PROTECTION OF ARCHAEOLOGICAL RESOURCES											HA-2: PROTECTION OF ARCHAEOLOGICAL RESOURCES											
64110	ARCHAEOLOGICAL RESOURCES DISCOVERED (CONSTRUCT)	31JAN02*	28FEB02	20	2,218	UA/PO	O3B	SITE		ARCHAEOLOGICAL RESOURCES DISCOVERED (CONSTRUCT)												
64210	CONTRACTOR CEASE WORK IN IMMEDIATE AREA	01MAR02	07MAR02	5	2,218	UA/PO	O3B	SITE		CONTRACTOR CEASE WORK IN IMMEDIATE AREA												
64220	NOTIFY COUNTY PLANNING OFFICE	01MAR02	07MAR02	5	2,218	UA/PO	O3B	SITE		NOTIFY COUNTY PLANNING OFFICE												
64310	IDENTIFY LEAD ARCHAEOLOGIST	08MAR02	14MAR02	5	2,218	UA/PO	O3B	SITE		IDENTIFY LEAD ARCHAEOLOGIST												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
HA-2: PROTECTION OF ARCHAEOLOGICAL RESOURCES											HA-2: PROTECTION OF ARCHAEOLOGICAL RESOURCES									
64520	ASSESS SIGNIFICANCE OF FIND	15MAR02	28MAR02	10	2,218	UA/PO	O3B	SITE												
64530	MAKE MITIGATION RECOMMENDATIONS	29MAR02	04APR02	5	2,218	UA/PO	O3B	SITE												
64540	INDEPENDENT REVIEW BY COUNTY PLANNING STAFF	05APR02	18APR02	10	2,218	UA/PO	O3B	SITE												
64610	MONITOR CONSTRUCTION (IF NEAR MAPPED RESOURCES)	31JAN02	25APR02	60	2,213	UA/PO	O3C	SITE												
64710	IF HUMAN SKELETAL REMAINS ENCOUNTERED	31JAN02*	28FEB02	20	2,224	UA/PO	O3D	SITE												
64720	NOTIFY COUNTY CORONER	01MAR02	04MAR02	2	2,224	UA/PO	O3D	SITE												
64730	IF REMAINS ARE NATIVE AMERICAN	05MAR02	11MAR02	5	2,224	UA/PO	O3D	SITE												
64740	CORONER CONTACT CA. NATIVE AMER. HERITAGE COMM.	12MAR02	13MAR02	2	2,224	UA/PO	O3D	SITE												
64810	IF NATIVE AMERICAN ARTIFACTS ARE FOUND	31JAN02*	28FEB02	20	2,213	UA/PO	O3D	SITE												
64820	CAMPUS ARCHAEOLOGIST	01MAR02	28MAR02	20	2,213	UA/PO	O3D	SITE												
64830	COUNTY PLANNING OFFICE	01MAR02	28MAR02	20	2,213	UA/PO	O3D	SITE												
64900	COMPLY W/ LAWS RE: NATIVE AMER. BURIAL/ARTIFACTS	29MAR02	25APR02	20	2,213	UA/PO	O3D	SITE												
HA-3: PROTECTION OF UNDISCOVERED PALEONTOLOGICAL											HA-3: PROTECTION OF UNDISCOVERED PALEONTOLOGICAL									
64902	FOSSILIZED/UNFOSSILIZED SHELL/BONE UNCOVERED	31JAN02	28FEB02	20	2,073	UA/PO	O4	SITE												
64904	CONTRACTORS STOP WORK	01MAR02	28MAR02	20	2,073	UA/PO	O4	SITE												
64906	NOTIFY CAMPUS ARCHAEOLOGIST	29MAR02	25APR02	20	2,073	UA/PO	O4	SITE												
64908	NOTIFY COUNTY BUILDING INSPECTOR	29MAR02	25APR02	20	2,073	UA/PO	O4	SITE												
64910	CAMPUS ARCHAEOLOGIST VISIT SITE	26APR02	23MAY02	20	2,073	UA/PO	O4	SITE												
64914	RECOMMENDATIONS FOR TREATMENT OF FIND	24MAY02	21JUN02	20	2,073	UA/PO	O4	SITE												
64916	CONSULT W/ PALEONTOLOGIST & EXCAV IF WARRANTED	24JUN02	23JUL02	20	2,073	UA/PO	O4	SITE												
64918	COUNTY PLANNING OFFICE	24JUL02	20AUG02	20	2,073	UA/PO	O4	SITE												
64920	SENT TO COUNTY BUILDING INSPECTION OFFICE	24JUL02	20AUG02	20	2,073	UA/PO	O4	SITE												
64922	IF FOSSIL FIND IS CONFIRMED	21AUG02	18SEP02	20	2,073	UA/PO	O4	SITE												
64924	RECORD WITH USGS	19SEP02	16OCT02	20	2,073	UA/PO	O4	SITE												
64926	CURATED IN APPROPRIATE REPOSITORY	17OCT02	13NOV02	20	2,073	UA/PO	O4	SITE												
PUBLIC SERVICES AND UTILITIES											PUBLIC SERVICES AND UTILITIES									
PS-1A: MAINTAIN POLICE SERVICES											PS-1A: MAINTAIN POLICE SERVICES									
67110	ENTER INTO LAW ENFORCEMENT AGMT: S.U. & SHERIFF	02JAN01A	09FEB01A	0		LEGAL	P1	ACT												
67112	GUP DEADLINE (LAW ENFORCEMENT AGREEMENT)	12FEB01A	12FEB01A	0		LEGAL	P1	ACT	GD											
67120	S.U. PROVIDE FUNDING (POLICE DEPT)	02JAN01A	27MAR01A	0		PUBLIC S	P1	ACT												
67130	MAINTAIN 1 OFFICER/1000 ADJ. DAYTIME POPULATION	31JAN02	28FEB02	20	2,253	PUBLIC S	P1	STD												
67210	INFORM S.U. POLICE & PAPD OF CONSTR. LOCATIONS	31JAN02	25APR02	60	2,193			SITE												
67220	ALTERNATE EVACUATION & EMERGENCY ROUTES	26APR02	23MAY02	20	2,193			SITE												
FS-1B: MAINTAIN FIRE SERVICES											FS-1B: MAINTAIN FIRE SERVICES									
68110	NEGOTIATE FIRE PROTECTION SERVICES	02JAN01A	27MAR01A	0		PUBLIC S	P2	ACT												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
FS-1B: MAINTAIN FIRE SERVICES											FS-1B: MAINTAIN FIRE SERVICES									
68210	MAINTAIN ADEQUATE LEVEL OF EQUIPMENT	31JAN02	25APR02	60	2,213		P2	STD												
68510	PROVIDE FUNDING (FIRE PROTECTION SERVICES/EQUIP)	02JAN01A	27MAR01A	0		PUBLIC S	P2	ACT												
68520	MAINTAIN .88 PERSON / 1000 DAYTIME POPULATION	31JAN02	25APR02	60	2,213		P2	STD												
68610	INFORM PA FIRE DEPT OF CONSTRUCTION LOCATIONS	31JAN02	25APR02	60	2,193			SITE												
68620	ALTERNATE EVACUATION AND EMERGENCY ROUTES	26APR02	23MAY02	20	2,193			SITE												
PS-1C: WATER CONSERVATION/RECYCLING MASTER PLAN											PS-1C: WATER CONSERVATION/RECYCLING MASTER PLAN									
69100	SCOPE DEFINITION (WATER CONSERVATION/RECYCLING)	30APR01A	30JUL01A	0		FAC-OPS	P4	STD												
69110	PREPARE WATER CONSERVATION/RECYCLING MASTER PLAN	31JUL01A	10DEC01A	0		FAC-OPS	P4	STD												
69120	PROGRAM OF WATER CONSERVATION AND RECYCLING	31JUL01A	10DEC01A	0		FAC-OPS	P4	STD												
69140	RETROFIT RESIDENCES W/LOW-FLOW TOILETS/SHOWERS	31JUL01A	10DEC01A	0		FAC-OPS	P4A	STD												
69160	CONSIDERATION OF RECYCLED WATER	31JUL01A	10DEC01A	0		FAC-OPS	P4A	STD												
69170	GRAY WATER FOR TOILET FLUSHING IN NEW BUILDINGS	31JUL01A	10DEC01A	0		FAC-OPS	P4A	STD												
69180	CONSIDER RECYCLED WATER FOR TURF IRRIGATION	31JUL01A	10DEC01A	0		FAC-OPS	P4A	STD												
69190	REDUCE DOMESTIC WATER USE (EXISTING BUILDINGS)	31JUL01A	10DEC01A	0		FAC-OPS	P4B	STD												
69200	WATER CONSERVATION MEASURES: NEW & REMODEL BLDGS	31JUL01A	10DEC01A	0		FAC-OPS	P4C	STD												
69210	REDUCE USE OF WATER FOR IRRIGATION	31JUL01A	10DEC01A	0		FAC-OPS	P4D	STD												
69310	PREPARE RFP	05MAR01A	15JUN01A	0		FAC-OPS	P4	ACT												
69320	RECEIVE / REVIEW PROPOSALS	18JUN01A	29JUN01A	0		FAC-OPS	P4	ACT												
69330	RETAIN CONSULTANT	12JUL01A	13JUL01A	0		FAC-OPS	P4	ACT												
69340	RECEIVE OUTLINE OF PLAN & PROPOSED MEASURES	16JUL01A	20JUL01A	0		FAC-OPS	P4	ACT												
69350	REVIEW PLAN / DIRECT CONSULTANT	23JUL01A	30JUL01A	0		FAC-OPS	P4	ACT												
69360	PREPARE DRAFT REPORT	31JUL01A	09NOV01A	0		FAC-OPS	P4	ACT												
69370	REVIEW DRAFT / DIRECT CONSULTANT	12NOV01A	16NOV01A	0		FAC-OPS	P4	ACT												
69380	FINALIZE REPORT	19NOV01A	07DEC01A	0		FAC-OPS	P4	ACT												
69400	SUBMIT TO COUNTY PLANNING OFFICE	10DEC01A	11DEC01A	0		FAC-OPS	P4	ACT												
69410	GUP DEADLINE (SUBMIT RECYCLING PLAN)	12DEC01A	12DEC01A	0		FAC-OPS	P4	ACT	GD											
69450	REVIEW BY COUNTY PLANNING OFFICE	12DEC01A	15FEB02	12	18	FAC-OPS	P4	ACT												
69460	S.U. SUPPLEMENT IF NECESSARY	19FEB02	18MAR02	20	18	FAC-OPS	P4	ACT												
69470	APPROVE BY COUNTY PLANNING OFFICE	19MAR02	15APR02	20	18	FAC-OPS	P4	ACT												
69480	S.U. IMPLEMENT	16APR02	13MAY02	20	18	FAC-OPS	P4	ACT												
69490	MONITOR VS ALLOCATION OF 3.033 MGD	14MAY02	06SEP02	80	57	FAC-OPS	P4	ACT												
69500	MONITOR FOR 6% REDUCTION	14MAY02	11JUL02	40	18	FAC-OPS	P4	ACT												
69510	ON-GOING PARTICIPATION: CRMP & JPA	12JUL02	06JAN03	120	18	FAC-OPS	P	ACT												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001				2002				2003				2004															
PS-1C: WATER CONSUMPTION / ALLOCATION											PS-1C: WATER CONSUMPTION / ALLOCATION																										
70110	REDUCE WATER CONSUMPTION (TBD)	09SEP02	04OCT02	20	57	FAC-OPS	P5	POTL																													
70120	SEEK OTHER SOURCES OF WATER (TBD)	09SEP02	04OCT02	20	57	FAC-OPS	P5	POTL																													
70130	APPLY FOR INCREASE FROM SFWD (TBD)	09SEP02	04OCT02	20	57	FAC-OPS	P5	POTL																													
70210	PREPARE WATER BUDGET / PROJECT SHORTFALL	19MAR01A	09NOV01A	0		FAC-OPS	P5	ACT																													
70220	IDENTIFY POT'L IRRIGATION TRANSFERS (DW TO LW)	16APR02	15MAY02	22	19	FAC-OPS	P5	ACT																													
70230	INVEST POT'L REC'D WASTEWATER SYS(CPA & PARWQCP)	16MAY02	13JUN02	20	19	FAC-OPS	P5	ACT																													
70240	FORMULATE PROGRAM OF PROJECTS	14JUN02	10SEP02	60	19	FAC-OPS	P5	ACT																													
70250	INITIAL IMPLEMENTATION	11SEP02	12MAR03	123	19	FAC-OPS	P5	ACT																													
70260	DISCUSSIONS WITH PA FOR TRANSFER OF ALLOCATION	13MAR03	08SEP03	125	19	FAC-OPS	P5	ACT																													
70270	FINALIZE PA AGREEMENT (FOR ADEQUATE WATER SUPPLY	09SEP03	03SEP04	249	19	FAC-OPS	P5	ACT																													
70280	FINALIZE DESIGN OF PROJECTS	18MAR04	03SEP04	120	19	FAC-OPS	P5	ACT																													
70290	FINALIZE CONSTRUCTION OF PROJECTS	07SEP04	01SEP05	250	19	FAC-OPS	P5	ACT																													
70294	TARGET DEADLINE (WATER CONSUMPTION PROJECTS)	02SEP05	02SEP05	1	19	FAC-OPS		ACT	TD																												
PS-1D: IMPROVE WASTEWATER COLLECTION SYSTEM											PS-1D: IMPROVE WASTEWATER COLLECTION SYSTEM																										
71110	ANALYZE EXISTING COLLECTION SYSTEM	31JAN02	25APR02	60	2,173	FAC-OPS	P6	SITE																													
71120	IF UNDERSIZED	26APR02	23MAY02	20	2,173	FAC-OPS	P6	SITE																													
71130	REPLACE LINES WITH LARGER DIAMETER PIPES	24MAY02	21JUN02	20	2,173	FAC-OPS	P6	SITE																													
71210	INFORMATION OF EXISTING CAPACITY	26APR02	23MAY02	20	2,173	FAC-OPS	P6	SITE																													
71310	EXPECTED WASTEWATER GENERATION FOR SYSTEM	26APR02	23MAY02	20	2,173	FAC-OPS	P6	SITE																													
71410	PROVIDE TO CPO AT TIME OF PERMIT APPLICATION	24MAY02	21JUN02	20	2,173	FAC-OPS	P6	SITE																													
71510	MEET WITH CP&M TO:	15MAY01A	29MAY01A	0		FAC-OPS	P6	ACT																													
71520	IDENTIFY ALL PROJECTS BY TYPE, SIZE, LOCATION	15MAY01A	29MAY01A	0		FAC-OPS	P6	ACT																													
71560	CONDUCT FIELD MEASUREMENTS	30MAY01A	29JUN01A	0		FAC-OPS	P6	ACT																													
71570	HYDRAULIC STUDIES	30MAY01A	29JUN01A	0		FAC-OPS	P6	ACT																													
71580	DETERMINE CAPACITY OF EXT SYS @ NEW PROJ LOC	30MAY01A	29JUN01A	0		FAC-OPS	P6	ACT																													
71590	MEASURE EXISTING FLOWS	31MAY01A	29JUN01A	0		FAC-OPS	P6	ACT																													
71610	PROJECT WASTEWATER FLOWS PROPOSED PROJECTS	02JUL01A	29MAR02	41	47	FAC-OPS	P6	ACT																													
71620	IDENTIFY UNDERSIZED WASTEWATER SYS COMPONENTS	27FEB02	29MAR02	23	47	FAC-OPS	P6	ACT																													
71630	DETERMINE UPGRADE PROJECTS NEEDED	27FEB02	29MAR02	23	47	FAC-OPS	P6	ACT																													
71640	PROGRAM UPGRADE PROJECTS (TBD)	01APR02	26APR02	20	47	FAC-OPS	P6	ACT																													
71650	BUILD UPGRADE PROJECTS (TBD) (AS NEEDED)	29APR02	24JUL02	60	47	FAC-OPS	P6	ACT																													
71660	TARGET START: CARNEGIE GLOBAL ECOLOGY (T.B.D.)	01OCT02*	01OCT02	1	0	CP&M	P6	ACT	TS																												
71670	TARGET START: QUARRY HOUSING (T.B.D.)	07MAY03*	07MAY03	1	0	SMC	P6	ACT	TS																												

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	2001												2002												2003												2004											
										SCHOOL IMPACT FEES (PAUSD)			PS-2: MAINTAIN SCHOOL CAPACITY			COMMUNITY SERVICES STUDY			AIR QUALITY			NOISE			NOISE-2: REDUCE OPERATIONAL NOISE																																
73110	SCHOOL IMPACT FEES	31JAN02	23MAY02	80	2,193	G&CR	P7	SITE		SCHOOL IMPACT FEES (PAUSD)												SCHOOL IMPACT FEES																																			
73210	SCHED & UNIT MIX TO PAUSD AS SOON AS FEASIBLE	31JAN02	23MAY02	80	2,153	SMC	P7	SITE		PS-2: MAINTAIN SCHOOL CAPACITY												SCHED & UNIT MIX TO PAUSD AS SOON AS FEASIBLE																																			
73220	SCHEDULE	24MAY02	21JUN02	20	2,153	SMC	P7	SITE														SCHEDULE																																			
73230	UNIT MIX OF PLANNED HOUSING	24MAY02	21JUN02	20	2,153	SMC	P7	SITE														UNIT MIX OF PLANNED HOUSING																																			
73250	DETERMINE TIMING & PATTERN OF ENROLLMENT GROWTH	24JUN02	23JUL02	20	2,153	SMC	P7	SITE														DETERMINE TIMING & PATTERN OF ENROLLMENT GROWTH																																			
74110	PENDING REQUEST BY NEIGHBORING JURISDICTION	31JAN02	23MAY02	80	2,133		P8	POTL		COMMUNITY SERVICES STUDY												PENDING REQUEST BY NEIGHBORING JURISDICTION																																			
74210	VERIFY SUBSTANTIAL EVIDENCE OF NEED	24MAY02	21JUN02	20	2,133		P8	POTL														VERIFY SUBSTANTIAL EVIDENCE OF NEED																																			
74310	PREPARE COMMUNITY SERVICES STUDY	24JUN02	23JUL02	20	2,133		P8	POTL														PREPARE COMMUNITY SERVICES STUDY																																			
74410	IMPLEMENT STUDY CONCLUSIONS	24JUL02	20AUG02	20	2,133		P8	POTL														IMPLEMENT STUDY CONCLUSIONS																																			
75100	COMPLY W/BAAQMD REQ'S FOR CONSTRUCTION SITE EQ	31JAN02	23MAY02	80	2,193		Q1	SITE		AIR QUALITY												COMPLY W/BAAQMD REQ'S FOR CONSTRUCTION SITE EQ																																			
75110	PROPERLY MAINTAIN CONSTRUCTION EQUIPMENT	31JAN02	23MAY02	80	2,113		Q2	STD														PROPERLY MAINTAIN CONSTRUCTION EQUIPMENT																																			
75120	USE "CLEAN-FUEL" EQUIP & EMISSIONS CONTROL TECH	31JAN02	23MAY02	80	2,113		Q2	STD														USE "CLEAN-FUEL" EQUIP & EMISSIONS CONTROL TECH																																			
75130	MEASURES TO REDUCE DIESEL EMISSIONS	24MAY02	18SEP02	80	2,113		Q2	STD														MEASURES TO REDUCE DIESEL EMISSIONS																																			
75140	RISK SCREENING ANALYSIS-25000 SF OR 50 FUME HOOD	31JAN02	23MAY02	80	2,113		Q3	STD														RISK SCREENING ANALYSIS-25000 SF OR 50 FUME HOOD																																			
75150	PERMIT FROM BAAQMD (IF REQ'D)	24MAY02	18SEP02	80	2,113		Q3	STD														PERMIT FROM BAAQMD (IF REQ'D)																																			
76110	COMPLY WITH PROVISIONS OF SCC NOISE ORDINANCES	31JAN02	23MAY02	80	2,133		R1	STD		NOISE												COMPLY WITH PROVISIONS OF SCC NOISE ORDINANCES																																			
76120	MINIMIZE EQUIP OPERATING AT THE SAME TIME	24JUL02	20AUG02	20	2,133		R1	SITE														MINIMIZE EQUIP OPERATING AT THE SAME TIME																																			
76160	NOISE-ATTENUATING EQUIPMENT	24JUN02	23JUL02	20	2,133		R1A	SITE														NOISE-ATTENUATING EQUIPMENT																																			
76170	CONSTRUCT 8'-10' HIGH TEMP WALLS (IF POSSIBLE)	24MAY02	21JUN02	20	2,133		R1B	SITE														CONSTRUCT 8'-10' HIGH TEMP WALLS (IF POSSIBLE)																																			
76180	COORDINATE CLASSROOM RELOCATIONS (BEFORE DEMO)	24MAY02	21JUN02	20	2,173		R1C	SITE														COORDINATE CLASSROOM RELOCATIONS (BEFORE DEMO)																																			
76190	PEOPLE INFORMED OF SCHED, DURATION & PROGRESS	24MAY02	21JUN02	20	2,173		R1D	SITE														PEOPLE INFORMED OF SCHED, DURATION & PROGRESS																																			
76200	POST AT LEAST ONE SIGN	24MAY02	21JUN02	20	2,173		R1E	SITE														POST AT LEAST ONE SIGN																																			
76250	PREPARE ANNUAL REPORT INFORMATION	04SEP01A	31JAN02	1	-41		R1E	ACT														PREPARE ANNUAL REPORT INFORMATION																																			
76300	CONSTRUCTION HOUR LIMITATIONS	31JAN02	23MAY02	80	2,133		R2	STD														CONSTRUCTION HOUR LIMITATIONS																																			
76510	MECHANICAL EQUIP ACOUSTICALLY ENGINEERED	31JAN02	23MAY02	80	2,153		R3A	SITE		NOISE-2: REDUCE OPERATIONAL NOISE												MECHANICAL EQUIP ACOUSTICALLY ENGINEERED																																			
76520	REVIEW BY QUALIFIED ACOUSTICAL ENGINEER	24MAY02	21JUN02	20	2,153		R3A	SITE														REVIEW BY QUALIFIED ACOUSTICAL ENGINEER																																			
76540	DESIGN: LOCATE NOISE SOURCES AWAY FROM RECEPTORS	31JAN02	28FEB02	20	2,253		R3B	SITE														DESIGN: LOCATE NOISE SOURCES AWAY FROM RECEPTORS																																			
76550	NOISE SOURCES COMPLY WITH COUNTY NOISE ORDINANCE	24JUN02	23JUL02	20	2,153		R3C	SITE														NOISE SOURCES COMPLY WITH COUNTY NOISE ORDINANCE																																			
76560	SPECIAL EVENT NOISE PER COUNTY NOISE ORDINANCE	24JUN02	23JUL02	20	2,153		R3D	SITE														SPECIAL EVENT NOISE PER COUNTY NOISE ORDINANCE																																			

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	Total Float	LEAD	COA	INFO	TARG	Year										
										2001	2002	2003	2004							
ENTERTAINMENT EVENT LICENSING											ENTERTAINMENT EVENT LICENSING									
76910	EVENT LIC. AS REQ BY S.U. (FIREWORKS > 2/YEAR)	31JAN02	23MAY02	80	2,173		R4	SITE												
76920	REVIEW EVENT LICENSE APPLICATION	24MAY02	21JUN02	20	2,173		R4	SITE												
NOISE HOTLINE											NOISE HOTLINE									
77100	RESOLVE NOISE HOTLINE STRATEGY	02JAN01A	29JUN01A	0		FAC-OPS	R5	ACT												
77110	SET-UP NOISE HOTLINE (TBD)	02JUL01A	02JUL01A	0		FAC-OPS	R5	ACT												
77130	MAINTAIN NOISE HOTLINE	02JUL01A	15DEC03	470	0	FAC-OPS	R5	ACT												
77140	SCC TARGET DEADLINE	12DEC01A	12DEC01A	0		FAC-OPS		ACT	TD											
77150	SU MAY PETITION FOR REMOVAL OF HOTLINE	12DEC02*	14JAN03	20	2,035	FAC-OPS	R5	POTL												
77200	PREPARE ANNUAL REPORT INFORMATION	04SEP01A	31JAN02	1	-41	FAC-OPS	R5	ACT												
ADDITIONAL CONDITIONS											ADDITIONAL CONDITIONS									
SIGNED ACCEPTANCE BY STANFORD UNIVERSITY											SIGNED ACCEPTANCE BY STANFORD UNIVERSITY									
80110	SCC PROVIDE FORM FOR SIGNED ACCEPTANCE	02JAN01A	15JAN01A	0		LEGAL	S1	ACT												
80120	SU PROVIDE SIGNED ACCEPTANCE TO GUP CONDITIONS	16JAN01A	09FEB01A	0		LEGAL	S1	ACT												
80122	GUP DEADLINE (SIGNED ACCEPTANCE)	12FEB01A	12FEB01A	0		LEGAL	S1	ACT	GD											