


Start Date 04APR05  
 Finish Date 11NOV05  
 Data Date 04APR05  
 Run Date 30MAR05 15:53




HAAB  
 GENERIC  
 DESIGN SCHEDULE

Sheet 1 of 4

PERT/CPM MANAGEMENT PLANNING			
Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005																
						MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC							
<b>DESIGN DEVELOPMENT</b>						<b>DESIGN DEVELOPMENT</b>																
770	DD: COLORBOARDS	5	13JUN05	17JUN05	0																	
780	DD: SIGNING PROGRAM	5	13JUN05	17JUN05	0																	
790	DD: COLOR RENDERING	5	13JUN05	17JUN05	0																	
800	DD: COMPLETE APPLICATION	5	13JUN05	17JUN05	0																	
810	DD: EIR	5	13JUN05	17JUN05	0																	
820	DD: FINAL CODE CHECK	5	13JUN05	17JUN05	0																	
830	DD: OWNER SIGN APPLICATION	5	13JUN05	17JUN05	0																	
840	DD: APPLICATION FEE	5	13JUN05	17JUN05	0																	
850	DD: ORDER TOPO, BNDRY & UTIL PLAN	5	13JUN05	17JUN05	0																	
860	DD: ORDER SOILS REPORT	5	13JUN05	17JUN05	0																	
900	DD: DRAWINGS COMPLETE	0		17JUN05	0																	
<b>ARB / PLANNING APPROVALS</b>						<b>ARB / PLANNING APPROVALS</b>																
910	SUBMIT ARB	5	20JUN05	24JUN05	0																	
920	SUBMIT CITY PLANNING	5	20JUN05	24JUN05	0																	
930	PREPARE COST ESTIMATE	5	20JUN05	24JUN05	0																	
940	ARB APPROVAL	5	27JUN05	01JUL05	0																	
950	CITY PLANNING APPROVAL	5	27JUN05	01JUL05	0																	
960	CLIENT REVIEW AND APPROVAL	5	27JUN05	01JUL05	0																	
<b>CONSULTANT SELECTION</b>						<b>CONSULTANT SELECTION</b>																
1000	BEGIN WORKING DRAWING PHASE	0	04JUL05		0																	
1010	OBTAIN CONSULTANT PROPOSALS	5	04JUL05	08JUL05	0																	
1020	STRUCTURAL CONSULTANT	5	11JUL05	15JUL05	0																	
1030	CIVIL CONSULTANT	5	11JUL05	15JUL05	0																	
1040	MECHANICAL CONSULTANT	5	11JUL05	15JUL05	0																	
1050	ELECTRICAL CONSULTANT	5	11JUL05	15JUL05	0																	
1060	LANDSCAPE CONSULTANT	5	11JUL05	15JUL05	0																	
1070	ENERGY CONSULTANT	5	11JUL05	15JUL05	0																	
1080	INTERIOR CONSULTANT	5	11JUL05	15JUL05	0																	
1090	KITCHEN CONSULTANT	5	11JUL05	15JUL05	0																	
1100	SELECT / APPROVE CONSULTANTS	5	18JUL05	22JUL05	0																	
1110	CONSULTANT SELECTION COMPLETE	0		22JUL05	0																	
<b>WORKING DRAWINGS</b>						<b>WORKING DRAWINGS</b>																
1200	BEGIN WORKING DRAWINGS	0	25JUL05		0																	
1210	WORKING DRAWINGS PERSPECTIVE	5	25JUL05	29JUL05	5																	
1220	WORKING DRAWINGS COVER SHEET	5	25JUL05	29JUL05	5																	
1230	WORKING DRAWINGS SITE PLAN	5	25JUL05	29JUL05	5																	
1240	WORKING DRAWINGS SITE PLAN	5	25JUL05	29JUL05	5																	

Start Date 04APR05  
 Finish Date 11NOV05  
 Data Date 04APR05  
 Run Date 30MAR05 15:53






HAAB  
 GENERIC  
 DESIGN SCHEDULE

Sheet 2 of 4

PERT/CPM MANAGEMENT PLANNING			
Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005															
						MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC						
<b>WORKING DRAWINGS</b>						<b>WORKING DRAWINGS</b>															
1250	WORKING DRAWINGS FLOOR PLAN	5	25JUL05	29JUL05	5						WORKING DRAWINGS FLOOR PLAN										
1260	WORKING DRAWINGS SECTIONS	5	25JUL05	29JUL05	5						WORKING DRAWINGS SECTIONS										
1270	WORKING DRAWINGS ROOF PLAN / SCREEN	5	25JUL05	29JUL05	5						WORKING DRAWINGS ROOF PLAN / SCREEN										
1280	WORKING DRAWINGS REFLECT CEILING PLAN	5	25JUL05	29JUL05	5						WORKING DRAWINGS REFLECT CEILING PLAN										
1290	WORKING DRAWINGS FINISH SCHEDULE	5	25JUL05	29JUL05	5						WORKING DRAWINGS FINISH SCHEDULE										
1300	WORKING DRAWINGS DETAILS	5	25JUL05	29JUL05	5						WORKING DRAWINGS DETAILS										
1310	WORKING DRAWINGS LANDSCAPE PLAN	5	25JUL05	29JUL05	5						WORKING DRAWINGS LANDSCAPE PLAN										
1320	WORKING DRAWINGS CIVIL	5	25JUL05	29JUL05	5						WORKING DRAWINGS CIVIL										
1330	WORKING DRAWINGS ELECTRICAL	5	25JUL05	29JUL05	5						WORKING DRAWINGS ELECTRICAL										
1340	WORKING DRAWINGS PLUMBING	5	25JUL05	29JUL05	5						WORKING DRAWINGS PLUMBING										
1350	WORKING DRAWINGS ORDER SOILS REPORT	5	25JUL05	29JUL05	0						WORKING DRAWINGS ORDER SOILS REPORT										
1360	WORKING DRAWINGS ORDER TOPO, BNDRY & UTIL PLAN	5	25JUL05	29JUL05	0						WORKING DRAWINGS ORDER TOPO, BNDRY & UTIL PLAN										
1370	WORKING DRAWINGS COMPLETE SPECIFICATION INFO	5	25JUL05	29JUL05	5						WORKING DRAWINGS COMPLETE SPECIFICATION INFO										
1380	WORKING DRAWINGS HABITEC SIGN INSTALL	5	25JUL05	29JUL05	5						WORKING DRAWINGS HABITEC SIGN INSTALL										
1390	WORKING DRAWINGS CONTINUE JOB INFO SHEET	5	25JUL05	29JUL05	70						WORKING DRAWINGS CONTINUE JOB INFO SHEET										
1400	WORKING DRAWINGS SPEC COORDINATION MEETING	5	25JUL05	29JUL05	0						WORKING DRAWINGS SPEC COORDINATION MEETING										
1410	WORKING DRAWINGS FINAL COLOR APPROVAL	5	25JUL05	29JUL05	0						WORKING DRAWINGS FINAL COLOR APPROVAL										
1420	WORKING DRAWINGS COORDINATION UTILITY PLAN	5	25JUL05	29JUL05	0						WORKING DRAWINGS COORDINATION UTILITY PLAN										
1500	COMPLETE SOILS REPORT	5	01AUG05	05AUG05	0						COMPLETE SOILS REPORT										
1510	COMPLETE TOPO, BOUNDRY & UTILITY REPORT	5	01AUG05	05AUG05	0						COMPLETE TOPO, BOUNDRY & UTILITY REPORT										
1520	COMPLETE JOB INFORMATION SHEET	5	01AUG05	05AUG05	70						COMPLETE JOB INFORMATION SHEET										
1530	COMPLETE COORDINATION MEETING	5	01AUG05	05AUG05	0						COMPLETE COORDINATION MEETING										
1540	COMPLETE COLOR APPROVAL	5	01AUG05	05AUG05	0						COMPLETE COLOR APPROVAL										
1550	COMPLETE COORDINATION OF UTILITY PLAN	5	01AUG05	05AUG05	0						COMPLETE COORDINATION OF UTILITY PLAN										
1600	COORDINATE CONSULTANTS	5	08AUG05	12AUG05	0						COORDINATE CONSULTANTS										
1610	STRUCTURAL CONSULTANT	5	15AUG05	19AUG05	0						STRUCTURAL CONSULTANT										
1620	CIVIL CONSULTANT	5	15AUG05	19AUG05	0						CIVIL CONSULTANT										
1630	MECHANICAL CONSULTANT	5	15AUG05	19AUG05	0						MECHANICAL CONSULTANT										
1640	ELECTRICAL CONSULTANT	5	15AUG05	19AUG05	0						ELECTRICAL CONSULTANT										
1650	LANDSCAPE CONSULTANT	5	15AUG05	19AUG05	0						LANDSCAPE CONSULTANT										
1660	ENERGY CONSULTANT	5	15AUG05	19AUG05	0						ENERGY CONSULTANT										
1670	INTERIOR CONSULTANT	5	15AUG05	19AUG05	0						INTERIOR CONSULTANT										
1680	KITCHEN CONSULTANT	5	15AUG05	19AUG05	0						KITCHEN CONSULTANT										
1690	FINISH WORKING DRAWINGS	0		19AUG05	0						FINISH WORKING DRAWINGS										
<b>PLAN CHECK / BIDDING / PERMITS</b>						<b>PLAN CHECK / BIDDING / PERMITS</b>															
1800	BEGIN PLAN CHECK AND SPECIFICATIONS	0	22AUG05		0						BEGIN PLAN CHECK AND SPECIFICATIONS										

Start Date 04APR05  Early Bar  
 Finish Date 11NOV05  Progress Bar  
 Data Date 04APR05  Critical Activity  
 Run Date 30MAR05 15:53

HAAB  
 Sheet 3 of 4  
**GENERIC**  
**DESIGN SCHEDULE**

PERT/CPM MANAGEMENT PLANNING			
Date	Revision	Checked	Approved

